

131 Joints & 1/2" 10 V Thd. (3755') Tubing

9 %" Casing Cemented @ 2450

Cement Circulated To Surface w/ 450

sxs. cement

Casing Perforated w/4 - 21 Gram Shots / Foot In The Following Intervals: 3330' - 3340' 3360' - 3390' 3425' - 3455' 3470' - 3495'

2" EUE 8 Rd. to 2'/2" 10 V Collar 2" EUE 8 Rd. Nipple

Camco Type MM Retreivable Valve Mandrel, Blanked Off, @ 3776'

7" Casing Cemented @ 3800' w/135 sxs Regular

TD- 3929'

L.H. Releasing Safety Joint @ 3775'

Baker Model "D" Retainer Production Packer @ 3786'

4 Joints 2"
Tubing Below Packer

12532" Seating Nipple @ 3910'
Tubing Perforated
From 3911' To 3919'

Tubing Hung @ 3926'

SHELL OIL COMPANY
MIDLAND AREA PRODUCTION DEPARTMENT
NORTHERN DIVISION

Detail Of Mechanical Equipment Installed In Dually Completed State A-1 Monument Field