

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

54. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 18
4. Location of Well UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 4 TOWNSHIP 19-S RANGE 38-E N.M.P.M.	10. Field and Pool, or widest Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.) 3628' RDB	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to cement squeeze water productive zone as follows:

Pull rods, pump, and tubing. Set a cast iron bridge plug at approx. 4100' and cap with sand to 4055'. Set a cement retainer at approx. 3920'. Cement squeeze perforations 3990'-4050' with 50 sacks class C neat cement followed by 200 sacks class C cement with 5# Tuf-plug per sack. Tail in with 100 sacks class C neat cement. Displace with approx. 23 BW. Reverse out excess cement. Drill out cement retainer and cement to 4020'. Pressure test squeeze. Drill out to 4040' and pressure test squeeze. Drill out remaining cement, sand and cast iron bridge plug. Clean out to TD. Run 2-7/8" tubing and downhole gas separator with seating nipple above separator. Set downhole gas separator at 4040'. Run rods and pump. Evaluate by pump test. Return to production.

0+4-NMOCD,H 1-HOU 1-SUSP 1-CLF

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Forman TITLE Assist. Admin. Analyst DATE 9-17-82
ORIGINAL SIGNED BY
JERRY SEXTON
APPROVED BY DISTRICT 1 SUPR. TITLE _____
CONDITIONS OF APPROVAL, IF ANY:

SEP 20 1982