NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103 (Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

FES OFFEE OCC (Submit to appropriate District Office as per Commission Rule 1106) Address Name of Company Artesia, New Mexico Carper Drilling Company, Inc. Range 38E Well No. Section Township Unit Letter 198 C Carper-Linwood County Pool Date Work Performed Wildcat 6-8-61 THIS IS A REPORT OF: (Check appropriate block) Casing Test and Cement Job Other (Explain): Beginning Drilling Operations Remedial Work Plugging Detailed account of work done, nature and quantity of materials used, and results obtained. T. D. 4337'. Ran 135 joints, 4347.63', 8 5/8" casing. Set 4320' at 4336'. Cemented with 1500 sacks 50-50 posmix, 6% gel plus 150 sacks neat cement. Plug down 3:50 a. m. 6-8-61. Top cement by temperature survey 560'. After 24 hours, pressured casing with 800 psi for 30 minutes. No decrease in pressure. Brilled cement and shoe. Pressured up with 600 psi for 30 minutes, no decrease in pressure. Ran casing as follows: 737.66' 8 5/8" 32# J-55 1240.60' 8 5/8" 32# H-40 2341.56' 8 5/8" 24# J-55 Top Anhydrite 1601' 1687 Top Salt Company Carper Drilling Company, Inc. Position Witnessed by A. L. Pierce Supt. Rotary Tools FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY ORIGINAL WELL DATA TD PBTD Producing Interval Completion Date D F Elev. Oil String Diameter Oil String Depth Tubing Depth **Tubing Diameter** Perforated Interval(s) Producing Formation(s) Open Hole Interval RESULTS OF WORKOVER Water Production GOR Gas Well Potential Oil Production Gas Production Date of Test MCFPD Cubic feet/Bbl MCFPD RPD Before Workover After Workover I hereby certify that the information given above is true and complete to the best of my knowledge. OIL CONSERVATION COMMISSION Name Approved by esti Position Title Vice President Company Date Carper Drilling Company, Inc.