

Form C-102
DUPLICATE

NEW MEXICO OIL CONSERVATION COMMISSION
 SANTA FE, NEW MEXICO
MISCELLANEOUS NOTICES

RECEIVED
 JUL 4 1948
HOBBBS OFFICE

Submit this notice in triplicate to the Oil Conservation Commission or its proper agent before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of notice by checking below:

NOTICE OF INTENTION TO TEST CASING SHUT-OFF	7"	NOTICE OF INTENTION TO SHOOT OR CHEMICALLY TREAT WELL	
NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO PULL OR OTHERWISE ALTER CASING	
NOTICE OF INTENTION TO REPAIR WELL		NOTICE OF INTENTION TO PLUG WELL	
NOTICE OF INTENTION TO DEEPEN WELL			

Hobbs, New Mexico

July 13, 1948

Place

Date

OIL CONSERVATION COMMISSION,
 Santa Fe, New Mexico.

Gentlemen:

Following is a notice of intention to do certain work as described below at the

Gulf Oil Corporation Graham State "F" Well No. 5 in SE SE
 Company or Operator Lease
 of Sec. 36, T. 19 S, R. 36 E, N. M. P. M., Monument-Paddock Field.
 County.

FULL DETAILS OF PROPOSED PLAN OF WORK

FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS OF THE COMMISSION

On July 11, 1948 ran 234 jts new 7" OD 8 Rd Thd SS Csg. From bottom up: 19 jts N-80 29#, 46 jts N-80 26#, 50 jts N-80 23#, 78 jts J-55 23#, 37 jts N-80 23#, 3 jts N-80 26#, 1 jt N-80 29#, all w/long T&C. Tallies 9773', H-12', set @ 9785'. Cemented by Halliburton w/400 sacks 2% and 100 sacks neat bulk cement. Plug @ 9751'. Job started 10:20 a.m. and completed 10:30 p.m. Top of cement behind 7" csg. was @ 4630' by temperature survey. Perforated 7" csg on July 12, 1948 from 4574' to 4575' with four 1/2" holes and cemented with 365 sacks, plug to 4446'. Second job was completed at 6:30 p.m.

Propose to drill upper plug and test for shut-off of perforations @ 6:30 p.m. on July 14, 1948. If no leaks are observed, lower plug will then be drilled and entire 7" csg. string will be tested under pressure for shut-off.

Approved JUL 14 1948, 19____
 except as follows:

Gulf Oil Corporation

Company or Operator

By [Signature]

Position Asst. District Sup't.
 Send communications regarding well to

Name Chas. Taylor

Address Box 1667, Hobbs, New Mexico

OIL CONSERVATION COMMISSION,
 By [Signature]
 Title Oil Con Inspector

1897