

| | |
|---------------------------|------------|
| NUMBER OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| TRANSPORTER | OIL GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

FORM C-103
(Rev 3-55)

(Submit to appropriate District Office as per Commission Rule 1106)

| | | | | | |
|---|----------------------------|---|----------------------|-------------------------|----------------------|
| Name of Company Cactus Drilling Company | | Address Box 1826, Hobbs, New Mexico | | | |
| Lease Astec State | Well No. 10 | Unit Letter E | Section 31 | Township 19 S | Range 35 E |
| Date Work Performed 4-17/4-18/64 | Pool Pearl Queen | | | County Lea | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled 7-7/8" hole to total depth of 5030' and ran 157 jts 4 1/2" 10.60# casing w/4 1/2" Larkin guide shoe and insert float landed 5030'. Cemented in casing w/200 sx cement, 100 sx 2% Gel, & 100 sx neat. Total pipe in hole 5020' and plug at 5012'. Waited on cement 24 hours. Pressured up on casing to 2000# for testing. Logged no pressure drop during 30 minute test period. Preparing to run surveys, perforate and test productivity.


| | | |
|-------------------------------------|--------------------------------|---|
| Witnessed by H. W. Seeley | Position Tool Pusher | Company Cactus Drilling Company |
|-------------------------------------|--------------------------------|---|

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

| ORIGINAL WELL DATA | | | | |
|------------------------|--------------|------------------------|--------------------|-----------------|
| D F Elev. | T D | P B T D | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | Producing Formation(s) | | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

| | | | |
|---|--|---|--|
| OIL CONSERVATION COMMISSION | | I hereby certify that the information given above is true and complete to the best of my knowledge. | |
| Approved by  | | Name Leo W. Baker | |
| Title Engineer | | Position Vice President | |
| Date APR 21 1964 | | Company Cactus Drilling Company | |