

9. Squeezed Bone Spring perf with 100 sks. Did not squeeze. Squeezed 2nd time with 150 sks. Did not squeeze. Squeezed 3rd time with 150 sks and had squeeze pressure of 3000#. 12/4/81. Tagged top of cement at 9,794' 12/7/81.
10. Perforated Bone Spring from 9,726' to 9,730' 12/7/81. Swab tested. Swabbing 6 bbls of water per hour.
11. Plan to plug well.