

11-19-96; MIRU Pride Well Svc. removed wellhead & installed BOP. TIH w/2-3/8" Halliburton N-nipple on 2-3/8" tbg. & tagged fill at 3318'. RU Davis Tool air unit & star tool. Cleaned out fill. Set tbg. at 3372'. Swabbed well. Removed BOP & installed wellhead. RDPU & cleaned location. Resumed flowing to sales 11-21-96.

Test 11-26-96: Flowed 0 b.o., 0 b.w., & 317 MCFGPD in 24 hours on 2" full open choke.
Tbg. press. 25 PSI & csg. press. 24 PSI.