

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL	<input checked="" type="checkbox"/>	REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

12-12-52 Sohio Petroleum Company, Midland, Texas
(Date) (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Sohio Petroleum Company, Rt. 1, Box 43-E, Midland, Texas B. M. Marcus
(Company or Operator) (Lease)

Makin Drilling Company, Well No. 1 in the NE $\frac{1}{4}$ NW $\frac{1}{4}$ of Sec. 20
(Contractor)

T-20, R. 38-E, NMPM, North Warren McKee Pool, Lea County.

The Dates of this work were as follows: 12-3-52 to 12-12-52

Notice of intention to do the work (was) ~~not~~ submitted on Form C-102 on November 25, 1952,
(Cross out incorrect words)

and approval of the proposed plan (was) ~~not~~ obtained. by phone.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

McKee Sand - 9180' to 9323' plugged off w/Baker Bridge plug set @ 7998' w/2 sz cement on top of plug.

Wichita-Albany Lime - 7450' to 7650' - Tested - dry; set Baker bridge plug @ 7350' in 5 1/2" csg. w/4 sz cement on top of plug. Mixed 9# mud and circulated water out of hole w/mud.

Shot off 5 1/2" csg. @ 7050' and pulled pipe. Run tubing and spotted 25 sz cement in top of casing; shot off @ 7050'. Pulled tubing up to 4070' and spotted 25 sz cement in bottom of 9-5/8" casing; pulled tubing out of hole.

Shot off 9-5/8" csg. @ 750' and pulled pipe. Run tubing and spotted 25 sz cement in top of casing, shot off @ 750'. Pulled tubing up to 310' and spotted 25 sz cement in bottom of conductor pipe. Cemented piece of 4" line pipe in top of conductor pipe w/4' extending above ground.

Witnessed by A. K. Hood (Name) SOHIO PETROLEUM COMPANY (Company) Dist. Supt. of Operations (Title)

Approved: OIL CONSERVATION COMMISSION

Roy Yarbrough (Name)
(Title) (Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name [Signature]
Position Dist. Supt. of Operations
Representing SOHIO PETROLEUM COMPANY
Address Rt. 1, Box 43-E, Midland, Texas