

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY THE BRITISH AMERICAN OIL PRODUCING COMPANY, BOX 474, MIDLAND, TEXAS  
(Address)

LEASE HALL STATE "F" WELL NO. 10 UNIT F S 11 T 22-6 R 35-E  
DATE WORK PERFORMED See Below POOL Undesignated

This is a Report of: (Check appropriate block)  Results of Test of Casing Shut-off  
 Beginning Drilling Operations  Remedial Work  
 Plugging  Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

1. Spudded well at 6:00 PM 5-2-1958.
2. Drilled 12 1/4" hole to 337'. Ran 8 jts. 8 5/8" OD, 22.5# Armco Spiral weld casing and set at 335.40'. Cemented with 200 sacks Lone Star Reg. cement with 2% Ca Cl. Pumped plug to 285' with final pump pressure 250 lbs. Good returns of cement to surface. Job complete at 3:45 PM 5-3-1958.
3. W.O.C. 24 hours and tested surface casing with 1000 lbs for 30 minutes. Held OK. 5-4-1958.
4. Drilled out with 7 7/8" hole.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		
	(Company)	

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name [Signature]  
Title \_\_\_\_\_  
Date \_\_\_\_\_

Name German B. French  
Position District Clerk  
Company The British American Oil Producing Co.