

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
MM-A-1469

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling and completion	7. Unit Agreement Name
2. Name of Operator Amerada Hess Corporation	8. Farm or Lease Name State "Q"
3. Address of Operator P.O. Drawer "D", Monument, New Mexico 88265	9. Well No. 5
4. Location of Well UNIT LETTER 0 800 FEET FROM THE South LINE AND 1980 FEET FROM East 16 TOWNSHIP 20S RANGE 37E	10. Field and Pool, or Wildcat Monument - Paddock
11. Elevation (Show whether DI, RT, GR, etc.) Est. Gr. Elevation 3531'	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled a 6-1/4" hole out under 7" csg. to T.D. @ 5243' (Driller's T.D.) Aug. 25th, Schlumberger logged well with compensated neutron formation density, dual induction laterolog, checked T.D. at 5240', set 5"OD 14.86# K-55 liner @ 5240' (top at 3614') cemented liner w/150 sacks Class "C" cement by Dowell 8/26/74 with max. 1100# PP. Released Cactus Drilg. Co. rig @ 2 PM 8/26/74 Will move in completion unit approx. Aug. 29th to complete well.

NOTE: Previous ground elevation of 3840' was incorrect. Surveyors to return to location and re-shoot elevation approx. Aug. 28, 1974

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. Guggin TITLE Adm. Asst. Drilg. Service, Tulsa DATE 8/27/74

APPROVED BY [Signature] TITLE [Signature] DATE 8/27/74

CONDITIONS OF APPROVAL, IF ANY: