

HAWK B-1 NO 2 (ATTACHMENT)

QUESTION NO. 32 (Blinebry)

Work Done -

Squeezed Blinebry perfs 5652-5890' w/300 sx cmt. Drilled cmt from 5550-5900'. Deepened well to 6735'. Perforated Blinebry at 5844, 5851, 5893, 5904, 5929, 5959, 5985, & 5994' w/1 JSPP. Communicated behind csg w/ old Blinebry perfs above pkr. Squeezed Blinebry perfs 5652-5994 w/200 sx. Perforated Blinebry at 5844, 5851, 5893, 5904, 5929, 5959, 5985, & 5994' w/1 JSPP. Treated perfs w/3000 gals 15% acid, 20,000 gals crude, 20,000# sand & 1,000# "ADOMITE" additives. Treated Blinebry perfs 5844-5994' w/2,000 gals 15% acid. Squeezed Blinebry perfs 5652-5835' w/200 sx. Treated Blinebry perfs 5844-5994' w/2,000 gals 15% acid.