

(May 1963)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 031741 b

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

CONTINENTAL OIL COMPANY

3. ADDRESS OF OPERATOR

P. O. Box 460, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

460' FNL & 1980' FWL of Section 10, T-21S, R-37E, Lea County, New Mexico, NMPM

7. UNIT AGREEMENT NAME

NMFU

8. FARM OR LEASE NAME

Hawk B-10

9. WELL NO.

10

10. FIELD AND POOL, OR WILDCAT

NMFU Field  
Blaine & Drinkard Pools

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

S-10, T-21S-R-37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3460 GL

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled to 6790 TD. 4-7-65. Filled hole W/treated water. Ran G.R. Sonic log. Ran 9 jts (377') of 4" liner and set at 6790 with 35 sx cement W/2% gel and 3# salt/sx. Used 8 centralizers. Plug down at 7:30 P.M. 4-9-65. W.O.C. 24 hours. Tested W/1000# for 30 minutes. Tested O.K.

18. I hereby certify that the foregoing is true and correct

SIGNED SIGNED ROBERT GORDON

TITLE Staff Supervisor

DATE 4-12-65

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

USGS 5, NMOCC 2, JM PAN AM HOBBS 3, ATL ROS-2, CALIF

\*See Instructions on Reverse Side

APR 13 1965

J. L. GORDON  
ACTING DISTRICT ENGINEER