

LEA COUNTY Lynch NM Sec. 1-21S-33E
LOVELADY, I. W., #1 Sinclair-State - Page #3

12-21-64 - cont. -
 Swbd 4 BNO & swbd dry.
 Re-Ac. 500 gals. (OH 3756-84')
 Swbd 67 BLO + 1 BNO in 3 hrs.
12-28-64 TD 3784', COMPLETED.

COUNTY	LEA	FIELD	Lynch	STATE	NM
OPR	LOVELADY, I. W.				MAP
1 Sinclair-State					
Sec. 1, T-21-S, R-33-E				CO-ORD	
3300' fr S Line & 330' fr W Line of Sec.					
Spud 2-15-64		CLASS		EL 3792'	
Comp 12-21-64		FORMATION	DATUM	FORMATION	DATUM
CSG & SX - TUBING		LOG:			
		Anhy 1800			
13 3/8" 250' 250		B/Salt 3395			
10 3/4" 918' 150		7-R 3762			
4 1/2" 3756' 125					
LOGS EL GR RA IND HC A					
		TD 3784'			

IP Seven Rivers OH 3756-84' Swbd 368 BOPD. Pot. Based on 6 hr test of 92 BO, gravity 33.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT.	PROP DEPTH	3850'	TYPE
DATE			

F.R. 2-20-64
PD 3850' - Yates-Seven Rivers

2-24-64	Drlg. 24'.
3-2-64	Drlg. 54'.
3-9-64	Drlg. 90'.
3-16-64	TD 100', SDR.
3-23-64	TD 100', SDR.
3-30-64	TD 100', RU Rotary.
4-6-64	Drlg. 235', w/cable tools.
4-20-64	Drlg. 750'.
4-27-64	Drlg. 900'.
5-3-64	Drlg. 1050'.
5-11-64	Drlg. 1140'.
5-18-64	Drlg. 1300'.
5-14-64	AMENDED OPERATOR: Was MAYER, LEN.
5-25-64	TD 1400', SDO.
-1-64	TD 1400', fshg.
6-8-64	TD 1400', Fshg.

6-15-64 TD 1400', fshg.
6-22-64 TD 1400', fshg.
6-29-64 TD 1400', fshg.
7-6-64 TD 1400', fshg.
7-13-64 TD 1400', fshg.
7-27-64 TD 1400', Cleaning Out.
Recovered Fish
8-3-64 TD 1400', Cleaning Out.
8-10-64 TD 1400', Cleaning Out.
8-24-64 TD 1400', SDO.
8-31-64 TD 1400', SDO.
9-14-64 TD 1400', Cleaning Out.
9-21-64 TD 1400', prep to drill.
9-28-64 Drlg. 1580'.
10-5-64 Drlg. 1585'.
10-12-64 Drlg. 1755'.

10-19-64 Drlg. 1790'.
10-26-64 Drlg. 2020'.
11-2-64 Drlg. 2110'.
11-9-64 Drlg. 2700' salt.
11-17-64 Drlg. 3300' salt.
11-23-64 Drlg. 3415'.
11-30-64 Drlg. 3585'.
12-7-64 TD 3784', prep to run 4½" casing.
Show oil 3764-81'.
Bailed 5 gals oil per hr @ 3784';
Bailed 2 BO in 3 hrs @ 3784';
Bailed 7 BO in 12 hrs @ 3784'.
12-14-64 TD 3784', prep to drill out cement.
12-21-64 TD 3784', prep to potential.
Ac. 150 gals (OH 3756-84')