

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinbry NCT-1

9. WELL NO.

31

10. FIELD AND POOL, OR WILDCAT

*See below

11. SEC. T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or recomplete a well back to a different reservoir.
Use "APPLICATION FOR PERMIT TO DRILL" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 1980' from the North Line, and 1650' from the
West Line of Section 28, T-22-S, R-38-E, Lea County, N. M.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3374' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent
to this work.)*Total Depth - 7330'
8 5/8" O. D. Casing Cemented at 1422'TUBB ZONE: Ran 7315' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and
cemented at 7329'. Plug at 6656'.DRINKARD ZONE: Ran 7316' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and
cemented at 7330'. Plug at 7324'.Cemented above strings of 2 7/8" O. D. Casing with 650 Sx. Trinity Lite Wate,
plus 350 Sx. Incor 4% gel. Each plug pumped down with 500 gals acetic acid.Tested above strings of 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I.
from 3:30 P. M. to 4:00 P. M. October 26, 1965. Tested O. K. Job complete
4:00 P. M. October 26, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE

Assistant District
Superintendent

DATE

October 27, 1965

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

NOV 1 1965

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER