

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☐ For ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator <b>Harris &amp; Walton</b>	8. Farm or Lease Name <b>J. L. Coats</b>
3. Address of Operator <b>c/o Oil Reports &amp; Gas Services, Inc., Box 763, Hobbs, New Mexico 88240</b>	9. Well No. <b>1</b>
4. Location of well UNIT LETTER <b>E</b> <b>1650</b> FEET FROM THE <b>North</b> LINE AND <b>990</b> FEET FROM THE <b>West</b> LINE, SECTION <b>10</b> TOWNSHIP <b>24S</b> RANGE <b>36E</b> NMPM.	10. Field and Pool, or Wildcat <b>Jalmat</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3393</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work began 1/24/81. Set retainer at 3467 & hydro-static squeezed 3508 to 3550 with 150 sacks class "C" cement with 3# salt per sack to shut off water. Drilled out cement and bridge plug at 3564. Cleaned out to 3642. Set CIPB @ 3610. Ran tubing, rods & pump. 2/2/81 to 5/15/81 pumped water with trace oil. 5/19/81 pumped 1 bbl oil, 1 bbl water, 1 MCF gas 24 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Walter H. Hall TITLE Agent DATE 5/20/81

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: