


(SUBMIT IN TRIPLICATE)

U. S. Land Office... Las Cruces

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Lease or permit No. 030181(c)



SUNDRY NOTICES AND REPORTS ON WELLS

|   |                                     |   |  |
|---|-------------------------------------|---|--|
| NOTICE OF INTENTION TO DRILL.....                   |                                     | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        |  |
| NOTICE OF INTENTION TO CHANGE PLANS.....            |                                     | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... |  |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | <input checked="" type="checkbox"/> | SUBSEQUENT REPORT OF ALTERING CASING.....       |  |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... |                                     | SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....  |  |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....        |                                     | SUBSEQUENT REPORT OF ABANDONMENT.....           |  |
| NOTICE OF INTENTION TO PULL OR ALTER CASING.....    |                                     | SUPPLEMENTARY WELL HISTORY.....                 |  |
| NOTICE OF INTENTION TO ABANDON WELL.....            |                                     |   |  |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Midland, Texas, January 18, 1941

H. G. Moberly (c)

Well No. 2 is located 1980 ft. from N line and 660 ft. from E line of sec. 21

SE1 Section 21 T-26-S R-37-E N.M.P.M.  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Rhodes Lee New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 2977 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

T. D. - 1162 - Anhydrite.

Set and cemented 1151 feet (54 joints) of 8-5/8" O. D. 32# casing at 1160 feet with 200 sacks XI Toro Cement. Completed cementing at 7:30 p.m., 1-17-41.

Anticipate drilling plug and testing casing by bailing method after approximately 72 hours.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Texas Company

Address Box 1270, Midland, Texas

By [Signature]

PDC, Jr-CVM  
USGS - 3

Title District Superintendent

bc - NMOCC