

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42 R1424.
5. LEASE DESIGNATION AND SERIAL NO.

LC-061936

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Cotton Draw Unit

9. WELL NO.

70

10. FIELD AND POOL, OR WILDCAT

Paduca North Delaware Sand

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Section 34, T-24-S, R-32-E

12. COUNTY OR PARISH 13. STATE

Lea New Mexico

1. OIL WELL GAS WELL OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

Well located 1980' from the South line and 660' from the West line of Section 34, T-24-S, R-32-E, Lea County, New Mexico

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Not Available

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any operations. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent.)

Total Depth 475'

Spudded 9 7/8" OD hole @ 6:00 PM February 23, 1968. Ran 463' of 7 5/8" OD 24# now casing and cemented at 475' with 300 SX CL C W/1% cacl. cement circulated. Plug at 445'. Job completed 11:00 AM February 24, 1968.

Tested 7 5/8" OD casing for 30 minutes with 600 PSI from 11:30 to 12:00 AM February 25, 1968. Tested OK. Drilled cement plug and re-tested for 30 minutes with 600 PSI from 2:00 to 2:30 PM February 25, 1968. Tested OK. Job complete 2:30 PM February 28, 1968.

18. I hereby certify that the foregoing is true and correct

SIGNED

(This space for Federal or State office use)

Assistant

TITLE District Superintendent

DATE February 26, 1968

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE