

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.
LEASE DESIGNATION AND SERIAL NO.

NM 23199

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

HNG Oil Company

3. ADDRESS OF OPERATOR

P.O. Box 2267, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

RECEIVED
FEB 1 1980
U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

1980' FWL & 2000' FNL of Sec. 21.

14. PERMIT NO.

approved 10/10/79

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2927' GR

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Wilson 21 Federal

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT Und.

Comanche Stateline Yates

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 21, T26S, R36E

12. COUNTY OR PARISH

Lea

13. STATE

NM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF: 10/1/79

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

Casing test & cement job ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Spud 12/22/79, 11:30 a.m.

Set 1419 feet of 8-5/8" 24# H-40 - cemented w/600 sx HLW w/2% cc & 1/2 # Flocele at 12.4 ppg and 250 sx ClC W/2%cc & 1/2 # Flocele at 14.8ppg. Pressure tested to 1000#. WOC. 24 hours.

1-6-80 - set 3775 feet of 5-1/2" 14# K-55 ST&C - Cemented W/450 sx HLW at 12.4ppg and 225 sx. ClH W/3#/sx. salt & 1/4# flocele at 14.8ppg. pressure tested to 1000#. WOC 21-3/4 hours.

18. I hereby certify that the foregoing is true and correct

SIGNED

Betty A. Gildon

TITLE Regulatory Clerk

DATE 1/31/80


(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE



*See Instructions on Reverse Side