

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SALE A FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

3-NMOC-D-Hobbs 1-Southland-Midland
 1-Adm. Unit-Midland 1-Amoco-Houston
 1-File 1-Amoco-Hobbs
 1-JM-Engr.

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. L-5111
7. Unit Agreement Name
8. Form of Lease Name Getty 28 State
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated (ND)
12. County Lea

SUNDARY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR THE PURPOSES OF THE OIL AND GAS CONSERVATION ACT, OR FOR THE PURPOSES OF THE OIL AND GAS CONSERVATION ACT, OR FOR THE PURPOSES OF THE OIL AND GAS CONSERVATION ACT.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator
GETTY OIL COMPANY

3. Address of Operator
P.O. Box 730, Hobbs, NM 88240

4. Location of Well
UNIT LETTER J 1980 FEET FROM THE South LINE AND 1680 FEET FROM THE East LINE, SECTION 28 TOWNSHIP 24S RANGE 33E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)
3485.5 G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☒
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4/6/81 Drilled 6 1/8" hole to 16,225'. Ran 91 jts. (3610') 4 1/2" OD 13.5# SM-95 8rd LT&C liner. MWL Shoe @ 16,224', FC @ 16,181', LC @ 16,180'. MWL J-H packer and hanger @ 12,583-609'. Pack-off @ 12,606'. Top of liner @ 12,583'. Howco cemented 4 1/2" liner with 1000 gals. Sam-4 spacer, 100 sxs. 75-25% Poz mix, 5% CFR-2, 4% Halad 22-A, .5% HR-7, and 500 sxs. Class "H" cement with .6#/sk. gas check, .5% CFR-2, 5#/sk. KCl, .6% Halad 22-A, and .5% HR-7. Plug down @ 12:15 p.m.

4/7/81 WOC 18 hrs. Pressured up to 1200# on liner for 30 minutes, OK. Tagged cement @ 11,540'. 1043' of cement on top of liner.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Deke R. Crockett TITLE Area Superintendent DATE 4/8/81

APPROVED BY Jerry Sexton TITLE Dist. 1, Supv. DATE 4/8/81

CONDITIONS OF APPROVAL, IF ANY: