

OIL CONSERVATION DIVISION

DISTRICT I P.O. Box 1980, Hobbs, NM 88240
DISTRICT II P.O. Box Drawer DD, Artesia, NM 88210
DISTRICT III 1000 Rio Brazos Rd., Aztec, NM 87410

P.O. Box 2088 Santa Fe, New Mexico 87504-2088

WELL API NO. 3002511291
5. Indicate Type of Lease STATE [] FEE []
6. State Oil / Gas Lease No. LC032592B
7. Lease Name or Unit Agreement Name COOPER JAL UNIT
8. Well No. 227
9. Pool Name or Wildcat LANGLEY MATTIX/JALMAT

SUNDRY NOTICES AND REPORTS ON WELL (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)
1. Type of Well: OIL WELL [x] GAS WELL [] OTHER []
2. Name of Operator TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator 205 E. Bender, HOBBS, NM 88240
4. Well Location Unit Letter D : 660 Feet From The NORTH Line and 660 Feet From The WEST Line
Section 30 Township 24S Range 37E NMPM LEA COUNTY
10. Elevation (Show whether DF, RKB, RT,GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK [] PLUG AND ABANDON [] TEMPORARILY ABANDON [] CHANGE PLANS [] PULL OR ALTER CASING [] OTHER []
SUBSEQUENT REPORT OF: REMEDIAL WORK [x] ALTERING CASING [] COMMENCE DRILLING OPERATION [] PLUG AND ABANDONMENT [] CASING TEST AND CEMENT JOB [] OTHER: ADD PERFS & ACIDIZE [x]

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.
6-02-99: MIRU. NDWH. NUBOP. TIH W/BIT, CSG SCRAPER & 2 3/8" TBG. TAG UP @ 3181'. PULL BIT TO 2571'.
6-03-99: TIH W/LOGGING TOOL. RUN GR/CCL 3148-2000'. TIH W/PERF GUNS. PERF YATES FORMATION 2964-2994, & 3000-3026'. TIH W/SONIC HAMMER & TBG TO 2950'.
6-04-99: ACID WASH YATES PERFS THRU SONIC HAMMER, 2964-3140 W/3500 GALS 15% NEFE HCL ACID. RU SWAB. FL @ 300'. END FL @ 3000'.
6-05-99: TIH W/WL/RBP & SET @ 3036'. TIH W/PKR, SN, & TBG. PSA 3032'. RIG UP PUMP TRUCK. TEST WL/RBP TO 1000 PSI-OK. PSA 2917'. LOAD & TEST CSG TO 500 PSI-OK.
6-07-99: PSI CSG TO 500-OK. ACIDIZE YATES PERFS 2964-3026' W/3000 GALS 15% NEFE HCL. FL @ 100'. END FL @ 2800'. REL PKR. TIH W/RETR TOOL, & TBG. CIRC 10' SALT OFF RBP. LATCH & REL RBP @ 3036'.
6-08-99: CHANGE RAMS IN BOP. TIH W/OPMA, SN, TBG. OPMA @ 3144'. SN @ 3115'. TAC @ 2894'. TIH W/GAS ANCHOR, PUMP, K-BARS, RDS. HANG WELL ON. LOAD & TEST TO 500 PSI.
6-09-99: RIG DOWN. PUMPING.
7-10-99: ON 24 HR OPT. PUMPED 9 BO, 57 BW, & 31 MCF.
FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.
SIGNATURE J. Denise Leake TITLE Engineering Assistant DATE 7/22/99
TYPE OR PRINT NAME J. Denise Leake Telephone No. 397-0405
APPROVED BY FIELD REPRESENTATIVE TITLE DATE JUL 27 1999
CONDITIONS OF APPROVAL, IF ANY: