

MMS-9-331  
Cont'd

11/19/82 SITP 20 hours, 500#, Bled off. Unset pkr. Layed down workstring  
ran 2 3/8" tbg, ran to 3635' (158' fill) circulate 8/16 frac sand  
to PBTD 3793'. Circulate clean. Pulled up. Set tbg @ 3761'. Ran  
tbg. SN @ 3729'. ND. BOP. NU tree. Flow from tbg & csg.

11/20/82 Ran 1 3/4" & 4" plunger 147 - 3/4" rods S-59 rods. Rig down. Pump up  
1:00 PM. 12 x 100 SPM. Place well back on production.