


**JAVELINA UNIT 601
(601H, 602H, 603H,
501H, 502H)
[fJMB2222150892]
Construction Inspection Logs**

[4323] CHEVRON USA INC

	Construction Completion Check Sheet		MCBU
	Civil - Well Pad		
	Pad name: SAND DUNES PAD 601	Date:	
Note:		Pad Type:	

Reference Documents:

- a. Factory Standard Well Pad
- b. Contractor Unit Rate Service Order
- c. Construction Work Pack
- d. Geotechnical Investigation Memo

A = Complete
B = Incomplete
C = N/A
D = Not specified in work package

Item 1, 2, 3 & 5 = Hold Point (CR to verify prior to next activity)

Item	Description of Checks / Actions to be Performed	Status	Initials / Date
1.	Pad has been properly cleared and grubbed. No soft areas present, verified by proof roll. Topsoil is stockpiled as required.	A	1-20-23 Rm
2.	Fill material has been placed in lifts per SOW. Each lift has been moisture treated, compacted, and proof rolled. Fill is free of excessively large rocks.	A	3-13-23 Rm
3.	Subgrade surface has been scarified, compacted, and proof rolled prior to placement of final caliche surface. If requested by Company, compaction testing is completed and results have been shared with Company.	A	3-18-23 Rm
4.	Caliche surface has been moisture treated, compacted, and proof rolled. If requested by Company, compaction testing is completed and results have been shared with Company.	A	3-27-23 4-1-23 Rm
5.	Walking area has been compacted per geotechnical recommendations. Compaction has received passing test results and have been shared with Company.	A	4-11-23 H
6.	Pad elevation shots have been taken and handover shots sheet has been shared with Company.	A	4-12-23 H
7.	Pad dimensions have been measured and validated with the well pad drawing. Road access is in correct location. Well stakes and signs in place.	A	4-12-23 H
8.	Reserve pit has been constructed in accordance with the scope of work and is ready for lining.	A	3-30-23 H
9.	Drainage around the pad has been completed in accordance with the work pack, culverts are in place. New Mexico pad containment is in place.	A	4-11-23 H

Completed by (Contractor)

Signature: [Signature]
Print Name: TREVINO
Date: 4/13/23

Company: [Blank]
Signature: [Blank]
Print Name: [Blank]
Date of Signing: [Blank]

Page 2 of 3

District I
1625 N. French Dr., Hobbs, NM 88240
Phone:(575) 393-6161 Fax:(575) 393-0720

District II
811 S. First St., Artesia, NM 88210
Phone:(575) 748-1283 Fax:(575) 748-9720

District III
1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170

District IV
1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 258895

CONDITIONS

Operator: CHEVRON U S A INC 6301 Deauville Blvd Midland, TX 79706	OGRID: 4323
	Action Number: 258895
	Action Type: [C-144] Temporary Pit Plan (C-144T)

CONDITIONS

Created By	Condition	Condition Date
vvenegas	None	9/5/2023