

SIMCOE LLC - Sandoval Gas Com A 001A

Summary SVE System Monitoring Data

Date	SVE Pt.	Exhaust OVM (ppm)	Exhaust Vacuum (in)	Exhaust Rate (cfm)	System Operational at Time of Arrival?	H ₂ O Drained from drum?	H ₂ O Amt. Drained (Gal.)?	Comments
RECEIVED By Mike Buchanan at 11:26 am, Sep 07, 2023								

10/22/2018	MW-2				NO	NO		Hose transferred from Irvin Com 1E
10/26/2018	MW-2				NO	NO		PVC installation completed from unit to MW #2.
10/29/2018	MW-2	2,766	32	-	-	NO		Initial start up bailed 3 gal. of prod. from MW #2
10/30/2018	MW-2	2,720	34	-	YES	NO		Dry drum
10/31/2018	MW-2	2,525	34	-	YES	NO		Dry drum
11/1/2018	MW-2	2,355	34	-	YES	NO		Dry drum, effluent air sample collected
11/2/2018	MW-2	1,978	33	-	YES	YES	2.00	Drained drum, restarted
11/5/2018	MW-2	1,433	32	-	YES	YES	4.00	Installed 1 inch PVC drain piping to LLPT, drained drum, restarted
11/13/2018	MW-2	890	34	-	YES	YES	23.00	Drained drum, restarted
11/16/2018	MW-2	1,016	32	-	YES	YES	7.00	Drained drum, restarted
11/21/2018	MW-2	370	34	-	YES	YES	12.00	Drained drum, restarted
11/26/2018	MW-2	555	34	-	YES	YES	13.00	Drained drum, restarted
12/4/2018	MW-2	629	34	-	YES	YES	25.50	Drained drum, restarted
12/10/2018	MW-2	501	34	-	YES	YES	18.50	Drained drum, restarted
12/17/2018	MW-2	325	34	-	YES	YES	22.00	Drained drum, restarted
12/24/2018	MW-2	342	33	-	YES	YES	20.50	Drained drum, restarted
12/31/2018	MW-2	355	34	-	YES	YES	23.50	Drained drum, restarted
1/4/2019	MW-2	-	-	-	YES	YES	17.00	Drained drum only, restarted
1/9/2019	MW-2	383	34	-	YES	YES	18.50	Drained drum, restarted
1/15/2019	MW-2	372	34	-	YES	YES	19.50	
1/21/2019	MW-2	338	34	-	YES	YES	18.00	
1/26/2019	MW-2	350	34	-	YES	YES	17.00	
2/1/2019	MW-2	313	34	-	YES	YES	19.50	
2/7/2019	MW-2	316	33	-	YES	YES	15.50	
2/14/2019	MW-2	319	34	-	YES	YES	23.50	
2/20/2019	MW-2	260	33	-	YES	YES	22.00	
2/27/2019	MW-2	253	33	-	YES	YES	23.50	
3/5/2019	MW-2	252	32	-	YES	YES	12.00	
3/10/2019	MW-2	233	32	-	YES	YES	7.00	
3/18/2019	MW-2	254	32	-	YES	YES	18.00	
3/28/2019	MW-2	243	33	-	YES	YES	11.50	
4/16/2019	MW-2	222	32	-	YES	YES	20.50	
5/2/2019	MW-2	219	32	-	YES	YES	4.50	

SIMCOE LLC - Sandoval Gas Com A 001A

Summary SVE System Monitoring Data

Date	SVE Pt.	Exhaust OVM (ppm)	Exhaust Vacuum (in)	Exhaust Rate (cfm)	System Operational at Time of Arrival?	H ₂ O Drained from drum?	H ₂ O Amt. Drained (Gal.)?	Comments
5/28/2019	MW-2	207	32	-	YES	YES	10.50	
6/24/2019	MW-2	268	32	-	YES	NO		Water below drain plug, air sample collected
7/26/2019	MW-2	277	32	-	YES	NO		Dry drum
8/19/2019	MW-2	251	32	-	YES	NO		Dry drum
9/19/2019	MW-2	281	32	-	YES	NO		Dry drum
10/8/2019	MW-2	227	25	-	YES	NO		Water in drum 0.50" above drain plug
10/22/2019	MW-2	241	35	-	YES	YES	14.00	
10/29/2019	MW-2	244	33	-	YES	YES	12.00	
11/12/2019	MW-2	656	33	-	NO	YES	25.50	Drained, restarted, collect data
11/22/2019	MW-2	NA	33	-	YES	YES	18.50	
12/6/2019	MW-2	NA	33	-	NO	YES	22.00	Drained, restarted
12/10/2019	MW-2	287	33	-	YES	YES	9.00	Drained, restarted after water sample collected
12/16/2019	MW-2	230	34	-	YES	YES	17.00	Drained, restarted
12/21/2019	MW-2	NA	34	-	NO	NO		Restarted, then collected exhaust data
12/24/2019	MW-2	NA	34	-	YES	YES	14.00	Drained, restarted
12/30/2019	MW-2	NA	34	-	NO	YES	12.00	Restarted, then collected exhaust data
1/4/2020	MW-2	468	33	-	NO	NO		Restarted, then collected data
1/6/2020	MW-2	NA	NA	-	NO	NO		
1/9/2020	MW-2	NA	16	-	NO	YES	10.50	Drained, restarted, then collected data
1/10/2020	MW-2	NA	18	-	NO	YES	10.50	Drained, restarted, then collected data
1/11/2020	MW-2	NA	34	-	NO	YES	5.50	Drained, restarted, then collected data
1/14/2020	MW-2	NA	33	-	YES	YES	9.00	Drained, restarted
1/22/2020	MW-2	NA	NA	-	NO	YES	14.00	Drained, restarted, then collected data
1/29/2020	MW-2	397	33	-	NO	NO		Water in drum below drain port
2/4/2020	MW-2	NA	32	-	NO	YES	20.50	Drained, restarted, then collected data
2/10/2020	MW-2	NA	32	-	YES	YES	23.50	Drained, restarted
2/18/2020	MW-2	NA	34	-	YES	YES	21.00	Drained, restarted
2/19/2020	MW-2	NA	34	-	YES	NO		Water level in drum not measured
2/25/2020	MW-2	NA	32	-	YES	YES	15.50	
3/4/2020	MW-2	215	30	-	NO	YES	15.50	Drained, restarted, then collected data
3/12/2020	MW-2	NA	29	-	NO	NO		Water in drum below drain port, restarted, then collected data
3/25/2020	MW-2	NA	30	-	YES	YES	14.00	
3/30/2020	MW-2	199	30	-	YES	YES	5.50	Shut down during MW sampling, drained, restarted
4/14/2020	MW-2	153	30	-	NO	YES	11.50	Drained, restarted, then collected data
4/28/2020	MW-2	NA	29	-	YES	NO		Water in drum below drain port, restarted
5/18/2020	MW-2	178	28	-	NO	NO		Water in drum below drain port, restarted

SIMCOE LLC - Sandoval Gas Com A 001A

Summary SVE System Monitoring Data



Date	SVE Pt.	Exhaust OVM (ppm)	Exhaust Vacuum (in)	Exhaust Rate (cfm)	System Operational at Time of Arrival?	H ₂ O Drained from drum?	H ₂ O Amt. Drained (Gal.)?	Comments
5/20/2020	MW-2	NA	29	-	YES	NO		Water level in drum not measured
6/1/2020	MW-2	275	28	-	NO	NO		Water in drum below drain port, restarted, effluent air sample collected
6/24/2020	MW-2	116	26	-	NO	NO		Water in drum below drain port, restarted
7/29/2020	MW-2	64	26	-	NO	NO		Water level in drum not measured, restarted, then collected readings
8/21/2020	MW-2	238	27	-	NO	NO		Dry drum, restarted, then collected readings
9/1/2020	MW-2	107	28	-	YES	NO		Water level in drum not measured
9/14/2020	MW-2	111	29	-	YES	NO		Shut down prior to sampling, water in drum below drain port, restarted
9/24/2020	MW-2	76	29	-	YES	NO		Water in drum below drain port, restarted
10/9/2020	MW-2	NA	30	-	YES	NO		Water in drum just above drain port
10/22/2020	MW-2	61	29	-	YES	YES	9.50	
10/29/2020	MW-2	194	29	-	NO	YES	4.00	Drained, restarted, then collected data
11/5/2020	MW-2	NA	29	-	NO	YES		Water in drum below drain port, restarted, then collected readings
11/11/2020	MW-2	NA	30	-	YES	YES	10.50	
11/16/2020	MW-2	66	30	-	YES	YES	11.50	
11/23/2020	MW-2	NA	29	-	YES	YES	9.00	
12/4/2020	MW-2	NA	30	-	NO	YES	25.50	
12/10/2020	MW-2	NA	30	-	YES	YES	20.50	
12/15/2020	MW-2	NA	29	-	YES	YES	18.50	
12/21/2020	MW-2	NA	29	-	YES	YES	20.50	
1/31/2021	MW-2	195	-		YES	YES	-	
2/5/2021	MW-2	78	-		YES	YES	0.00	
3/30/2021	MW-2	319.5	-		YES	YES	0	
4/15/2021	MW-2	10.86	-		YES	YES	0	
5/7/2021	MW-2	8.15	-		YES	YES	0	
6/9/2021	MW-2	12.58	-		YES	YES	0	
7/13/2021	MW-2	65.27	-		YES	YES	0	
9/29/2021	MW-2	22.5	18		YES	NO	0	Water in drum below drain port
10/11/2021	MW-2	44	18		YES	YES	1	
11/6/2021	MW-2	465.9	18		NO	YES	26.32	Drained, restarted, then collected data
12/13/2021	MW-2	486	20		NO	YES	27.14	Drained, restarted, then collected data
1/4/2022	MW-2	150.1	-18	-	NO	NO	0	Frozen attempt to drain drum, no flow, restart system
2/8/2022	MW-2	33.4	12	-	NO	NO	-	Drain full of ice unalbe to drain - restarted
3/16/2022	MW-2	15	10	-	YES	YES	49.35	
4/7/2022	MW-2	23.1	9	-	YES	YES	0.00	water in drum below drain port

SIMCOE LLC - Sandoval Gas Com A 001A**Summary SVE System Monitoring Data**

Date	SVE Pt.	Exhaust OVM (ppm)	Exhaust Vacuum (in)	Exhaust Rate (cfm)	System Operational at Time of Arrival?	H ₂ O Drained from drum?	H ₂ O Amt. Drained (Gal.)?	Comments
------	---------	-------------------------	---------------------------	--------------------------	---	--	---	----------

5/2/2022	MW-2	24.4	-8	-	YES	NO	0.00	water in drum below drain port
----------	------	------	----	---	-----	----	------	--------------------------------

6/8/2022	MW-2	143.6	-8	-	YES	NO	0.00	Dry drum
----------	------	-------	----	---	-----	----	------	----------

[illegible]

District I
1625 N. French Dr., Hobbs, NM 88240
Phone:(575) 393-6161 Fax:(575) 393-0720
District II
811 S. First St., Artesia, NM 88210
Phone:(575) 748-1283 Fax:(575) 748-9720
District III
1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170
District IV
1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 134455

CONDITIONS

Operator: SIMCOE LLC 1199 Main Ave., Suite 101 Durango, CO 81301	OGRID:
	329736
	Action Number: 134455
	Action Type: [UF-GWA] Ground Water Abatement (GROUND WATER ABATEMENT)

CONDITIONS

Created By	Condition	Condition Date
michael.buchanan	None	9/7/2023