ceived by OCP: 12/6/20218:04:1	9 AM State of New Mexico	Form C-103 ¹ of 7
Office <u>District I</u> – (575) 393-6161	Energy, Minerals and Natural Reso	
1625 N. French Dr., Hobbs, NM 88240 District II – (575) 748-1283	OH, CONGERNATION DUM	30-025-49426
811 S. First St., Artesia, NM 88210 District III – (505) 334-6178	OIL CONSERVATION DIVIS 1220 South St. Francis Dr.	5. Indicate Type of Lease
1000 Rio Brazos Rd., Aztec, NM 87410	Santa Fe, NM 87505	STATE X FEE 6. State Oil & Gas Lease No.
<u>District IV</u> – (505) 476-3460 1220 S. St. Francis Dr., Santa Fe, NM	Santa 1 C, 1414 07303	6. State Oil & Gas Lease No.
	TICES AND REPORTS ON WELLS DISALS TO DRILL OR TO DEEPEN OR PLUG BACK	7. Lease Name or Unit Agreement Name
DIFFERENT RESERVOIR. USE "APPL	ICATION FOR PERMIT" (FORM C-101) FOR SUCH	Thistle Unit
PROPOSALS.) 1. Type of Well: Oil Well K	Gas Well Other	8. Well Number 184H
2. Name of Operator		9. OGRID Number 6137
3. Address of Operator	ergy Production Co. LP	10. Pool name or Wildcat
-	heridan Ave OKC, OK 73102	WC-025 G-09 S243310P; UWC (98135)
4. Well Location	aviramitive offer, offer, 70102	(WC-023 G-07 32433101, CWC (20133)
Unit Letter B		ne andfeet from theEastline
Section 22	Township 23S Range 33	
	11. Elevation (Show whether DR, RKB, R 3718'	T, GR, etc.)
	0,10	
12. Check	Appropriate Box to Indicate Nature o	f Notice, Report or Other Data
NOTICE OF II	NTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK		DIAL WORK ALTERING CASING
TEMPORARILY ABANDON		IENCE DRILLING OPNS. □ P AND A □
PULL OR ALTER CASING	MULTIPLE COMPL □ CASIN	G/CEMENT JOB
DOWNHOLE COMMINGLE		
CLOSED-LOOP SYSTEM OTHER:	│ □ OTHE	R:
13. Describe proposed or com	pleted operations. (Clearly state all pertinent	details, and give pertinent dates, including estimated date
of starting any proposed w proposed completion or re		Iultiple Completions: Attach wellbore diagram of
1 1 1	•	1(/ 1 .:11:
		l surface casing/drilling plan of 10-3/4"
•	e of 12-1/4" surface hole at previously	
Please see revised d	ny, LP. will circulate class C cement to	o surface bening the 10-5/4 casing.
r lease see revised d	im pian.	
Spud Date:	Rig Release Date:	
I hereby certify that the information	a above is true and complete to the best of my	knowledge and belief.
SIGNATURE REBULLA	TITLE Regulatory A	AnalystDATE_12/06/2021
Type or print name Rebecca Dea For State Use Only	E-mail address: rebec	cca.deal@dvn.com PHONE: <u>405-228-8429</u>
APPROVED BY:	TITLE	DATE
Conditions of Approval (if any):	111.DD	

Thistle Unit 184H

1. Geologic Formations

TVD of target	12600	Pilot hole depth	N/A
MD at TD:	28042	Deepest expected fresh water	

Basin

Dasin		TT : 7 5 1	
	Depth	Water/Mineral	
Formation	(TVD)	Bearing/Target	Hazards*
	from KB	Zone?	
Rustler	1365		
Salt	1869		
Base of Salt	5180		
Lamar	5180		
Delaware	5257		
Cherry Canyon	6195		
Brushy Canyon	7591		
1st Bone Spring Lime	9069		
Bone Spring 1st	10242		
Bone Spring 2nd	10830		
3rd Bone Spring Lime	11406		
Bone Spring 3rd	11981		
Wolfcamp	12298		

^{*}H2S, water flows, loss of circulation, abnormal pressures, etc.

2. Casing Program (Primary Design)

		Wt	74		Casing	Casing Interval		Casing Interval	
Hole Size	Csg. Size	(PPF)	Grade	Conn	From (MD)	To (MD)	From (TVD)	To (TVD)	
12 1/4	10 3/4	40 1/2	H40	ВТС	0	1390	0	1390	
9 7/8	8 5/8	32	P110	TLW	0	11981	0	11981	
7 7/8	5 1/2	17	P110	ВТС	0	28042	0	12600	

[•] All casing strings will be tested in accordance with Onshore Oil and Gas Order #2 IILB.1.h Must have table for continengcy casing.

3. Cementing Program (Primary Design)

Casing	# Sks	TOC	Wt. ppg	Yld (ft3/sack)	Slurry Description
Surface	297	Surf	13.2	1.44	Lead: Class C Cement + additives
Total	392	Surf	9	3.27	Lead: Class C Cement + additives
Int 1	465	4000' above	13.2	1.44	Tail: Class H / C + additives
Int 1 Intermediate Squeeze	As Needed	Surf	13.2	1.44	Squeeze Lead: Class C Cement + additives
	392	Surf	9	3.27	Lead: Class C Cement + additives
	465	4000' above	13.2	1.44	Tail: Class H / C + additives
Production	117	10043	9	3.27	Lead: Class H /C + additives
	2117	12043	13.2	1.44	Tail: Class H / C + additives

Casing String	% Excess
Surface	50%
Intermediate 1	30%
Intermediate 1 (Two Stage)	25%
Prod	10%

4. Pressure Control Equipment (Three String Design)

BOP installed and tested before drilling which hole?	Size?	Min. Required WP	T	ype	✓	Tested to:																						
			Anı	nular	X	50% of rated working pressure																						
Int 1	13-58"	5M		d Ram	X																							
IIIt I	13 30	3111		Ram		5M																						
				le Ram	X	3111																						
			Other*		1																							
	13-5/8"		Annul	ar (5M)	X	100% of rated working pressure																						
Dord office		514	Blind Ram		X	•																						
Production		5M	Pipe Ram		Ram		10M																					
																										Doub	le Ram	X
			Other*																									
			Annular (5M)																									
			Blind Ram																									
			Pipe Ram																									
			Double Ram																									
			Other*																									
N A variance is requested for	A variance is requested for the use of a diverter on the surface casing. See attached for schematic.																											
Y A variance is requested to r	A variance is requested to run a 5 M annular on a 10M system																											

5. Mud Program (Three String Design)

Section	Туре	Weight (ppg)
Surface	FW Gel	8.5-9
Intermediate	DBE / Cut Brine	10-10.5
Production	OBM	10-10.5

Sufficient mud materials to maintain mud properties and meet minimum lost circulation and weight increase requirements will be kept on location at all times.

What will be used to monitor the loss or gain of fluid?	PVT/Pason/Visual Monitoring

6. Logging and Testing Procedures

- 80 8	······································				
Logging, C	Logging, Coring and Testing				
	Will run GR/CNL from TD to surface (horizontal well - vertical portion of hole). Stated logs run will be in the				
X	Completion Report and sbumitted to the BLM.				
	No logs are planned based on well control or offset log information.				
	Drill stem test? If yes, explain.				
	Coring? If yes, explain.				

Additional	logs planned	Interval
	Resistivity	Int. shoe to KOP
	Density	Int. shoe to KOP
X	CBL	Production casing
X	Mud log	Intermediate shoe to TD
	PEX	

7. Drilling Conditions

Condition	Specfiy what type and where?
BH pressure at deepest TVD	6879
Abnormal temperature	No

Mitigation measure for abnormal conditions. Describe. Lost circulation material/sweeps/mud scavengers.

Hydrogren Sulfide (H2S) monitors will be installed prior to drilling out the surface shoe. If H2S is detected in concentrations greater than 100 ppm, the operator will comply with the provisions of Onshore Oil and Gas Order #6. If Hydrogen Sulfide is encountered measured values and formations will be provided to the RLM

encountered measured values and formations will be provided to the BLM.		
N	H2S is present	
Y	H2S plan attached.	

8. Other facets of operation

Is this a walking operation? Potentially

- 1 If operator elects, drilling rig will batch drill the surface holes and run/cement surface casing; walking the rig to next wells on the pad.
- 2 The drilling rig will then batch drill the intermediate sections and run/cement intermediate casing; the wellbore will be isolated with a blind flange and pressure gauge installed for monitoring the well before walking to the
- 3 The drilling rig will then batch drill the production hole sections on the wells with OBM, run/cement production casing, and install TA caps or tubing heads for completions.

NOTE: During batch operations the drilling rig will be moved from well to well however, it will not be removed

Thistle Unit 184H

from the pad until all wells have production casing run/cemented.

Will be pre-setting casing? Potentially

- 1 Spudder rig will move in and batch drill surface hole.
 - a. Rig will utilize fresh water based mud to drill surface hole to TD. Solids control will be handled entirely on a closed loop basis.,
- 2 After drilling the surface hole section, the spudder rig will run casing and cement following all of the applicable rules and regulations (OnShore Order 2, all COAs and NMOCD regulations).
- 3 The wellhead will be installed and tested once the surface casing is cut off and the WOC time has been reached.
- 4 A blind flange with the same pressure rating as the wellhead will be installed to seal the wellbore. Pressure will be monitored with a pressure gauge installed on the wellhead.
- 5 Spudder rig operations is expected to take 4-5 days per well on a multi-well pa.
- 6 The NMOCD will be contacted and notified 24 hours prior to commencing spudder rig operations.
- 7 Drilling operations will be performed with drilling rig. A that time an approved BOP stack will be nippled up and tested on the wellhead before drilling operations commences on each well.
 - a. The NMOCD will be contacted / notified 24 hours before the drilling rig moves back on to the pad with the pre-set surface casing.

	Other, describe
X	Directional Plan
Attachme	ents

District I
1625 N. French Dr., Hobbs, NM 88240
Phone: (575) 393-6161 Fax: (575) 393-0720

District II 811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720

District III 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. **Santa Fe, NM 87505**

CONDITIONS

Action 65030

CONDITIONS

Operator:	OGRID:
DEVON ENERGY PRODUCTION COMPANY, LP	6137
333 West Sheridan Ave.	Action Number:
Oklahoma City, OK 73102	65030
	Action Type:
	[C-103] NOI Change of Plans (C-103A)

CONDITIONS

Created By	Condition	Condition Date
pkautz	Previous COA's apply	12/6/2021