

U.S. Department of the Interior BUREAU OF LAND MANAGEMENT

Sundry Print Report 100/17/2023

Well Name: BORA BORA 13-24 FED Well Location: T23S / R31E / SEC 13 / County or Parish/State:

COM NENW /

Well Number: 712H Type of Well: OIL WELL Allottee or Tribe Name:

Lease Number: NMNM040441 Unit or CA Name: Unit or CA Number:

US Well Number: 3001549502 Well Status: Approved Application for Operator: DEVON ENERGY

Permit to Drill PRODUCTION COMPANY LP

Notice of Intent

Sundry ID: 2715966

Type of Submission: Notice of Intent

Type of Action: APD Change

Date Sundry Submitted: 02/15/2023 Time Sundry Submitted: 11:54

Date proposed operation will begin: 02/15/2023

Procedure Description: Engineering Review Only Devon Energy Production Co., L.P. (Devon) respectfully requests to change the drilling plan with intermediate casing changes. Please see attachments.

NOI Attachments

Procedure Description

BORA_BORA_13_24_FED_COM_712H_10.75in_cs_20230215112701.pdf

 $10.750_45.5_J55_Seah_with_Special_Clearance_Coupling_20230215112701.pdf$

Page 1 of 2

eiyed by OCD: 2/17/2023 12:42:38 PM Well Name: BORA BORA 13-24 FED

COM

Well Location: T23S / R31E / SEC 13 /

NENW /

Well Number: 712H

Type of Well: OIL WELL

Allottee or Tribe Name:

County or Parish/State:

Page 2 of

Lease Number: NMNM040441

Unit or CA Name:

Unit or CA Number:

US Well Number: 3001549502

Well Status: Approved Application for

Permit to Drill

Operator: DEVON ENERGY PRODUCTION COMPANY LP

Operator

I certify that the foregoing is true and correct. Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction. Electronic submission of Sundry Notices through this system satisfies regulations requiring a

Signed on: FEB 15, 2023 11:54 AM Operator Electronic Signature: SHAYDA OMOUMI

Name: DEVON ENERGY PRODUCTION COMPANY LP

Title: Regulatory Compliance Associate 3 Street Address: 333 W SHERIDAN AVE

City: OKLAHOMA CITY State: OK

Phone: (405) 235-3611

Email address: SHAYDA.OMOUMI@DVN.COM

Field

Representative Name:

Street Address:

City:

State:

Zip:

Phone:

Email address:

BLM Point of Contact

BLM POC Name: LONG VO

BLM POC Phone: 5752345972

Disposition: Approved

Signature: Long Vo

BLM POC Title: Petroleum Engineer

BLM POC Email Address: LVO@BLM.GOV

Disposition Date: 02/17/2023

Page 2 of 2



<u>10-3/4"</u>	<u>45.50#</u>	<u>0.400"</u>	<u>J-55</u>	
<u>Dimensions</u>	(Nominal)			
Outside Diameter			10.750	in.
Wall			0.400	in.
Inside Diameter			9.950	in.
Drift			9.875	in.
Weight, T&C			45.500	lbs/ft
Weight, PE			44.260	lbs/ft
Performance	Properties			
Collapse			2090	psi
Internal Yield Pres	sure at Minimum Yield			
	PE		3580	psi
	STC		3580	psi
	ВТС		3580	psi
Yield Strength, Pip	e Body		715	1000 lbs
Joint Strength				
	STC		493	1000 lbs
	BTC		796	1000 lbs
	BTC Special Clearance	(11.25" OD Cplg)	506	1000 lbs

Note: SeAH Steel has produced this specification sheet for general information only. SeAH does not assume liability or responsibility for any loss or injury resulting from the use of information or data contained herein. All applications for the material described are at the customer's own risk and responsibility.

BORA BORA 13-24 FED COM 712H

1. Geologic Formations

TVD of target	11995	Pilot hole depth	N/A
MD at TD:	22267	Deepest expected fresh water	

Basin

Dasin	D 0	XX7 4 /X/I* 1	
	Depth	Water/Mineral	
Formation	(TVD)	Bearing/Target	Hazards*
	from KB	Zone?	
Rustler	1025		
Salt	1330		
Base of Salt	4280		
Bell Canyon	4525		
Cherry Canyon	5460		
Brushy Canyon	6710		
1st Bone Spring Lime	8430		
1st Bone Spring Sand	9515		
Bone Spring 2nd	10090		
3rd Bone Spring Lime	10600		
Bone Spring 3rd	11320		
Wolfcamp	11750		

^{*}H2S, water flows, loss of circulation, abnormal pressures, etc.

BORA BORA 13-24 FED COM 712H

2. Casing Program (Primary Design)

Hole Size	Csg. Size	Wt (PPF)	Grade	Conn	Top (MD)	Bottom (MD)	Top (TVD)	Bottom (TVD)
17 1/2	13 3/8	48.0	H40	STC	0.0	1050 MD	0	1050 TVD
12 1/4	10 3/4	45.5	J55	BTC SCC	0.0	3000MD	0	3000 TVD
12 1/4	10 3/4	45.5	HCL80	BTC SCC	3000 MD	4305 MD	3000 TVD	4305 TVD
9 7/8	8 5/8	32.0	P110	Spring FJ	0	11345 MD	0	11345 TVD
7 7/8	5 1/2	20.0	P110	ВТС	0	22267 MD	0	11995 TVD

[•] All casing strings will be tested in accordance with Onshore Oil and Gas Order #2 IILB.1.h Must have table for contingency casing.

[•] The Rustler top will be validated via drilling parameters (i.e. reduction in ROP), and the surface casing setting depth will be revised accordingly. In addition, surface casing will be set a minimum of 25' above the top of the salt.

3. Cementing Program (Primary Design)

Casing	# Sks	TOC	Wt. (lb/gal)	Yld (ft3/sack)	Slurry Description
Surface	798	Surf	13.2	1.44	Lead: Class C Cement + additives
Lut	287	Surf	9	3.27	Lead: Class C Cement + additives
Int	101	500' above shoe	13.2	1.44	Tail: Class H / C + additives
Int 1	277	Surf	9	3.27	Lead: Class C Cement + additives
Int 1	538	6710	13.2	1.44	Tail: Class H / C + additives
Production	668	0	9	3.27	Lead: Class H /C + additives
Froduction	1431	11455	13.2	1.44	Tail: Class H / C + additives

Cementing Program (Primary Design) Assuming no returns are established while drilling, Devon requests to pump a two stage cement job on the 8-5/8' intermediate casing string with the first stage being pumped conventionally with the calculated top of cement at the Brushy Canyon and the second stage performed as a bradenhead squeeze with planned cement from the Brushy Canyon to surface. If necessary, a top out consisting of 500 sacks of Class C cement + 3% Salt + 1% PreMag-M + 6% Bentonite Gel (2.30 yld,12.91 ppg) will be executed as a contingency. The final cement top will be verified by Echo-meter. Devon will include the Echo-meter verified fluid top and the volume of displacement fluid above the cement slurry in the annulus in all post-drill sundries on wells utilizing this cement program. Devon will report to the BLM the volume of fluid (limited to 1 bbls) used to flush intermediate casing valves following backside cementing procedures.

Casing String	% Excess
Surface	50%
Intermediate and Intermediate 1	30%
Intermediate 1 (Two Stage)	25%
Prod	10%

4. Pressure Control Equipment (Four String Design)

BOP installed and tested before drilling which hole?	Size?	Min. Require d WP	Ty	ype	✓	Tested to:				
			Annular		X	50% of rated working pressure				
Int	13-5/8"	5M	Blind	l Ram	X					
IIIt	13-3/6	JIVI	Pipe	Ram		5M				
			Doub	le Ram	X	JIVI				
			Other*							
	13-5/8"		Annular (5M)		X	100% of rated working pressure				
T.,, 1		514	Blind Ram		X	5M				
Int 1		5M	Pipe Ram							
			Double Ram		X					
			Other*							
	13-5/8"	13-5/8" 5M		Annula	ar (5M)	X	100% of rated working pressure			
Production			12 5 /0" 5M	12 5/9" 5M	Blind Ram		X			
Floduction			13-3/6 3101	13-3/6	13-3/0 3IVI	13-3/6 3WI	13-3/6	Pipe	Ram	
			Doub	le Ram	X	JIVI				
			Other*							
N A variance is requested for	r the use of a	diverter or	the surface	casing. See	attached for s	schematic.				
N A variance is requested to	A variance is requested to run a 5 M annular on a 10M system									

5. Mud Program (Four String Design)

Section	Туре	Weight (ppg)
Surface	WBM	8.5-9
Intermediate	DBE / Cut Brine	10-10.5
Intermediate 1	WBM	8.5-9
Production	OBM	10-10.5

Sufficient mud materials to maintain mud properties and meet minimum lost circulation and weight increase requirements will be kept on location at all times.

What will be used to monitor the loss or gain of fluid?	PVT/Pason/Visual Monitoring
---	-----------------------------

6. Logging and Testing Procedures

Logging, (Logging, Coring and Testing					
	Will run GR/CNL from TD to surface (horizontal well - vertical portion of hole). Stated logs run will be in the					
X	Completion Report and shumitted to the BLM.					
	No logs are planned based on well control or offset log information.					
	Drill stem test? If yes, explain.					
	Coring? If yes, explain.					

Additional logs planned		Interval	
	Resistivity	Int. shoe to KOP	
	Density	Int. shoe to KOP	
X	CBL	Production casing	
X	Mud log	Intermediate shoe to TD	
	PEX		

7. Drilling Conditions

Condition	Specfiy what type and where?
BH pressure at deepest TVD	6549
Abnormal temperature	No

Mitigation measure for abnormal conditions. Describe. Lost circulation material/sweeps/mud scavengers.

Hydrogren Sulfide (H2S) monitors will be installed prior to drilling out the surface shoe. If H2S is detected in concentrations greater than 100 ppm, the operator will comply with the provisions of Onshore Oil and Gas Order #6. If Hydrogen Sulfide is encountered measured values and formations will be provided to the BLM.

cheountered measured varies and formations will be provided to the BEM.		
N	H2S is present	
Y	H2S plan attached.	

8. Other facets of operation

Is this a walking operation? Potentially

- 1 If operator elects, drilling rig will batch drill the surface holes and run/cement surface casing; walking the rig to next wells on the pad.
- 2 The drilling rig will then batch drill the intermediate sections and run/cement intermediate casing; the wellbore will be isolated with a blind flange and pressure gauge installed for monitoring the well before walking to the next well.
- 3 The drilling rig will then batch drill the production hole sections on the wells with OBM, run/cement production casing, and install TA caps or tubing heads for completions.

NOTE: During batch operations the drilling rig will be moved from well to well however, it will not be removed from the pad until all wells have production casing run/cemented.

Will be pre-setting casing? Potentially

- 1 Spudder rig will move in and batch drill surface hole.
 - a. Rig will utilize fresh water based mud to drill surface hole to TD. Solids control will be handled entirely on a closed loop basis.,
- 2 After drilling the surface hole section, the spudder rig will run casing and cement following all of the applicable rules and regulations (OnShore Order 2, all COAs and NMOCD regulations).
- ³ The wellhead will be installed and tested once the surface casing is cut off and the WOC time has been reached.
- 4 A blind flange with the same pressure rating as the wellhead will be installed to seal the wellbore. Pressure will be monitored with a pressure gauge installed on the wellhead.
- 5 Spudder rig operations is expected to take 4-5 days per well on a multi-well pa.
- 6 The NMOCD will be contacted and notified 24 hours prior to commencing spudder rig operations.
- 7 Drilling operations will be performed with drilling rig. A that time an approved BOP stack will be nippled up and tested on the wellhead before drilling operations commences on each well.
 - a. The NMOCD will be contacted / notified 24 hours before the drilling rig moves back on to the pad with the pre-set surface casing.

Attachments	1
X	Directional Plan
	Other, describe

District I
1625 N. French Dr., Hobbs, NM 88240
Phone: (575) 393-6161 Fax: (575) 393-0720

District II 811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720

District III 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. **Santa Fe, NM 87505**

CONDITIONS

Action 187612

CONDITIONS

Operator:	OGRID:
DEVON ENERGY PRODUCTION COMPANY, LP	6137
333 West Sheridan Ave.	Action Number:
Oklahoma City, OK 73102	187612
	Action Type:
	[C-103] NOI Change of Plans (C-103A)

CONDITIONS

Created B	Condition	Condition Date
kpickfor	Adhere to previous NMOCD Conditions of Approval	2/27/2023