This form is not to be used for reporting packer leakage tests in Southeast New Mexico

Oil Conservation Division

Northwest New Mexico Packer-Leakage Test

Page 1 Revised June 10, 2003

Operator Hilcon	rp Enei	gy Compa	iny		Lease	Name (OMLE	RA			Well No. 2E	
Location of Well: Unit Letter D S		D Se	C	35 Twp 028N		Rį	Rge 010W AP		I# 30-045-24116			
	Name of Reservoir or Pool				Type of Prod				Method of Prod		Prod Medium	
Upper Completion	СН			Gas				Flow		Casing		
Lower Completion	DK				Gas				Flow		Tubing	
				Pre	-Flow S	hut-In Pr	ressu	re Data	1			
Upper Completion	Hour, Date, Shut-In 6/26/2023				Length of Time Shut-In			SI Press. PSIG 560		Stabilized?(Yes or No) Yes		
Lower Completion	Hour, Date, Shut-In 6/26/2023				100				SI Press. PSIG		Stabilized?(Yes or No) Yes	
					Flo	w Test N	lo. 1					
Commenced a	Commenced at: 6/30/2023 Zone Producing (Upper or Lower): UPPER											
Time (date/time)			Lapsed Time Since* Upp		PRES er zone	SURE Lower z	zone	Prod 2 Tempe			Remarks	
6/30/2023 8:46 AM			0	5	560	339				Produced to the pit. John Durham witnessed test.		
6/30/2023 8:56 AM			0	1	78	339				Reached 20% crossover.		
6/30/2023 9:07 AM			1	1	07	339						
6/30/2023 9:15 AM			1	-	79 339							
6/30/2023 9:21 AM 1			68		340	340		30 minutes after crossover.				
Production rate	during	test										
Oil:BOPD Based on:Bbls			bls. InHrs					Grav.	GOR			
Gas		MCF	PD; Test thr	u (Orifi	ice or M	eter)						
				Mid	l-Test S	hut-In Pr	essu	re Data	1			
Upper Completion	Upper Hour, Date, Shut-In				Length of Time Shut-In				SI Press. PSIG		Stabilized?(Yes or No)	
									SI Press. PSIG		Stabilized?(Yes or No)	

(Continue on reverse side)

Northwest New Mexico Packer-Leakage Test

Flow Test No. 2

		110	W 163t NO. Z						
Commenced at:			Zone Pro	Zone Producing (Upper or Lower)					
Time	Lapsed Time		SURE	Prod Zone					
(date/time)	Since*	Upper zone	Lower zone	Temperature		Remarks			
Production rate during Oil:BOPE		Bbls. In	Hrs.		Grav.	GOR			
Gas	MCFPD; Test th	nru (Orifice or M	leter)						
Remarks:									
John Durham witnesse	ed the test.								
I hereby certify that the	e information herein c	ontained is true	and complete	to the best of	my knowledge	е.			
Approved:		20	Operat	tor: Hilcorp E	Energy Compa	any			
New Mexico Oil Co	nservation Division		Ву:	Tap Harris					
Ву:				Title: Multi-Skilled Operator					
Title:				Date: Friday, June 30, 2023					

NORTHWEST NEWMEXICO PACKER LEAKAGE TEST INSTRUCTIONS

- A packer leakage test shall be commenced on each multiply completed well within seven days after actual
 completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion.
 Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or
 chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or
 the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when
 requested by the Division.
- 2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
- 3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
- 4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to lack of a pipeline connection the flow period shall be three hours.
- $5. \quad \text{Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.} \\$

- 6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.
- 7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow period, at fiften-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
- 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.
- 8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).

District I
1625 N. French Dr., Hobbs, NM 88240
Phone: (575) 393-6161 Fax: (575) 393-0720

District II 811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720

District III 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. **Santa Fe, NM 87505**

CONDITIONS

Action 234904

CONDITIONS

Operator:	OGRID:
HILCORP ENERGY COMPANY	372171
1111 Travis Street	Action Number:
Houston, TX 77002	234904
	Action Type:
	[UF-PLT] Packer Leakage Test (NW) (PACKER LEAKAGE TEST (NW))

CONDITIONS

Created B	y Condition	Condition Date
jdurhan	None	8/22/2024