

Submit 1 Copy To Appropriate District

Office

District I – (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II – (575) 748-1283

811 S. First St., Artesia, NM 88210

District III – (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV – (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico
Energy, Minerals and Natural ResourcesForm C-103
Revised July 18, 2013OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.

30-025-35656

5. Indicate Type of Lease

STATE x FEE

6. State Oil & Gas Lease No.

V-1431

7. Lease Name or Unit Agreement

Chad AXA State

8. Well Number

2

9. OGRID Number

330447

10. Pool name or Wildcat

Edison;Morrow,North(Gas)[76360];Grassland;Austin
(Gas)[97235]

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well Gas Well X Other

2. Name of Operator

Contango Resources, LLC

3. Address of Operator

111 E 5th Street, Suite 300, Fort Worth, TX 76102

4. Well Location

Unit letter P : 990 feet from the South line and 1,310 feet from the East line

Section 36

Township 13S Range 34E

NMPM County: Lea, NM

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

4094' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐CHANGE PLANS ☐PULL OR ALTER CASING ☐MULTIPLE COMPL ☐DOWNHOLE COMMINGLE ☐CLOSED-LOOP SYSTEM ☐OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐P AND A ☒CASING/CEMENT JOB ☐OTHER: ☐13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date
of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of
proposed completion or recompletion.

1/15/25 Spot 25 sacks Class H @ 13817' – 13515' / No tag

1/16/25 Set CIBP @ 13800' dump bail 35' cement on top

1/22/25 Set CIBP @ 13454'

1/27/25 Spot 25 sacks Class H @ 13454' – 13152'

3/17/25 Spot 10 sacks Class H @ 8222' – 8101'

03/17/2025: Fish left in hole. Communication with OCD. TOF est. 8300'. Continue with setting plugs uphole.

3/18/25 Tag @ 8107' / Perf @ 8078' could not inject / Spot 25 sacks Class H @ 8097' – 7795'

3/19/25 Tag @ 8077' / Spot 25 sacks Class H @ 8077' – 7775'

3/20/25 Tag @ 8035' / Spot 40 sacks Class H @ 8035' – 7552' / Tag @ 7960'

3/21/25 Perf @ 7340 could not Inject / Spot 25 sacks Class H @ 7408' – 7069'

3/24/25 Tag @ 6806' / Perf @ 5910 could not Inject / Spot 25 sacks C 5960' – 5581' / Tag @ 5520' / Perf @ 4531' could not Inject / Spot 25 sacks C 4597' – 4210'

3/25/25 Tag @ 4130' / Perf @ 3012 / Squeeze 50 sacks C with TOC @ 2862' / Tag @ 2800' / Perf @ 2059' / Squeeze 50 sacks C with TOC @ 1909'

3/26/25 Tag @ 1750 / Perf @ 473' / Squeeze 160 sacks Class C with TOC @ surface

NOTE: Left 5600' of 2 3/8 tubing in well

Spud

Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE AdennerTITLE Regulatory Compliance Specialist, Sr. DATE 10/02/2025Type or print name Alison DennerE-mail address: adenner@contango.comPHONE: 713-236-7456**For State Use Only**

APPROVED BY:

TITLE

DATE

Conditions of Approval (if any):

Devon - Internal



Chad AXA State #002
30-025-35656
Contango Resources, LLC #330447

Post Plugging Report

1/15/2025: Spot 25 sacks Class H @ 13817' – 13515' / No tag

1/16/2025: Set CIBP @ 13800' dump bail 35' cement on top

1/22/2025: Set CIBP @ 13454'

1/27/2025: Spot 25 sacks Class H @ 13454' – 13152'

3/17/2025: Spot 10 sacks Class H @ 8222' – 8101'

03/17/2025: Fish left in hole. Communication with OCD. TOF est. 8300'. Continue with setting plugs uphole.

3/18/2025: Tag @ 8107' / Perf @ 8078' could not inject / Spot 25 sacks Class H @ 8097' – 7795'

3/19/2025: Tag @ 8077' / Spot 25 sacks Class H @ 8077' – 7775'

3/20/2025: Tag @ 8035' / Spot 40 sacks Class H @ 8035' – 7552' / Tag @ 7960'


3/21/2025: Perf @ 7340 could not Inject / Spot 25 sacks Class H @ 7408' – 7069'

3/24/2025: Tag @ 6806' / Perf @ 5910 could not Inject / Spot 25 sacks C 5960' – 5581' / Tag @ 5520' / Perf @ 4531' could not Inject / Spot 25 sacks C 4597' – 4210'

3/25/2025: Tag @ 4130' / Perf @ 3012 / Squeeze 50 sacks C with TOC @ 2862' / Tag @ 2800' / Perf @ 2059' / Squeeze 50 sacks C with TOC @ 1909'

3/26/2025: Tag @ 1750 / Perf @ 473' / Squeeze 160 sacks Class C with TOC @ surface

03/27/2025: NDWH, RDPU, dig out around WH and top off 3' csg w/cmt. Weld on dry hole marker.





CONTANGO OIL & GAS
Daily Workover Report

Report Date 1/28/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 18,495		Cum Field Est (Cost) 223,388		AFE - Field Est (Cost) -742,103.53	
Head Count 5.0			Personnel Total Hours (hr) 45.00			Cum Personnel Total Hours (hr) 925.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; WEBSITE SUPERVISOR, STEVE ALMAGER, 575-263-4362									
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125					
Daily Operations									
Operations Summary AOL. Hold safety mtg and JSA (Lifting). SICIP and SITP - 0 psi. Continue working to free tbg, no success. MIRU TWG WLT. RIH w/ freepoint tool. Found tbg 100% stuck @ 6029', 90% free @ 5923' and 100% free @ 5728'. POOH w/ freepoint. RIH w/ chemical cutter and cut tbg @ 5898'. POOH w/ WL. PU on tbg, tbg is free. RDMO WLT. MIRU Hydrostatic tbg scanners. TOH scanning tbg. Found 13-Red, 10-Green, 12-Blue and 146-Yellow. RDMO tbg scanners. Secured well and SDON.									
Planned Operations TIH w/ fishing tools.									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	AOL. Hold safety mtg and JSA (Lifting). SICIP and SITP - 0 psi. Continue working to free tbg, no success. MIRU TWG WLT. RIH w/ freepoint tool. Found tbg 100% stuck @ 6029', 90% free @ 5923' and 100% free @ 5728'. POOH w/ freepoint. RIH w/ chemical cutter and cut tbg @ 5898'. POOH w/ WL. PU on tbg, tbg is free. RDMO WLT. MIRU Hydrostatic tbg scanners. TOH scanning tbg. Found 13-Red, 10-Green, 12-Blue and 146-Yellow. RDMO tbg scanners. Secured well and SDON.			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		750.00	750.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		6,521.00	7,271.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Freepoint and Chemical Cutter		8,800.00	16,071.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Empty Pit		0.00	16,071.00	
P&A - TESTING & INSPECTION		56000017	HYDROSTATIC PIPE SERVICE INC		Scan Tbg		2,424.00	18,495.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 1/29/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON	Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 16,830	Cum Field Est (Cost) 240,218	AFE - Field Est (Cost) -742,103.53
Head Count 5.0		Personnel Total Hours (hr) 45.00		Cum Personnel Total Hours (hr) 970.00		

Daily Contacts**Contacts**

SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; WELLSITE SUPERVISOR, STEVE ALMAGER, 575-263-4362

Contractor
AXIS ENERGY SVCS, LLC.Rig Number
R2125**Daily Operations****Operations Summary**

AOL. Hold safety mtg and JSA (Slippery Conditions). SICP and SITP - 0 psi. TIH w/ 3-3/4" over shot w/ 2-3/8" grapple, bumper sub, jars, XO, 4-3-1/8" DCs, XO, energizer, XO and 177 jts of tbg. Tag fish @ 5890'. Latched on to fish, but kept coming off fish. TOH w/ tbg and tools. TIH w/ 3-3/4" over shot w/ 2-5/16" grapple, 3' extension, bumper sub, jars, XO, 4-3-1/8" DCs, XO, energizer, XO and 177 jts of tbg. Latched onto fish and jarred for 1 hour. Moved fish 4". Secured well and SDON.

Planned Operations

Continue jarring on fish.

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	AOL. Hold safety mtg and JSA (Slippery Conditions). SICP and SITP - 0 psi. TIH w/ 3-3/4" over shot w/ 2-3/8" grapple, bumper sub, jars, XO, 4-3-1/8" DCs, XO, energizer, XO and 177 jts of tbg. Tag fish @ 5890'. Latched on to fish, but kept coming off fish. TOH w/ tbg and tools. TIH w/ 3-3/4" over shot w/ 2-5/16" grapple, 3' extension, bumper sub, jars, XO, 4-3-1/8" DCs, XO, energizer, XO and 177 jts of tbg. Latched onto fish and jarred for 1 hour. Moved fish 4". Secured well and SDON.		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	750.00	750.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	7,755.00	8,505.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Freepoint and Chemical Cutter	0.00	8,505.00
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Empty Pit	0.00	8,505.00
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	8,325.00	16,830.00

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 1/30/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON	Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 11,160	Cum Field Est (Cost) 251,378	AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 40.00		Cum Personnel Total Hours (hr) 1,010.00	

Daily Contacts**Contacts**

SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773

Contractor
AXIS ENERGY SVCS, LLC.Rig Number
R2125**Daily Operations****Operations Summary**

Crew to loc, TGSM discussing jarring, 0 psi on csg and tbg, tie back to 6 lines, start jarring, jarred on fish pulling up to 80K for 2 hrs, either fish moved up hole 17" or tbg stretched, jars stopped working, got off fish, POOH leaving 2 jts and DC's in well, SISDON

Planned Operations

Run overshot, back off tbg

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	12:00	5.00	5.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing jarring, 0 psi on csg and tbg, tie back to 6 lines, start jarring, jarred on fish pulling up to 80K for 2 hrs, either fish moved up hole 17" or tbg stretched, jars stopped working, got off fish, POOH leaving 2 jts and DC's in well, SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	4,230.00	4,230.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Freepoint and Chemical Cutter	0.00	4,230.00
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Empty Pit	0.00	4,230.00
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	5,530.00	9,760.00
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	11,160.00

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00



CONTANGO OIL & GAS Daily Workover Report

Report Date 1/31/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002 CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 26,420		Cum Field Est (Cost) 277,798
Head Count 11.0		Personnel Total Hours (hr) 98.00		Cum Personnel Total Hours (hr) 1,108.00		AFE - Field Est (Cost) -742,103.53		
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing windy conditions, POOH and stand back DC's, PU 3-3/4" overshot w/ 2-5/16" grapple and a full open top sub, TIH, latch fish @ 5898', RU TWLG WL, PU string shot, TIH, could not get inside TOF, TOH, LD string shot, add a weight bar, TIH, tag TOF tried to work into it, RU pmp trk to tbg, pmp 10 BBW @ 2 BPM and worked string shot into fish, set off string shot @ 5908' and did a manual back-off, TOH LD WL tools, con't back-off tbg, and LD 10' of subs, PU sinker bar on WL and ran to TOF to verify back-off, good back-off, TOH, RD WL, POOH w/ tbg, rec 15' cut off jt of tbg, TOF was crimped over a bit, TIH w/ 2-3/8" coupling, screw into TOF, RU pmp trk to csg and try to EIR, csg press up to 1000 psi and no bleed off, verified there was no obstructions in valves or hoses, move pmp trk to tbg, tbg press up to 2000 psi w/ no bleed off, tried several more times to no success, RD pmp trk, SISDFW								
Planned Operations Run WL in to check tbg for obstructions								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	17:00	10.00	10.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing windy conditions, POOH and stand back DC's, PU 3-3/4" overshot w/ 2-5/16" grapple and a full open top sub, TIH, latch fish @ 5898', RU TWLG WL, PU string shot, TIH, could not get inside TOF, TOH, LD string shot, add a weight bar, TIH, tag TOF tried to work into it, RU pmp trk to tbg, pmp 10 BBW @ 2 BPM and worked string shot into fish, set off string shot @ 5908' and did a manual back-off, TOH LD WL tools, con't back-off tbg, and LD 10' of subs, PU sinker bar on WL and ran to TOF to verify back-off, good back-off, TOH, RD WL, POOH w/ tbg, rec 15' cut off jt of tbg, TOF was crimped over a bit, TIH w/ 2-3/8" coupling, screw into TOF, RU pmp trk to csg and try to EIR, csg press up to 1000 psi and no bleed off, verified there was no obstructions in valves or hoses, move pmp trk to tbg, tbg press up to 2000 psi w/ no bleed off, tried several more times to no success, RD pmp trk, SISDFW		No
Daily Costs								
Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)			
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00			
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	7,470.10	7,470.10			
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	String shot	7,200.00	14,670.10			
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	2 loads brine	900.00	15,570.10			
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	2,050.00	17,620.10			
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	19,020.10			
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	7,400.00	26,420.10			
Cost Des	AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)			
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00				45,000.00			
P&A - RIG - COMPLETION/WORKOVER	50,000.00				50,000.00			
P&A - TRANSPORTATION	2,000.00				2,000.00			
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00				4,000.00			
P&A - CONTRACT LABOR & SERVICES	5,000.00				5,000.00			
P&A - RENTALS SURFACE	1,000.00				1,000.00			
P&A - MISC & CONTINGENCY	5,350.00				5,350.00			
P&A - RIG - COMPLETION/WORKOVER			449,141.35		-449,141.35			
P&A - FUEL, POWER, WATER			16,850.00		-16,850.00			
P&A - TRANSPORTATION			7,335.00		-7,335.00			
P&A - CONSULTING SERVICE/SUPERVISION			57,850.00		-57,850.00			
P&A - CONTRACT LABOR & SERVICES			189,842.00		-189,842.00			
P&A - RENTALS SURFACE			6,100.00		-6,100.00			
P&A - ELECTRIC/WIRELINE & PERF SERVICE			112,419.98		-112,419.98			
P&A - TESTING & INSPECTION			13,415.20		-13,415.20			
P&A - ENVIRONMENT & SAFETY			1,500.00		-1,500.00			

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 2/3/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 25,874		Cum Field Est (Cost) 303,672
Head Count 11.0		Personnel Total Hours (hr) 88.00		Cum Personnel Total Hours (hr) 1,196.00		AFE - Field Est (Cost) -742,103.53		
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing hotter weather, RU TWLG WL, PU sinker bar, TIH, verified tbg was clear, TOH, LD sinker bar, PU jet cutter, RIH, jet cut @ 6960', drop down after cutting and did not see tbg separation on CCL, CCL did show the cut, TOH, LD jet cutter, PU chemical cutter, RIH, make chemical cut @ 5898' w/ 10K over pulled on tbg, saw tbg separation on weight indicator, TOH, LD cutter, RD WL, PU on tbg and POOH, LD cut jt, PU 3-3/4" overshot w/ 2-5/16" grapple, fish BHA, TIH, latch fish @ 5898', tbg appeared to move up 3' after the first couple hits with jars (could be the lower cut separated), jar on fish 45 min and tbg moved a couple inches, SISDON								
Planned Operations Con't jarring on fish								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
09:00	17:30	8.50	8.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing hotter weather, RU TWLG WL, PU sinker bar, TIH, verified tbg was clear, TOH, LD sinker bar, PU jet cutter, RIH, jet cut @ 6960', drop down after cutting and did not see tbg separation on CCL, CCL did show the cut, TOH, LD jet cutter, PU chemical cutter, RIH, make chemical cut @ 5898' w/ 10K over pulled on tbg, saw tbg separation on weight indicator, TOH, LD cutter, RD WL, PU on tbg and POOH, LD cut jt, PU 3-3/4" overshot w/ 2-5/16" grapple, fish BHA, TIH, latch fish @ 5898', tbg appeared to move up 3' after the first couple hits with jars (could be the lower cut separated), jar on fish 45 min and tbg moved a couple inches, SISDON		No
Daily Costs								
Cost Des	Gen	Vendor	Comments			Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager			0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig			5,992.50	5,992.50	
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	String shot				5,992.50	
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	2 loads brine			0.00	5,992.50	
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man			7,230.00	13,222.50	
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick			1,400.00	14,622.50	
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline			11,251.00	25,873.50	
Cost Breakdown								
Cost Des	AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)			
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00				45,000.00			
P&A - RIG - COMPLETION/WORKOVER	50,000.00				50,000.00			
P&A - TRANSPORTATION	2,000.00				2,000.00			
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00				4,000.00			
P&A - CONTRACT LABOR & SERVICES	5,000.00				5,000.00			
P&A - RENTALS SURFACE	1,000.00				1,000.00			
P&A - MISC & CONTINGENCY	5,350.00				5,350.00			
P&A - RIG - COMPLETION/WORKOVER			449,141.35		-449,141.35			
P&A - FUEL, POWER, WATER			16,850.00		-16,850.00			
P&A - TRANSPORTATION			7,335.00		-7,335.00			
P&A - CONSULTING SERVICE/SUPERVISION			57,850.00		-57,850.00			
P&A - CONTRACT LABOR & SERVICES			189,842.00		-189,842.00			
P&A - RENTALS SURFACE			6,100.00		-6,100.00			
P&A - ELECTRIC/WIRELINE & PERF SERVICE			112,419.98		-112,419.98			
P&A - TESTING & INSPECTION			13,415.20		-13,415.20			
P&A - ENVIRONMENT & SAFETY			1,500.00		-1,500.00			

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 2/4/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025			
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 14,700		Cum Field Est (Cost) 318,372		AFE - Field Est (Cost) -742,103.53	
Head Count 11.0				Personnel Total Hours (hr) 70.00				Cum Personnel Total Hours (hr) 1,266.00			

Daily Contacts**Contacts**

SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773

Contractor
AXIS ENERGY SVCS, LLC.Rig Number
R2125**Daily Operations****Operations Summary**

Have TGSM, Fill out and discuss JSA w/ crew, Safety Topic: Lifting techniques, Bend knees, use buddy system and winch line when possible. Check well pressure - 0 PSI, Open well and continue to jar on fish. String weight 28K and pulling up to 75K to set jars off then pulling up to 80K. Jar on fish all day and no movement. Tools working good, Shut in well

Planned Operations

Continue jarring on fish

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	16:00	9.00	9.00	GENERAL OPERATIONS	No	Have TGSM, Fill out and discuss JSA w/ crew, Safety Topic: Lifting techniques, Bend knees, use buddy system and winch line when possible. Check well pressure - 0 PSI, Open well and continue to jar on fish. String weight 28K and pulling up to 75K to set jars off then pulling up to 80K. Jar on fish all day and no movement. Tools working good, Shut in well		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	7,100.00	7,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	String shot		7,100.00
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	2 loads brine	0.00	7,100.00
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	6,400.00	13,500.00
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick		13,500.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline		13,500.00
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Leo R	1,200.00	14,700.00

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/5/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000		State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information										
Job Category ABANDON			Primary Job Type ABANDON			Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 13,505		Cum Field Est (Cost) 331,877		AFE - Field Est (Cost) -742,103.53	
Head Count 11.0				Personnel Total Hours (hr) 106.00			Cum Personnel Total Hours (hr) 1,372.00			
Daily Contacts										
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773										
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125					
Daily Operations										
Operations Summary Crew to loc, TGSM discussing suspended loads, con't jarring on fish for 30 min, no movement, rel overshot, POOH, LD fishing BHA, RU TWLG WL, PU 1-11/16" GRJB, RIH, found lower cut @ 6960' and verified tbg below it had dropped, POOH, LD GRJB, PU 1-11/16" chemical cutter, RIH cut 2-3/8" tbg @ 5984' w/ tbg coupling @ 6000', POOH, LD cutter, PU on tbg and got tbg seperation @ 15K over pull, LD 1 jt, RD WL, POOH w/ tbg, rec 1/2 jt, 2 jts 2-3/8" tbg, and another 1/2 jt, PU 3-3/4" OD shoe and 4 jts 3-3/4" OD wash pipe, TIH w/ 32 jts 2-3/8" tbg, SISDON										
Planned Operations Wash over fish										
Time Log										
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments			Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing suspended loads, con't jarring on fish for 30 min, no movement, rel overshot, POOH, LD fishing BHA, RU TWLG WL, PU 1-11/16" GRJB, RIH, found lower cut @ 6960' and verified tbg below it had dropped, POOH, LD GRJB, PU 1-11/16" chemical cutter, RIH cut 2-3/8" tbg @ 5984' w/ tbg coupling @ 6000', POOH, LD cutter, PU on tbg and got tbg seperation @ 15K over pull, LD 1 jt, RD WL, POOH w/ tbg, rec 1/2 jt, 2 jts 2-3/8" tbg, and another 1/2 jt, PU 3-3/4" OD shoe and 4 jts 3-3/4" OD wash pipe, TIH w/ 32 jts 2-3/8" tbg, SISDON				No
Daily Costs										
Cost Des		Gen	Vendor		Comments			Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager			0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig			6,875.00	6,875.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		2 loads brine			0.00	6,875.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man			5,230.00	12,105.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick			1,400.00	13,505.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline				13,505.00	
EWO - CONSULTING SERVICE/SUPERVISION		55000016	RED MESA ENERGY SERVICES LLC		Leo R			0.00	13,505.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)		
EWO - CONSULTING SERVICE/SUPERVISION										
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00		
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00		
P&A - TRANSPORTATION				2,000.00				2,000.00		
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00		
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00		
P&A - RENTALS SURFACE				1,000.00				1,000.00		
P&A - MISC & CONTINGENCY				5,350.00				5,350.00		
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35		
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00		
P&A - TRANSPORTATION						7,335.00		-7,335.00		
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00		
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00		
P&A - RENTALS SURFACE						6,100.00		-6,100.00		
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98		
P&A - TESTING & INSPECTION						13,415.20		-13,415.20		
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00		

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 2/6/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025			
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 23,918		Cum Field Est (Cost) 355,795		AFE - Field Est (Cost) -742,103.53	
Head Count 9.0				Personnel Total Hours (hr) 84.00				Cum Personnel Total Hours (hr) 1,456.00			

Daily Contacts**Contacts**
SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773**Contractor**
AXIS ENERGY SVCS, LLC.
Rig Number
R2125**Daily Operations****Operations Summary**
Crew to loc, TGSM discussing power swivel, con't TIH w/ 3-3/4" shoe and WP, tag @ 5929', RU PS and break circ, wash dwn to TOF @ 5972' getting cmt in the returns, wash over fish and had to cut over tbg coupling @ 5988', took 1 hr to make it past coupling, wash dwn to next coupling @ 6022', cut on coupling for 1-1/2 hrs and shoe stopped cutting and stopped getting anything in the returns, CHC, RD PS, POOH, stand back WP and LD shoe, shoe had no cut-rite left, SISDON**Planned Operations**
Wash over fish**Time Log**

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	17:00	10.00	10.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing power swivel, cont TIH w/ 3-3/4" shoe and WP, tag @ 5929', RU PS and break circ, wash dwn to TOF @ 5972' getting cmt in the returns, wash over fish and had to cut over tbg coupling @ 5988', took 1 hr to make it past coupling, wash dwn to next coupling @ 6022', cut on coupling for 1-1/2 hrs and shoe stopped cutting and stopped getting anything in the returns, CHC, RD PS, POOH, stand back WP and LD shoe, shoe had no cut-rite left, SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	6,250.00	6,250.00
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Fill rev pit	400.00	6,650.00
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	9,400.00	16,050.00
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	17,450.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	6,468.45	23,918.45
EWO - CONSULTING SERVICE/SUPERVISION	55000016	RED MESA ENERGY SERVICES LLC	Leo R	0.00	23,918.45

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/7/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000		State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information										
Job Category ABANDON			Primary Job Type ABANDON			Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 13,120		Cum Field Est (Cost) 368,915	AFE - Field Est (Cost) -742,103.53	
Head Count 8.0				Personnel Total Hours (hr) 92.00			Cum Personnel Total Hours (hr) 1,548.00			
Daily Contacts										
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773										
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125					
Daily Operations										
Operations Summary Crew to loc, TGSM discussing exclusionary zones, after performing daily inspection the SRL was found to be unusable, stand-by to replace SRL, fix SRL, PU 3-3/4" shoe and WP, TIH, swallow fish and tag @ 6022', RU PS, cut over coupling for 1 hr and was still getting metal back in returns and slow cutting for 10', stopped getting metal shavings back and made an addtl 7' getting only cmt back, CHC, PUH above fish, SISDFW										
Planned Operations Pull and change shoe										
Time Log										
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments			Prob Ref #	NPT
07:00	12:30	5.50	5.50	STANDBY - RIG	No	Crew to loc, TGSM discussing exclusionary zones, after performing daily inspection the SRL was found to be unusable, stand-by to replace SRL, fix SRL				Yes
12:30	18:30	6.00	11.50	GENERAL OPERATIONS	No	PU 3-3/4" shoe and WP, TIH w/ 2-3/8" L80 tbg, swallow fish and tag @ 6022', RU PS, cut over coupling for 1 hr and was still getting metal back in returns and slow cutting for 10', stopped getting metal shavings back and made an addtl 7' getting only cmt back, CHC, PUH above fish, SISDFW				No
Daily Costs										
Cost Des		Gen	Vendor		Comments			Field Est (Cost)	Cum Field Est (Cost)	
P&A- CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager			0.00	0.00	
P&A- RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig			3,750.00	3,750.00	
P&A- FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit			0.00	3,750.00	
P&A- CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man			5,510.00	9,260.00	
P&A- CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick			1,400.00	10,660.00	
P&A- ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline			0.00	10,660.00	
P&A- TRANSPORTATION		56000008	SOTELO TRUCKING SERVICES LLC		DELIVER WS			2,460.00	13,120.00	
Cost Des					AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION										
P&A - LOCATION, DAMAGES, CLEAN UP					45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER					50,000.00				50,000.00	
P&A - TRANSPORTATION					2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION					4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES					5,000.00				5,000.00	
P&A - RENTALS SURFACE					1,000.00				1,000.00	
P&A - MISC & CONTINGENCY					5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER							449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER							16,850.00		-16,850.00	
P&A - TRANSPORTATION							7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION							57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES							189,842.00		-189,842.00	
P&A - RENTALS SURFACE							6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE							112,419.98		-112,419.98	
P&A - TESTING & INSPECTION							13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY							1,500.00		-1,500.00	
NPT										
Type	Subtype	Des			Start Date	End Date	Failed Item		Accountable Party	Dur (Net) (hr)
SURFACE EQUIPMENT	RIG				2/7/2025 07:00	2/7/2025 12:30			AXIS	5.50



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/10/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 13,525		Cum Field Est (Cost) 382,440	AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 88.00			Cum Personnel Total Hours (hr) 1,636.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing power swivel, con't POOH, LD shoe, PU 3-3/4" shoe and wash pipe, Tlh on 2-3/8" L80 tbg, tag @ 6039', RU PS, break circ, start washing over fish, wash dwn to 6094' getting cmt and metal shavings in returns, CHC, PUH above fish SISDON									
Planned Operations Cut tbg that was washed over and retrieve it									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing power swivel, con't POOH, LD shoe, PU 3-3/4" shoe and wash pipe, Tlh on 2-3/8" L80 tbg, tag @ 6039', RU PS, break circ, start washing over fish, wash dwn to 6094' getting cmt and metal shavings in returns, CHC, PUH above fish SISDON			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		6,875.00	6,875.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	6,875.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,250.00	12,125.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	13,525.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	13,525.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 2/11/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON	Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 17,031	Cum Field Est (Cost) 399,471	AFE - Field Est (Cost) -742,103.53
Head Count 12.0			Personnel Total Hours (hr) 108.00		Cum Personnel Total Hours (hr) 1,744.00	

Daily Contacts**Contacts**

SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773

Contractor
AXIS ENERGY SVCS, LLC.Rig Number
R2125**Daily Operations****Operations Summary**

Crew to loc, TGSM discussing WL rigging, TIH w/ 3-3/4" shoe and WP, swallow fish and space out tbg, RU TWLG WL, PU 1-11/16" GR and TIH to 6135', TOH, LD GR, PU 1-11/16" jet cutter, TIH, had to work into TOF, correlate back to last cut made @ 5984', located last coupling we were cutting on @ 6099' WLM, pull tbg up 20' to keep shoe and WP out of line of fire of cutter and jet cut tbg @ 6089', TOH w/ cutter, LD cutter and RD WL, POOH w/ tbg, stand back WP and LD shoe, PU 3-3/4" overshot loaded w/ 2-5/16" grapple, extension, and bumper sub, TIH on 2-3/8" L80 tbg, latch fish @ 5984', POOH, LD overshot BHA, recovered 16' piece, 2 jts, and a 20' piece, PU new 3-3/4" shoe and 4 jts 3-3/4" WP, TIH on 2-3/8" L80 tbg, ran 40 jts, SISDON

Planned Operations

Wash over fish

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	18:30	11.50	11.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing WL rigging, TIH w/ 3-3/4" shoe and WP, swallow fish and space out tbg, RU TWLG WL, PU 1-11/16" GR and TIH to 6135', TOH, LD GR, PU 1-11/16" jet cutter, TIH, had to work into TOF, correlate back to last cut made @ 5984', located last coupling we were cutting on @ 6099' WLM, pull tbg up 20' to keep shoe and WP out of line of fire of cutter and jet cut tbg @ 6089', TOH w/ cutter, LD cutter and RD WL, POOH w/ tbg, stand back WP and LD shoe, PU 3-3/4" overshot loaded w/ 2-5/16" grapple, extension, and bumper sub, TIH on 2-3/8" L80 tbg, latch fish @ 5984', POOH, LD overshot BHA, recovered 16' piece, 2 jts, and a 20' piece, PU new 3-3/4" shoe and 4 jts 3-3/4" WP, TIH on 2-3/8" L80 tbg, ran 40 jts, SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	7,031.25	7,031.25
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Fill rev pit	0.00	7,031.25
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	2,100.00	9,131.25
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	10,531.25
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	6,500.00	17,031.25

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/12/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 13,525		Cum Field Est (Cost) 412,996	AFE - Field Est (Cost) -742,103.53
Head Count 8.0				Personnel Total Hours (hr) 88.00		Cum Personnel Total Hours (hr) 1,832.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing excludenary zones, con't TIH w/ 3-3/4" shoe and WP on 2-3/8" L80 tbg, tag TOF @ 6089', RU PS and slip over fish and tag @ 6099', break circ and start washing, CO dwn to 6118' and shoe stopped cutting, CHC, POOH, stand back WP and LD shoe, shoe was worn but had some cut-rite left, PU new 3-3/4" shoe, TIh, tag TOF @ 6089', RU PS and slip over fish, tag @ 6118', break circ, CO 6", CHC, PUH above fish, SISDON									
Planned Operations Wash over fish									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing excludenary zones, con't TIH w/ 3-3/4" shoe and WP on 2-3/8" L80 tbg, tag TOF @ 6089', RU PS and slip over fish and tag @ 6099', break circ and start washing, CO dwn to 6118' and shoe stopped cutting, CHC, POOH, stand back WP and LD shoe, shoe was worn but had some cut-rite left, PU new 3-3/4" shoe, TIh, tag TOF @ 6089', RU PS and slip over fish, tag @ 6118', break circ, CO 6", CHC, PUH above fish, SISDON			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		6,875.00	6,875.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	6,875.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,250.00	12,125.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	13,525.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	13,525.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/13/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 11,025		Cum Field Est (Cost) 424,021	AFE - Field Est (Cost) -742,103.53
Head Count 8.0				Personnel Total Hours (hr) 48.00		Cum Personnel Total Hours (hr) 1,880.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing cold weather, TIH and slip over fish, RU PS, break circ, CO to 6139' recovering cmt and metal shavings, spent 1-1/2 hrs on the last 1', PUH CHC, RD PS, POOH, stand back 90 jts 2-3/8" tbg, SISDON									
Planned Operations Wash over fish									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
11:30	18:30	7.00	7.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing cold weather, TIH and slip over fish, RU PS, break circ, CO to 6139' recovering cmt and metal shavings, spent 1-1/2 hrs on the last 1', PUH CHC, RD PS, POOH, stand back 90 jts 2-3/8" tbg, SISDON			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		4,375.00	4,375.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	4,375.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,250.00	9,625.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	11,025.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	11,025.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/14/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 12,588		Cum Field Est (Cost) 436,609	AFE - Field Est (Cost) -742,103.53
Head Count 8.0				Personnel Total Hours (hr) 76.00		Cum Personnel Total Hours (hr) 1,956.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing complacency, con't POOH w/ shoe and WP, stand back WP and LD shoe, shoe was worn dwn, PU 3-3/4" shot w/ inserts, TIH w/ WP on 2-3/8" L80 tbg, slip over TOF @ 6089', RU PS, tag @ 6139', wash dwn to 6159', PU CHC, PUH above TOF, SISDFW									
Planned Operations Wash over fish									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	16:30	9.50	9.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing complacency, con't POOH w/ shoe and WP, stand back WP and LD shoe, shoe was worn dwn, PU 3-3/4" shot w/ inserts, TIH w/ WP on 2-3/8" L80 tbg, slip over TOF @ 6089', RU PS, tag @ 6139', wash dwn to 6159', PU CHC, PUH above TOF, SISDFW			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		5,937.50	5,937.50	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	5,937.50	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,250.00	11,187.50	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	12,587.50	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	12,587.50	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/17/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 14,088		Cum Field Est (Cost) 450,696		AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 92.00		Cum Personnel Total Hours (hr) 2,048.00			
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing power swivel, TIH w/ 3-3/4" shoe and WP tagging @ 6159', RU PS, wash dwn to 6160', CHC POOH, LD shoe, shoe was worn dwn, PU redressed shoeTIH w/ WP on 2-3/8" L80 tbg, tag @ 6160', RU PS, wash dwn to 6164' getting back cmt and metal shavings, CHC, LD PS, PUH to 6104', SISDON								
Planned Operations Run overshot								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	18:30	11.50	11.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing power swivel, TIH w/ 3-3/4" shoe and WP tagging @ 6159', RU PS, wash dwn to 6160', CHC POOH, LD shoe, shoe was worn dwn, PU redressed shoeTIH w/ WP on 2-3/8" L80 tbg, tag @ 6160', RU PS, wash dwn to 6164' getting back cmt and metal shavings, CHC, LD PS, PUH to 6104', SISDON		No
Daily Costs								
Cost Des	Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		7,187.50	7,187.50	
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES		Fill rev pit		0.00	7,187.50	
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,500.00	12,687.50	
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	14,087.50	
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC		Wireline		0.00	14,087.50	
Cost Des		AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)		
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP		45,000.00				45,000.00		
P&A - RIG - COMPLETION/WORKOVER		50,000.00				50,000.00		
P&A - TRANSPORTATION		2,000.00				2,000.00		
P&A - CONSULTING SERVICE/SUPERVISION		4,000.00				4,000.00		
P&A - CONTRACT LABOR & SERVICES		5,000.00				5,000.00		
P&A - RENTALS SURFACE		1,000.00				1,000.00		
P&A - MISC & CONTINGENCY		5,350.00				5,350.00		
P&A - RIG - COMPLETION/WORKOVER				449,141.35		-449,141.35		
P&A - FUEL, POWER, WATER				16,850.00		-16,850.00		
P&A - TRANSPORTATION				7,335.00		-7,335.00		
P&A - CONSULTING SERVICE/SUPERVISION				57,850.00		-57,850.00		
P&A - CONTRACT LABOR & SERVICES				189,842.00		-189,842.00		
P&A - RENTALS SURFACE				6,100.00		-6,100.00		
P&A - ELECTRIC/WIRELINE & PERF SERVICE				112,419.98		-112,419.98		
P&A - TESTING & INSPECTION				13,415.20		-13,415.20		
P&A - ENVIRONMENT & SAFETY				1,500.00		-1,500.00		



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/18/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 20,588		Cum Field Est (Cost) 471,284		AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 88.00		Cum Personnel Total Hours (hr) 2,136.00			
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing cold weather, POOH w/ 2-3/8" L80 tbg , stand back WP and LD shoe, shoe still had some life left, PU 3-3/4" overshot w/ 2-5/16" grapple, TIH on 2-3/8" L80 tbg, tag fish @ 6089', had to dress off TOF to latch, latch fish and pull 10K over, RU TWLG WL, PU 1-11/26" GRJB, TIH, run to 7190', POOH, LD GRJB, PU 1-11/16" jet cutter, TIH, cut tbg @ 6144', saw tbg separation, POOH, LD cutter and RD WL, POOH, LD OS and recovered 55' of tbg, cut lip guide on OS was torn at the lip, SISDON								
Planned Operations Run OS and jars								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing cold weather, POOH w/ 2-3/8" L80 tbg , stand back WP and LD shoe, shoe still had some life left, PU 3-3/4" overshot w/ 2-5/16" grapple, TIH on 2-3/8" L80 tbg, tag fish @ 6089', had to dress off TOF to latch, latch fish and pull 10K over, RU TWLG WL, PU 1-11/26" GRJB, TIH, run to 7190', POOH, LD GRJB, PU 1-11/16" jet cutter, TIH, cut tbg @ 6144', saw tbg separation, POOH, LD cutter and RD WL, POOH, LD OS and recovered 55' of tbg, cut lip guide on OS was torn at the lip, SISDON (Innospec picked up samples of cuttings for analysis)		No
Daily Costs								
Cost Des	Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		7,187.50	7,187.50	
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES		Fill rev pit		0.00	7,187.50	
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,500.00	12,687.50	
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	14,087.50	
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC		Wireline		6,500.00	20,587.50	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00
P&A - TRANSPORTATION				2,000.00				2,000.00
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00
P&A - RENTALS SURFACE				1,000.00				1,000.00
P&A - MISC & CONTINGENCY				5,350.00				5,350.00
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00
P&A - TRANSPORTATION						7,335.00		-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00
P&A - RENTALS SURFACE						6,100.00		-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98
P&A - TESTING & INSPECTION						13,415.20		-13,415.20
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/19/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

NPI 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 11,780		Cum Field Est (Cost) 483,064	AFE - Field Est (Cost) -742,103.53
Head Count 8.0				Personnel Total Hours (hr) 92.00		Cum Personnel Total Hours (hr) 2,228.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing hypothermia, PU 3-3/4" overshot w/ 2-5/16" grapple & fluted cut lip guide, jars, acc, DC's, and bumper sub, TIH on 2-3/8" L80 tbg, tag TOF @ 6144', RU PS, dress off TOF and latch fish, RD PS, jar on fish 50K over for 2 hrs, jars stopped hitting, RU PS and rel overshot, POOH w/ 30 jts, SISDON									
Planned Operations Run shoe and washover fish									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	08:30	1.50	1.50	REPAIR RIG	No	Get rig started			Yes
08:30	13:00	4.50	6.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing hypothermia, PU 3-3/4" overshot w/ 2-5/16" grapple & fluted cut lip guide, jars, acc, DC's, and bumper sub, TIH on 2-3/8" L80 tbg, tag TOF @ 6144', RU PS, dress off TOF and latch fish, RD PS			No
13:00	15:00	2.00	8.00	REPAIR RIG	No	Air lines froze up, had to clear lines			Yes
15:00	18:30	3.50	11.50	GENERAL OPERATIONS	No	jar on fish 50K over for 2 hrs, jars stopped hitting, RU PS and rel overshot, POOH w/ 30 jts, SISDON			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		5,000.00	5,000.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	5,000.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,380.00	10,380.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	11,780.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	11,780.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	
NPT									
Type	Subtype	Des		Start Date	End Date	Failed Item	Accountable Party		Dur (Net) (hr)
SURFACE EQUIPMENT	RIG			2/19/2025 07:00	2/19/2025 08:30		AXIS		1.50
SURFACE EQUIPMENT	RIG			2/19/2025 13:00	2/19/2025 15:00		AXIS		2.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/20/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 2,400		Cum Field Est (Cost) 485,464	AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 8.00			Cum Personnel Total Hours (hr) 2,236.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing tongs, fan on rig motor broke and poked a hole into radiator, SISDON to repair rig									
Planned Operations Run shoe									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	08:00	1.00	1.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing tongs, fan on rig motor broke and poked a hole into radiator, SISDON to repair rig			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		0.00	0.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	0.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		1,000.00	1,000.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	2,400.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	2,400.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/21/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

P# 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 12,388		Cum Field Est (Cost) 497,851		AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 92.00			Cum Personnel Total Hours (hr) 2,328.00		
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing house keeping, POOH w/ 3-3/4" overshot, LD overshot and stand back DC's, PU 3-3/4" shoe w/ inserts, 4 jts WP, TIH on 2-3/8" L80 tbg, tag TOF @ 6144', tag @ 6158', RU PS, start washing conv, got to 6164' qnd cuttings were sparse and was making hole slowly, PU CHC, change to rev circ, CO to 6168' recovering cmt and metal shavings, got a few chunks of metal back and quit making hole, PU CHC, PUH above fish, SISDFW								
Planned Operations Run new shoe								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	09:00	2.00	2.00	REPAIR RIG	No	Rig would not start due to cold		Yes
09:00	18:30	9.50	11.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing house keeping, POOH w/ 3-3/4" overshot, LD overshot and stand back DC's, PU 3-3/4" shoe w/ inserts, 4 jts WP, TIH on 2-3/8" L80 tbg, tag TOF @ 6144', tag @ 6158', RU PS, start washing conv, got to 6164' and cuttings were sparse and was making hole slowly, PU CHC, change to rev circ, CO to 6168' recovering cmt and metal shavings, got a few chunks of metal back and quit making hole, PU CHC, PUH above fish, SISDFW		No
Daily Costs								
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		5,937.50	5,937.50
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	5,937.50
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,050.00	10,987.50
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	12,387.50
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	12,387.50
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00
P&A - TRANSPORTATION				2,000.00				2,000.00
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00
P&A - RENTALS SURFACE				1,000.00				1,000.00
P&A - MISC & CONTINGENCY				5,350.00				5,350.00
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00
P&A - TRANSPORTATION						7,335.00		-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00
P&A - RENTALS SURFACE						6,100.00		-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98
P&A - TESTING & INSPECTION						13,415.20		-13,415.20
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00
NPT								
Type	Subtype	Des		Start Date	End Date	Failed Item	Accountable Party	Dur (Net) (hr)
SURFACE EQUIPMENT	RIG			2/21/2025 07:00	2/21/2025 09:00		AXIS	2.00

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 2/24/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025			
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 16,738		Cum Field Est (Cost) 514,589		AFE - Field Est (Cost) -742,103.53	
Head Count 8.0				Personnel Total Hours (hr) 112.00				Cum Personnel Total Hours (hr) 2,440.00			

Daily Contacts**Contacts**
SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773**Contractor**
AXIS ENERGY SVCS, LLC.**Rig Number**
R2125**Daily Operations****Operations Summary**
Crew to loc, TGSM discussing body placement, POOH w/ 2-3/8" L80 tbg, stand back WP and LD shoe, shoe was worn out, replace shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6166', RU PS and break rev circ, CO to 6179', getting metal and cmt in returns, did not make any hole or get anything in returns for 40 min, CHC, RD PS, POOH, stand back WP and LD shoe, shoe still had some life to it, PU new shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6179', RU PS and break rev circ, CO to 6186', CHC, RD PS, PUH above TOF @ 6144', SISDON**Planned Operations**
Wash over fish**Time Log**

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	21:00	14.00	14.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing body placement, POOH w/ 2-3/8" L80 tbg, stand back WP and LD shoe, shoe was worn out, replace shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6166', RU PS and break rev circ, CO to 6179', getting metal and cmt in returns, did not make any hole or get anything in returns for 40 min, CHC, RD PS, POOH, stand back WP and LD shoe, shoe still had some life to it, PU new shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6179', RU PS and break rev circ, CO to 6186', CHC, RD PS, PUH above TOF @ 6144', SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	8,437.50	8,437.50
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Fill rev pit	0.00	8,437.50
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	6,900.00	15,337.50
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	16,737.50
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	0.00	16,737.50

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/25/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 16,675		Cum Field Est (Cost) 531,264	AFE - Field Est (Cost) -742,103.53	
Head Count 9.0			Personnel Total Hours (hr) 110.00			Cum Personnel Total Hours (hr) 2,550.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing exclusionary zones, TIH tag @ 6186', RU PS and break circ, CO dwn to 6196' and stopped making progress, PU CHC, RD PS, POOH, stand back WP and LD shoe, shoe was worn, PU new shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6196', cut there for 2 hrs making 4" of progress, PU CHC, RD PS, PUH above fish, SISDON									
Planned Operations POOH w/ shoe, run overshot and cut and retrieve fish									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	20:30	13.50	13.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing exclusionary zones, TIH tag @ 6186', RU PS and break circ, CO dwn to 6196' and stopped making progress, PU CHC, RD PS, POOH, stand back WP and LD shoe, shoe was worn, PU new shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6196', cut there for 2 hrs making 4" of progress, PU CHC, RD PS, PUH above fish, SISDON			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		8,125.00	8,125.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		400.00	8,525.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		6,750.00	15,275.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	16,675.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	16,675.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 2/26/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 18,736		Cum Field Est (Cost) 550,000
Head Count 12.0		Personnel Total Hours (hr) 116.00				Cum Personnel Total Hours (hr) 2,666.00		
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125			
Daily Operations								
Operations Summary Crew to loc, TGSM discussing WL rigging, POOH w/ 2-3/8" L80 tbg and BHA, stand back WP and LD shoe, shoe looked in decent shape, PU 3-3/4" overshot loaded w/ 2-5/16" grapple and fluted cut-lip guide, TIH on 2-3/8" L80 tbg, latch fish @ 6144', RU TWG WL, PU 1-11/16" GR, tag TOF and could not get inside fish, POOH, LD GR, TIH w/ 1-7/16" weight bar, TIH and tag TOF and could not get inside fish, POOH, LD weight bar and wait on 1" tools, tie new rope socket for 1" tools, TIH w/ 1" tool string, went through fish down to 6250', POOH, add 1" string shot to tool string, TIH, set off string shot a@ coupling @ 6164' and back off tbg, TOH, RD WL, POOH w/ tbg, LD over shot, recovered 20' of tbg, SISDON								
Planned Operations Wash over fish								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	18:30	11.50	11.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing WL rigging, POOH w/ 2-3/8" L80 tbg and BHA, stand back WP and LD shoe, shoe looked in decent shape, PU 3-3/4" overshot loaded w/ 2-5/16" grapple and fluted cut-lip guide, TIH on 2-3/8" L80 tbg, latch fish @ 6144', RU TWG WL, PU 1-11/16" GR, tag TOF and could not get inside fish, POOH, LD GR, TIH w/ 1-7/16" weight bar, TIH and tag TOF and could not get inside fish, POOH, LD weight bar and wait on 1" tools, tie new rope socket for 1" tools, TIH w/ 1" tool string, went through fish down to 6250', POOH, add 1" string shot to tool string, TIH, set off string shot a@ coupling @ 6164' and back off tbg, TOH, RD WL, POOH w/ tbg, LD over shot, recovered 20' of tbg, SISDON		No
Daily Costs								
Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)			
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00			
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	7,187.50	7,187.50			
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Fill rev pit	0.00	7,187.50			
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	1,900.00	9,087.50			
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	10,487.50			
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	8,248.53	18,736.03			
Cost Des	AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)			
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00				45,000.00			
P&A - RIG - COMPLETION/WORKOVER	50,000.00				50,000.00			
P&A - TRANSPORTATION	2,000.00				2,000.00			
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00				4,000.00			
P&A - CONTRACT LABOR & SERVICES	5,000.00				5,000.00			
P&A - RENTALS SURFACE	1,000.00				1,000.00			
P&A - MISC & CONTINGENCY	5,350.00				5,350.00			
P&A - RIG - COMPLETION/WORKOVER			449,141.35		-449,141.35			
P&A - FUEL, POWER, WATER			16,850.00		-16,850.00			
P&A - TRANSPORTATION			7,335.00		-7,335.00			
P&A - CONSULTING SERVICE/SUPERVISION			57,850.00		-57,850.00			
P&A - CONTRACT LABOR & SERVICES			189,842.00		-189,842.00			
P&A - RENTALS SURFACE			6,100.00		-6,100.00			
P&A - ELECTRIC/WIRELINE & PERF SERVICE			112,419.98		-112,419.98			
P&A - TESTING & INSPECTION			13,415.20		-13,415.20			
P&A - ENVIRONMENT & SAFETY			1,500.00		-1,500.00			

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 2/27/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 16,875		Cum Field Est (Cost) 566,875
Head Count 8.0		Personnel Total Hours (hr) 104.00		Cum Personnel Total Hours (hr) 2,770.00		AFE - Field Est (Cost) -742,103.53		
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing trip hazards, PU 3-3/4" shoe w/ inserts, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6196', RU PS and break circ, took 2 hrs to cut over coupling @ 6196', CO to 6210' rec cmt and some metal in returns, stopped making progress, PUH CHC, RD PS, POOH, stand back WP and LD shoe, shoe was worn and cracked, replace shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, ran 20 jts, SISDON								
Planned Operations Wash over fish								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	20:00	13.00	13.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing trip hazards, PU 3-3/4" shoe w/ inserts, TIH w/ shoe and WP on 2-3/8" L80 tbg, tag @ 6196', RU PS and break circ, took 2 hrs to cut over coupling @ 6196', CO to 6210' rec cmt and some metal in returns, stopped making progress, PUH CHC, RD PS, POOH, stand back WP and LD shoe, shoe was worn and cracked, replace shoe, TIH w/ shoe and WP on 2-3/8" L80 tbg, ran 20 jts, SISDON		No
Daily Costs								
Cost Des	Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		8,125.00	8,125.00	
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES		Fill rev pit		0.00	8,125.00	
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,250.00	13,375.00	
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	14,775.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC		Wireline			14,775.00	
P&A - RENTALS SURFACE	56000011	BANDIT ENERGY SERVICES LLC		Light plants		2,100.00	16,875.00	
Cost Des		AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)		
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP		45,000.00				45,000.00		
P&A - RIG - COMPLETION/WORKOVER		50,000.00				50,000.00		
P&A - TRANSPORTATION		2,000.00				2,000.00		
P&A - CONSULTING SERVICE/SUPERVISION		4,000.00				4,000.00		
P&A - CONTRACT LABOR & SERVICES		5,000.00				5,000.00		
P&A - RENTALS SURFACE		1,000.00				1,000.00		
P&A - MISC & CONTINGENCY		5,350.00				5,350.00		
P&A - RIG - COMPLETION/WORKOVER				449,141.35		-449,141.35		
P&A - FUEL, POWER, WATER				16,850.00		-16,850.00		
P&A - TRANSPORTATION				7,335.00		-7,335.00		
P&A - CONSULTING SERVICE/SUPERVISION				57,850.00		-57,850.00		
P&A - CONTRACT LABOR & SERVICES				189,842.00		-189,842.00		
P&A - RENTALS SURFACE				6,100.00		-6,100.00		
P&A - ELECTRIC/WIRELINE & PERF SERVICE				112,419.98		-112,419.98		
P&A - TESTING & INSPECTION				13,415.20		-13,415.20		
P&A - ENVIRONMENT & SAFETY				1,500.00		-1,500.00		



CONTANGO OIL & GAS
Daily Workover Report

Report Date 2/28/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 13,763		Cum Field Est (Cost) 580,637		AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 88.00		Cum Personnel Total Hours (hr) 2,858.00			
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing power swivel, con't TIH w/ 3-3/4" shoe and WP on 2-3/8" L80 tbg, tag @ 6210', RU PS and break circ, wash dwn to next coupling @ 6228' and work past it, got to 6231' and stopped making progress, PUH CHC, RD PS, POOH, stand back WP and LD shoe, shoe had big gouges in bttm of it w/ pieces missing, SISDFW								
Planned Operations TIH and screw into TOF								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing power swivel, con't TIH w/ 3-3/4" shoe and WP on 2-3/8" L80 tbg, tag @ 6210', RU PS and break circ, wash dwn to next coupling @ 6228' and work past it, got to 6231' and stopped making progress, PUH CHC, RD PS, POOH, stand back WP and LD shoe, shoe had big gouges in bttm of it w/ pieces missing, SISDFW		No
Daily Costs								
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		6,562.50	6,562.50
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	6,562.50
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,300.00	11,862.50
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	13,262.50
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	13,262.50
P&A - RENTALS SURFACE		56000011	BANDIT ENERGY SERVICES LLC		Light plants		500.00	13,762.50
Cost Des			AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP			45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER			50,000.00				50,000.00	
P&A - TRANSPORTATION			2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION			4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES			5,000.00				5,000.00	
P&A - RENTALS SURFACE			1,000.00				1,000.00	
P&A - MISC & CONTINGENCY			5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER					449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER					16,850.00		-16,850.00	
P&A - TRANSPORTATION					7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION					57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES					189,842.00		-189,842.00	
P&A - RENTALS SURFACE					6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE					112,419.98		-112,419.98	
P&A - TESTING & INSPECTION					13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY					1,500.00		-1,500.00	

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 3/3/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 15,070		Cum Field Est (Cost) 595,707
Head Count 11.0		Personnel Total Hours (hr) 49.00		Cum Personnel Total Hours (hr) 2,907.00		AFE - Field Est (Cost) -742,103.53		
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing windy conditions, TIH open ended w/ pin dwn w/ 2-3/8" L80 tbg, tag TOF @ 6164', try to screw into fish and could not get it to torque up, RU WL, TIH w/ 1-11/16" GR, tag @ 6196' and could not go dwn, POOH LD GR, RD WL, POOH w/ tbg, came out with same tbg that was ran, pin was undamaged, SISDON due to wind								
Planned Operations TIH w/ overshot								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	12:00	5.00	5.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing windy conditions, TIH open ended w/ pin dwn w/ 2-3/8" L80 tbg, tag TOF @ 6164', try to screw into fish and could not get it to torque up, RU WL, TIH w/ 1-11/16" GR, tag @ 6196' and could not go dwn, POOH LD GR, RD WL, POOH w/ tbg, came out with same tbg that was ran, pin was undamaged, SISDON due to wind		No
Daily Costs								
Cost Des	Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		4,870.00	4,870.00	
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES		Fill rev pit		500.00	5,370.00	
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		1,400.00	6,770.00	
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	8,170.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC		Wireline		6,400.00	14,570.00	
P&A - RENTALS SURFACE	56000011	BANDIT ENERGY SERVICES LLC		Light plants		500.00	15,070.00	
Cost Des		AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)		
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP		45,000.00				45,000.00		
P&A - RIG - COMPLETION/WORKOVER		50,000.00				50,000.00		
P&A - TRANSPORTATION		2,000.00				2,000.00		
P&A - CONSULTING SERVICE/SUPERVISION		4,000.00				4,000.00		
P&A - CONTRACT LABOR & SERVICES		5,000.00				5,000.00		
P&A - RENTALS SURFACE		1,000.00				1,000.00		
P&A - MISC & CONTINGENCY		5,350.00				5,350.00		
P&A - RIG - COMPLETION/WORKOVER				449,141.35		-449,141.35		
P&A - FUEL, POWER, WATER				16,850.00		-16,850.00		
P&A - TRANSPORTATION				7,335.00		-7,335.00		
P&A - CONSULTING SERVICE/SUPERVISION				57,850.00		-57,850.00		
P&A - CONTRACT LABOR & SERVICES				189,842.00		-189,842.00		
P&A - RENTALS SURFACE				6,100.00		-6,100.00		
P&A - ELECTRIC/WIRELINE & PERF SERVICE				112,419.98		-112,419.98		
P&A - TESTING & INSPECTION				13,415.20		-13,415.20		
P&A - ENVIRONMENT & SAFETY				1,500.00		-1,500.00		



CONTANGO OIL & GAS Daily Workover Report

Report Date 3/5/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002 CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON	Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 20,033	Cum Field Est (Cost) 615,740	AFE - Field Est (Cost) -742,103.53
Head Count 11.0			Personnel Total Hours (hr) 109.00		Cum Personnel Total Hours (hr) 3,016.00	

Daily Contacts

Contacts

SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773

Contractor
AXIS ENERGY SVCS, LLC.

Rig Number
R2125

Daily Operations

Operations Summary

Crew to loc, TGSM discussing house keeping, PU 3-7/8" overshot loaded w/ 3-1/16" grapple, TIH on 2-3/8" L80 tbg, went past where TOF was supposed to be (6164') dwn to 7033' having to work it some with tongs, got a pick up and tbg was hanging up while cming up, POOH, LD overshot, found 10 couplings in tbg string that was dented at the top of the coupling, PU3-7/8" bit and DC's, TIH on 2-3/8" L80 tbg, RU PS and start rotating from 6000' dwn, tag @ 6198', was able to put weight on bit but would not torque up and was getting metal in returns, CHC, POOH, LD bit, SISDON

Planned Operations

Run bullnose and string mills

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	19:30	12.50	12.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing house keeping, PU 3-7/8" overshot loaded w/ 3-1/16" grapple, TIH on 2-3/8" L80 tbg, went past where TOF was supposed to be (6164') dwn to 7033' having to work it some with tongs, got a pick up and tbg was hanging up while cming up, POOH, LD overshot, found 10 couplings in tbg string that was dented at the top of the coupling, PU3-7/8" bit and DC's, TIH on 2-3/8" L80 tbg, RU PS and start rotating from 6000' dwn, tag @ 6198', was able to put weight on bit but would not torque up and was getting metal in returns, CHC, POOH, LD bit, SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	8,932.50	8,932.50
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Fill rev pit	0.00	8,932.50
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	5,700.00	14,632.50
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	16,032.50
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	3,500.00	19,532.50
P&A - RENTALS SURFACE	56000011	BANDIT ENERGY SERVICES LLC	Light plants	500.00	20,032.50

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 3/6/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 16,675		Cum Field Est (Cost) 632,415		AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 88.00		Cum Personnel Total Hours (hr) 3,104.00			
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing exclusion zones, PU 3-5/8" bullnose mill, 1 DC, 1 3-7/8" string mill, 3 DC's, TIH on 2-3/8" L80 tbg, tag @ 6198', RU PS and break circ conventionally, mill dwn to 6234' getting only metal in returns, progress slowed greatly, CHC, RD PS, derrick hand said it was to windy, SISDON								
Planned Operations Pull tbg								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	18:00	11.00	11.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing exclusion zones, PU 3-5/8" bullnose mill, 1 DC, 1 3-7/8" string mill, 3 DC's, TIH on 2-3/8" L80 tbg, tag @ 6198', RU PS and break circ conventionally, mill dwn to 6234' getting only metal in returns, progress slowed greatly, CHC, RD PS, derrick hand said it was to windy, SISDON		No
Daily Costs								
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		8,620.00	8,620.00
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	8,620.00
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		6,155.00	14,775.00
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	16,175.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	16,175.00
P&A - RENTALS SURFACE		56000011	BANDIT ENERGY SERVICES LLC		Light plants		500.00	16,675.00
Cost Des			AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP			45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER			50,000.00				50,000.00	
P&A - TRANSPORTATION			2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION			4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES			5,000.00				5,000.00	
P&A - RENTALS SURFACE			1,000.00				1,000.00	
P&A - MISC & CONTINGENCY			5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER					449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER					16,850.00		-16,850.00	
P&A - TRANSPORTATION					7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION					57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES					189,842.00		-189,842.00	
P&A - RENTALS SURFACE					6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE					112,419.98		-112,419.98	
P&A - TESTING & INSPECTION					13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY					1,500.00		-1,500.00	



CONTANGO OIL & GAS
Daily Workover Report

Report Date 3/7/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 16,548		Cum Field Est (Cost) 648,962	AFE - Field Est (Cost) -742,103.53
Head Count 8.0				Personnel Total Hours (hr) 100.00		Cum Personnel Total Hours (hr) 3,204.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing hand placement, POOH w/ 3-5/8" bullnose mill and 3-7/8" string mill, LD mills, bull nose was worn all the way across and string mill had slight wear on the btm of it, PU 2-3/8" spear, TIH on 2-3/8" L80 tbg, tag @ 6222', POOH, LD spear, PU new 3-5/8" bullnose mill, 1 DC, 3-7/8" string mill, 3 DC's, TIH, tag @ 6232', RU PS and break conv circ, mill dwn to 6244' getting metal back although less metal than the previous mill run, CHC, RD PS, PUH to 6020', SISDFW									
Planned Operations Con't milling on csg and con't in CO dwn to fish									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT	
07:00	19:30	12.50	12.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing hand placement, POOH w/ 3-5/8" bullnose mill and 3-7/8" string mill, LD mills, bull nose was worn all the way across and string mill had slight wear on the btm of it, PU 2-3/8" spear, TIH on 2-3/8" L80 tbg, tag @ 6222', POOH, LD spear, PU new 3-5/8" bullnose mill, 1 DC, 3-7/8" string mill, 3 DC's, TIH, tag @ 6232', RU PS and break conv circ, mill dwn to 6244' getting metal back although less metal than the previous mill run, CHC, RD PS, PUH to 6020', SISDFW		No	
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		9,557.50	9,557.50	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Fill rev pit		0.00	9,557.50	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		5,090.00	14,647.50	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	16,047.50	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	16,047.50	
P&A - RENTALS SURFACE		56000011	BANDIT ENERGY SERVICES LLC		Light plants		500.00	16,547.50	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	



CONTANGO OIL & GAS

Daily Workover Report

Report Date	3/10/2025
AFE #	PLG-23200308-0200
Total AFE	112.350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 17,485		Cum Field Est (Cost) 666,447	
Head Count 8.0				Personnel Total Hours (hr) 112.00				Cum Personnel Total Hours (hr) 3,316.00	
								AFE - Field Est (Cost) -742,103.53	

Daily Contacts

Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773	
Contractor AXIS ENERGY SVCS, LLC.	Rig Number R2125

Daily Operations

Operations Summary
Crew to loc, TGSM discussing body placement, TIH w/ 3-5/8" bullnose mill and 3-7/8" stringmill, RU PS and start milling @ 6244', mill dwn to 6261' and stopped making hole, CHC, POOH, LD BHA, string mill had slight wear at the bttm and bullnose mill was worn across face, replace bullnose mill, TIH w/ 3-5/8" bullnose mill, 1 DC, 3-7/8" string mill, 3 DC's, TIH on 2-3/8" L80 tbg, get dwn to 6242' and RU PS and break circ, lower dwn to tag @ 6261' and did not tag, con't running in rotating and circ each jt, tbg would hang up periodically up and dwn without rotating w/ PS, even while rotating tbg would hang up slightly, con't in rotating tbg dwn to 7880' and did not tag TOF (if CIBP was in place we should have tagged around 7437', and if TOC was correct from the cmt that was dump balled in OH we should have tagged @ 7783' with total lenght of fish being 6017'), CHC, PUH to 6014', SISDON

Planned Operations

Con't to run in to tag TOF

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	21:00	14.00	14.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing body placement, TIH w/ 3-5/8" bullnose mill and 3-7/8" stringmill, RU PS and start milling @ 6244', mill dwn to 6261' and stopped making hole, CHC, POOH, LD BHA, string mill had slight wear at the bttm and bullnose mill was worn across face, replace bullnose mill, TIH w/ 3-5/8" bullnose mill, 1 DC, 3-7/8" string mill, 3 DC's, TIH on 2-3/8" L80 tbg, get dwn to 6242' and RU PS and break circ, lower dwn to tag @ 6261' and did not tag, con't running in rotating and circ each jt, tbg would hang up periodically up and dwn without rotating w/ PS, even while rotating tbg would hang up slightly, con't in rotating tbg dwn to 7880' and did not tag TOF (if CIBP was in place we should have tagged around 7437', and if TOC was correct from the cmt that was dump bailed in OH we should have tagged @ 7783' with total lenght of fish being 6017'), CHC, PUH to 6014', SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	10,495.00	10,495.00
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Fill rev pit	0.00	10,495.00
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	5,090.00	15,585.00
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	16,985.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	0.00	16,985.00
P&A - RENTALS SURFACE	56000011	BANDIT ENERGY SERVICES LLC	Light plants	500.00	17,485.00

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 3/11/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON	Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 14,375	Cum Field Est (Cost) 680,822	AFE - Field Est (Cost) -742,103.53
Head Count 8.0			Personnel Total Hours (hr) 96.00		Cum Personnel Total Hours (hr) 3,412.00	

Daily Contacts**Contacts**

SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773

Contractor
AXIS ENERGY SVCS, LLC.Rig Number
R2125**Daily Operations****Operations Summary**

Crew to loc, TGSM discussing PS stiff arm, RU PS and break circ, rotate 3-7/8" string mill up and dwn from 6014'-6338', did not really see it cut anywhere, RD PS, TIH to 7880' with the tbq couplings slightly rubbing tight spot, RU PS and break circ, wash dwn to 8314' and never tagged anything and did not get anything back in the returns, from 7880' dwn to 8314' rotation had to be used to get tbq up or dwn to prevent hanging up, CHC, LD tbq w/ PS to 7880', RD PS, POOH, LD mills, both mills look unused, SISDON

Planned Operations

Consult w/ mgmt

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	19:00	12.00	12.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing PS stiff arm, RU PS and break circ, rotate 3-7/8" string mill up and dwn from 6014'-6338', did not really see it cut anywhere, RD PS, TIH to 7880' with the tbq couplings slightly rubbing tight spot, RU PS and break circ, wash dwn to 8314' and never tagged anything and did not get anything back in the returns, from 7880' dwn to 8314' rotation had to be used to get tbq up or dwn to prevent hanging up, CHC, LD tbq w/ PS to 7880', RD PS, POOH, LD mills, both mills look unused, SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	9,245.00	9,245.00
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Fill rev pit, empty cellar	400.00	9,645.00
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	2,830.00	12,475.00
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	13,875.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	0.00	13,875.00
P&A - RENTALS SURFACE	56000011	BANDIT ENERGY SERVICES LLC	Light plants	500.00	14,375.00

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 3/12/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
Job Information								
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 10,670		Cum Field Est (Cost) 691,492
Head Count 8.0		Personnel Total Hours (hr) 72.00		Cum Personnel Total Hours (hr) 3,484.00		AFE - Field Est (Cost) -742,103.53		
Daily Contacts								
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773								
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125				
Daily Operations								
Operations Summary Crew to loc, TGSM discussing wind hazards, PU a 2-3/8" x 1-1/2' muleshoe sub, TIH on 2-3/8" L80 tbg, tag @ 8328' w/ 16.60' in on jt 260, contact Bobby Trujillo of NMOC and received permission to spot a 20 sxs plug where we tagged and WOC, perf where we tag after WOC and squeeze 40 sxs there and WOC, once done then follow procedure, POOH, LD muleshoe sub, LD DC's and WP from derrick, SISDON								
Planned Operations Hyd test tbg in and spot 20 sxs plug @ 8328'								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	16:00	9.00	9.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing wind hazards, PU a 2-3/8" x 1-1/2' muleshoe sub, TIH on 2-3/8" L80 tbg, tag @ 8328' w/ 16.60' in on jt 260, contact Bobby Trujillo of NMOC and received permission to spot a 20 sxs plug where we tagged and WOC, perf where we tag after WOC and squeeze 40 sxs there and WOC, once done then follow procedure, POOH, LD muleshoe sub, LD DC's and WP from derrick, SISDON		No
Daily Costs								
Cost Des	Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		7,370.00	7,370.00	
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES		Fill rev pit, empty cellar		0.00	7,370.00	
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		1,400.00	8,770.00	
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	10,170.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC		Wireline		0.00	10,170.00	
P&A - RENTALS SURFACE	56000011	BANDIT ENERGY SERVICES LLC		Light plants		500.00	10,670.00	
Cost Des		AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)		
EWO - CONSULTING SERVICE/SUPERVISION								
P&A - LOCATION, DAMAGES, CLEAN UP		45,000.00				45,000.00		
P&A - RIG - COMPLETION/WORKOVER		50,000.00				50,000.00		
P&A - TRANSPORTATION		2,000.00				2,000.00		
P&A - CONSULTING SERVICE/SUPERVISION		4,000.00				4,000.00		
P&A - CONTRACT LABOR & SERVICES		5,000.00				5,000.00		
P&A - RENTALS SURFACE		1,000.00				1,000.00		
P&A - MISC & CONTINGENCY		5,350.00				5,350.00		
P&A - RIG - COMPLETION/WORKOVER				449,141.35		-449,141.35		
P&A - FUEL, POWER, WATER				16,850.00		-16,850.00		
P&A - TRANSPORTATION				7,335.00		-7,335.00		
P&A - CONSULTING SERVICE/SUPERVISION				57,850.00		-57,850.00		
P&A - CONTRACT LABOR & SERVICES				189,842.00		-189,842.00		
P&A - RENTALS SURFACE				6,100.00		-6,100.00		
P&A - ELECTRIC/WIRELINE & PERF SERVICE				112,419.98		-112,419.98		
P&A - TESTING & INSPECTION				13,415.20		-13,415.20		
P&A - ENVIRONMENT & SAFETY				1,500.00		-1,500.00		



CONTANGO OIL & GAS
Daily Workover Report

Report Date 3/13/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 11,824		Cum Field Est (Cost) 112,316		AFE - Field Est (Cost) -742,103.53	
Head Count 9.0			Personnel Total Hours (hr) 67.00			Cum Personnel Total Hours (hr) 3,551.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.				Rig Number R2125					
Daily Operations									
Operations Summary Crew to loc, TGSM discussing hyd testing, RU Bandit testers, PU 2-3/8" perf sub, TIH w/ 2-3/8" L80 tbg testing to 6K w/ 10 sec hold, tested 8400' of tbg, left swinging @ 6014', SISDFW									
Planned Operations Spot plug @ 8328'									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	14:30	7.50	7.50	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing hyd testing, RU Bandit testers, PU 2-3/8" perf sub, TIH w/ 2-3/8" L80 tbg testing to 6K w/ 10 sec hold, tested 8400' of tbg, left swinging @ 6014', SISDFW			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		6,432.50	6,432.50	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Deliver brine, empty rev pit		600.00	7,032.50	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		1,400.00	8,432.50	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	9,832.50	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	9,832.50	
P&A - RENTALS SURFACE		56000011	BANDIT ENERGY SERVICES LLC		Light plants		0.00	9,832.50	
P&A - TESTING & INSPECTION		56000017	BANDIT ENERGY SERVICES LLC		Hyd test tbg		1,991.20	11,823.70	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	

**CONTANGO OIL & GAS
Daily Workover Report****Report Date** 3/17/2025
AFE # PLG-23200308-0200
Total AFE 112,350**CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728**

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date
-----------------------	---------------------	---------------	-------------	-----------------------	----------	--------------------------	----------------------------	-----------------

Job Information

Job Category ABANDON		Primary Job Type ABANDON	Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024	End Date 3/26/2025
AFE Number PLG-23200308-0200		Supplemental AFE Number	Total AFE + Supp Amount (Cost) 112,350	Daily Field Est (Cost) 13,798	Cum Field Est (Cost) 717,114	AFE - Field Est (Cost) -742,103.53
Head Count 10.0		Personnel Total Hours (hr) 68.00			Cum Personnel Total Hours (hr) 3,619.00	

Daily Contacts**Contacts**

SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773

Contractor
AXIS ENERGY SVCS, LLC.Rig Number
R2125**Daily Operations****Operations Summary**

Crew to loc, TGSM discussing rig up derrick, RU derrick, TIH dwn to 8157', had trouble getting dwn, RU PS and work tbg dwn to 8240' and could not progress further, discussed w/ Bobby Trujillo w/ NMOCD and received permission to spot 10 sxs @ 8222', RD PS and LD 1 jt w/ EOT @ 8222', RU cmt pmp trk, circ WBM all the way around, spot 10 sxs 14.6# class H cmt w/ 1.06 yield and displaced w/ 31 bbls, RD pmp trk and PUH to 5047', rev 30 bbls, SISDON

Planned Operations

Tag cmt, perf and EIR to squeeze @ 8078'

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Prob Ref #	NPT
07:00	14:00	7.00	7.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing rig up derrick, RU derrick, TIH dwn to 8157', had trouble getting dwn, RU PS and work tbg dwn to 8240' and could not progress further, discussed w/ Bobby Trujillo w/ NMOCD and received permission to spot 10 sxs @ 8222', RD PS and LD 1 jt w/ EOT @ 8222', RU cmt pmp trk, circ WBM all the way around, spot 10 sxs 14.6# class H cmt w/ 1.06 yield and displaced w/ 31 bbls, RD pmp trk and PUH to 5047', rev 30 bbls, SISDON		No

Daily Costs

Cost Des	Gen	Vendor	Comments	Field Est (Cost)	Cum Field Est (Cost)
P&A - CONTRACT LABOR & SERVICES	56000010	CONTANGO OIL & GAS	Steve Almager	0.00	0.00
P&A - RIG - COMPLETION/WORKOVER	56000004	AXIS ENERGY SVCS, LLC.	Plugging Rig	8,317.50	8,317.50
P&A - FUEL, POWER, WATER	56000006	LEGENDARY SERVICES	Empty and jet rev pit, empty flow back tank	1,200.00	9,517.50
P&A - CONTRACT LABOR & SERVICES	56000010	RED MESA ENERGY SERVICES LLC	Fishing tools and Man	1,800.00	11,317.50
P&A - CONSULTING SERVICE/SUPERVISION	56000009	RED MESA ENERGY SERVICES LLC	Randy Frederick	1,400.00	12,717.50
P&A - ELECTRIC/WIRELINE & PERF SERVICE	56000016	THE WIRELINE GROUP INC	Wireline	0.00	12,717.50
P&A - RENTALS SURFACE	56000011	BANDIT ENERGY SERVICES LLC	Light plants	0.00	12,717.50
P&A - TESTING & INSPECTION	56000017	BANDIT ENERGY SERVICES LLC	Hyd test tbg	0.00	12,717.50
P&A - TRANSPORTATION	56000008	SOTELO TRUCKING SERVICES LLC	HAUL OFF I80 TBG TO YARD	1,080.00	13,797.50

Cost Des	AFE Amt (Cost)	Fld Est (Cost)	Var (AFE-Fld) (Cost)
EWO - CONSULTING SERVICE/SUPERVISION			
P&A - LOCATION, DAMAGES, CLEAN UP	45,000.00		45,000.00
P&A - RIG - COMPLETION/WORKOVER	50,000.00		50,000.00
P&A - TRANSPORTATION	2,000.00		2,000.00
P&A - CONSULTING SERVICE/SUPERVISION	4,000.00		4,000.00
P&A - CONTRACT LABOR & SERVICES	5,000.00		5,000.00
P&A - RENTALS SURFACE	1,000.00		1,000.00
P&A - MISC & CONTINGENCY	5,350.00		5,350.00
P&A - RIG - COMPLETION/WORKOVER		449,141.35	-449,141.35
P&A - FUEL, POWER, WATER		16,850.00	-16,850.00
P&A - TRANSPORTATION		7,335.00	-7,335.00
P&A - CONSULTING SERVICE/SUPERVISION		57,850.00	-57,850.00
P&A - CONTRACT LABOR & SERVICES		189,842.00	-189,842.00
P&A - RENTALS SURFACE		6,100.00	-6,100.00
P&A - ELECTRIC/WIRELINE & PERF SERVICE		112,419.98	-112,419.98
P&A - TESTING & INSPECTION		13,415.20	-13,415.20
P&A - ENVIRONMENT & SAFETY		1,500.00	-1,500.00



CONTANGO OIL & GAS
Daily Workover Report

Report Date 3/18/2025
AFE # PLG-23200308-0200
Total AFE 112,350

CHAD AXA STATE 002
CONTANGO OIL & GAS MANAGEMENT LLC (0200) WELL NO. 1557728

API 30025356560000	State NEW MEXICO	County LEA	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status ABANDONED	Well Sub-Status PLUGGED	Completion Date	
Job Information									
Job Category ABANDON		Primary Job Type ABANDON		Secondary Job Type PLUG AND ABANDON		Start Date 12/31/2024		End Date 3/26/2025	
AFE Number PLG-23200308-0200		Supplemental AFE Number		Total AFE + Supp Amount (Cost) 112,350		Daily Field Est (Cost) 13,765		Cum Field Est (Cost) 730,879	AFE - Field Est (Cost) -742,103.53
Head Count 11.0				Personnel Total Hours (hr) 64.00		Cum Personnel Total Hours (hr) 3,683.00			
Daily Contacts									
Contacts SR PRODUCTION ENGINEER, AMANDA ELLIOTT, ; CONSULTANT, RANDY FREDERICK, 806-445-6773									
Contractor AXIS ENERGY SVCS, LLC.					Rig Number R2125				
Daily Operations									
Operations Summary Crew to loc, TGSM discussing trip hazards, TIH w/ 2-3/8" L80 tbg and tag TOC @ 8107', PUH to 8032', RU WL, TIH w/ 1-11/16" perf gun, perf csg @ 8078', POOH, LD perf gun verifying shots fired, RU cmt pmp trk and try to EIR, well press up to 570 psi and held, consulted w/ Bobby of OCD and received permission to spot 25 sxs, TIH w/ 2-3/8" tbg to 8097', spot 25 sxs 16.4# class H cmt and displace it w/ 30 bbls, PUH to 6014', rev 30 bbls, SISDON									
Planned Operations Tag cmt w/ WL and perf @ 7340', EIR									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Prob Ref #	NPT
07:00	13:00	6.00	6.00	GENERAL OPERATIONS	No	Crew to loc, TGSM discussing trip hazards, TIH w/ 2-3/8" L80 tbg and tag TOC @ 8107', PUH to 8032', RU WL, TIH w/ 1-11/16" perf gun, perf csg @ 8078', POOH, LD perf gun verifying shots fired, RU cmt pmp trk and try to EIR, well press up to 570 psi and held, consulted w/ Bobby of OCD and received permission to spot 25 sxs, TIH w/ 2-3/8" tbg to 8097', spot 25 sxs 16.4# class H cmt and displace it w/ 30 bbls, PUH to 6014', rev 30 bbls, SISDON			No
Daily Costs									
Cost Des		Gen	Vendor		Comments		Field Est (Cost)	Cum Field Est (Cost)	
P&A - CONTRACT LABOR & SERVICES		56000010	CONTANGO OIL & GAS		Steve Almager		0.00	0.00	
P&A - RIG - COMPLETION/WORKOVER		56000004	AXIS ENERGY SVCS, LLC.		Plugging Rig		10,365.00	10,365.00	
P&A - FUEL, POWER, WATER		56000006	LEGENDARY SERVICES		Deliver brine, empty cellar and flowback pit		800.00	11,165.00	
P&A - CONTRACT LABOR & SERVICES		56000010	RED MESA ENERGY SERVICES LLC		Fishing tools and Man		1,200.00	12,365.00	
P&A - CONSULTING SERVICE/SUPERVISION		56000009	RED MESA ENERGY SERVICES LLC		Randy Frederick		1,400.00	13,765.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE		56000016	THE WIRELINE GROUP INC		Wireline		0.00	13,765.00	
Cost Des				AFE Amt (Cost)		Fld Est (Cost)		Var (AFE-Fld) (Cost)	
EWO - CONSULTING SERVICE/SUPERVISION									
P&A - LOCATION, DAMAGES, CLEAN UP				45,000.00				45,000.00	
P&A - RIG - COMPLETION/WORKOVER				50,000.00				50,000.00	
P&A - TRANSPORTATION				2,000.00				2,000.00	
P&A - CONSULTING SERVICE/SUPERVISION				4,000.00				4,000.00	
P&A - CONTRACT LABOR & SERVICES				5,000.00				5,000.00	
P&A - RENTALS SURFACE				1,000.00				1,000.00	
P&A - MISC & CONTINGENCY				5,350.00				5,350.00	
P&A - RIG - COMPLETION/WORKOVER						449,141.35		-449,141.35	
P&A - FUEL, POWER, WATER						16,850.00		-16,850.00	
P&A - TRANSPORTATION						7,335.00		-7,335.00	
P&A - CONSULTING SERVICE/SUPERVISION						57,850.00		-57,850.00	
P&A - CONTRACT LABOR & SERVICES						189,842.00		-189,842.00	
P&A - RENTALS SURFACE						6,100.00		-6,100.00	
P&A - ELECTRIC/WIRELINE & PERF SERVICE						112,419.98		-112,419.98	
P&A - TESTING & INSPECTION						13,415.20		-13,415.20	
P&A - ENVIRONMENT & SAFETY						1,500.00		-1,500.00	

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
<https://www.emnrd.nm.gov/ocd/contact-us>

State of New Mexico

Energy, Minerals and Natural Resources

Oil Conservation Division

1220 S. St Francis Dr.

Santa Fe, NM 87505

CONDITIONS

Action 511617

CONDITIONS		
Operator: Contango Resources, LLC 3230 Camp Bowie Blvd FORT WORTH, TX 76107	OGRID:	330447
	Action Number:	511617
	Action Type:	[C-103] Sub. Plugging (C-103P)

CONDITIONS

Created By	Condition	Condition Date
gcordero	Clean Location in accordance with 19.15.25.10 NMAC.	10/24/2025
gcordero	Submit C-103Q within one year of plugging.	10/24/2025