District I 1625 N. French Dr., Hobbs, NM 88240 District II 811 S. First St., Artesia, NM 88210 District III 1000 Rio Brazos Road, Aztec, NM 87410 District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505

ALC: NOT

1999年1

No. of Street, or Stre

The second

がおい

な地震

M

語言は当

日本語と同じ

State State

State of New Mexico Energy Minerals and Natural Resources

Form C-141 Revised August 8, 2011

Oil Conservation Division 1220 South St. Francis Dr. ~

Submit 1 Copy to appropriate District Office in accordance with 19.15.29 NMAC.

. . . • . • . • .

Santa Fe, NM 87505	
Release Notification and Corrective Action	
	OPERATOR Initial Report Sinal Repo
Name of Company Linn Operating	Contact Brian Wall
Address 2130 W. Bender, Hobbs, NM 88240	Telephone No. (806) 367-0645
Facility Name HE West B # 2 Battery / West B #88	Facility Type Battery
Surface Owner Federal Mineral C	wner Federal API No. 3001528537
LOCATION OF RELEASE	
Unit Letter Section Township Range Feet from the	North/South Line Feet from the East/West Line County
D 09 17S 31E 1309	North 1310 West Eddy
Latitude_32.85	273Longitude103.87827
NATURE OF RELEASE	
Type of Release Oil / Produced Water	Volume of Release 8/2 Volume Recovered 0/0
Source of Release Valve	Date and Hour of Occurrence Date and Hour of Discovery 06/07/2012
Was Immediate Notice Given?	06/07/2012 8:30am 9am If YES, To Whom?
Yes X No Not Re	
By Whom? Joe Hernandez	Date and Hour 06/13/2012
Was a Watercourse Reached?	If YES, Volume Impacting the Watercourse.
Yes 🕅 No	
If a Watercourse was Impacted, Describe Fully.*	
Describe Cause of Problem and Remedial Action Taken.* 2" T on the production header was buried and failed releasing oil and produced water.	
this site previously to RECS taking over remediation activities. When RECS obtained the site, the battery had already been excavated to 1.5 – 3 ft bgs and a request to backfill the site had been approved by BLM on July 26 th , 2013. As part of permission to backfill, BLM had a stipulation that Sample Point 1 needed to be delineated to find closure levels. The site was backfilled and contoured to the surrounding location. RECS took over the project on August 27 th , 2013. A vertical was attempted at Point 1 on September 17 th , 2013; however, installation was aborted when a fiberglass line was found below Point 1. On September 20 th , 2013, RECS met with NMOCD and NMOCD stated that RECS needed to assess the release outside the battery area. On September 25 th , 2013, RECS met with BLM and BLM stated that the work was completed inside the battery and RECS needed to assess the release outside the battery. RECS sampled that area outside the battery on beginning on October 8 th , 2013. Samples were taken from the surface at seven points within the release area outside the bartery and one sample, Point 7, was taken as background sample. The samples were field tested for chlorides and organic vapors and the samples were taken to a commercial laboratory for analysis. All the samples returned chloride values below 1,000 mg/kg. GRO values of non-detect and DRO values below regulatory standards, except for the background sample at Point 7, which returned a DRO value of 5,890 mg/kg. A Corrective Action Plan (CAP) was submitted to NMOCD and BLM on December 5 th , 2013. BLM approved the CAP on December 6 th , 2013 and NMOCD approved the CAP on February 11 th , 2014. As a stipulation for approval of the CAP, NMOCD requested that since this release encompasses another release at the site, a final C-141 for the 2RP-950 be enclosed with the final documentation for this site. RECS personnel were on site on February 24 th , 2014 to conduct the CAP work. Soil amendments were added to the site and the site was seeded with BLM mix #2	
public health or the environment. The acceptance of a C-141 report by the NMOCD marked as "Final Report" does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to ground water, surface water, human health or the environment. In addition, NMOCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.	
Signature: Fred B Wall	
Printed Name: Brian Wall	Approved by Environmental Specialist:
Title: Construction Foreman II	Approval Date: 5/14/14 Expiration Date: NA
E-mail Address: Bwall@linnenergy.com	Conditions of Approval:
Date: 4-4-14 Phone: (806) 367-0645	Final Attached
Attach Additional Sheets If Necessary	ZRP-1189