

Timeline for adding additional plugs to satisfy NMOCD order R-13052.

2-24-2011 Begin operations

2-25-2011 TIH tag up at 3885' (OH 3749 – 3885). Drill out to 3917'. TOH and PU packer, set at 3629'. SQZ with 300 sks Class C. SDON

2-28-2011 Packer stuck, begin fishing operations. Fish packer 2-28 - 3-07.

3-08-2011 Begin drilling cmt. Drill out cmt to 3749. Drill to 3800', begin getting back formation. SDON

3-09-2011 Drill to 3888'. SDON

3-10-2011 Drill to 3933'. SDON

3-11-2011 Drill to 3955'. SDOW

3-14-2011 Drill to 3988'. SDON

3-15-2011 Drill to 4025'. SDON

3-16-2011 Drill to 4071'. SDON

3-17-2011 Drill to 4100'. Twisted off. SDON

3-18-2011 Begin fishing 5 jts 2 7/8 tbg, 4 jts 4 1/4 drill collars, bit sub, and 7 7/8 bit

3-19-2011 to 3-23-2011 Fishing

3-23-2011 Rig down pulling unit, prep to move in drilling rig.

Cumulative cost to date \$196,566.00

5-03-2011 Move in drilling rig. TIH with wash pipe.

5-04-2011 Fishing

5-05-2011 Fishing

5-06-2011 Recovered all of the BHA

5-07-2011 Ream from 3980' – 4091', drill out cmt from 4091' – 4275', large amounts of formation in returns

5-08-2011 Ream from 3900' – 4275'

5-09-2011 Drill 4275' – 4887' 100% Dolomite

5-10-2011 Drill 4887' – 5000'. Drop Gyro, TOH while running Gyro. Prep to spot cmt plug 4340' to 3900'.

5-11-2011 Spot plug at 4340' – 3900'. WOC. Tag cmt at 4215'. Spot cmt plug 4215' – 3800'.

5-12-2011 WOC, Tag plug at 3933'. WO directional tools.

5-13-2011 PU directional tools. Slide drill 3899' – 3930'

5-14-2011 Slide drill 3930' – 3944' mostly cmt returns, drill 3945' – 3951' 20 % dolomite, drill 3951' – 3956' 20 % dolomite.

5-15-2011 slide and rotate 3956' – 3979', 30% dolomite. Slide and rotate 3979' – 3990', 90% dolomite. Slide and rotate 3990' – 4087', 90% dolomite.

5-16-2011 Slide and rotate 4087' – 4250', 95 – 100% dolomite.

5-17-2011 Set cmt plug 4250' – 3800'.

5-18-2011 Tagged cmt plug at 3663'. Drill out to 3920'.

5-19-2011 Release rig at 0600. SI

Cumulative cost for drilling rig \$577,966.00

Total expenditure for plugging operations: \$774,532.00

Gilbreath, Dianne

From: Garry Jones <gljddj@att.net>
Sent: Thursday, February 24, 2011 7:37 PM
To: Burks, Guinn; Gilbreath, Dianne; Phillips, Lu; Ferbrache, Robbie
Subject: P&A Job

2-24-2011

North Monument G/SA Unit # 285

Road crew to location, held safety meeting.

MI unload pipe racks & 312 jts. 2 7/8 N-80 tbgs.

Open well

Tally & PU 8 5/8 bit, 4-4 1/4 drill collars, & 116 jts. tbgs. to 3885 ft.

NU 9" 3K x 7 1/6 3K spool, NU stripper head.

PU power swivel

Start loading hole.

Hole loaded w/ 200 bbls. BW.

Circulate gas out of hole. (1 Hr.)

Shut well in & road crew to Hobbs NM

Will clean out to 3930 in am.

Daily Cost=4765.00

Regards,

Garry Jones

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Monday, February 28, 2011 7:51 AM
To: W.A. Baker
Cc: Alan Means
Subject: FW: P&A Job

FYI

-----Original Message-----

From: Gilbreath, Dianne [mailto:Dianne.Gilbreath@apachecorp.com]
Sent: Monday, February 28, 2011 6:56 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gjddj@att.net]
Sent: Friday, February 25, 2011 6:54 PM
To: Burks, Guinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

2-25-2011

North Monument C/SA Unit #285

Road crew to location, held safety meeting.

Open well

Tag up @ 3885 ft. W/ 8 5/8 bit. Est. Circ. (100 bbls) Start drilling & drill out to 3917 ft. Getting some metal square pieces back.

Lost circulation.

Surge tubing & Est. circulation.

Lost approx. 100 bbls fluid.

Circulate for 45 minutes

LD swivel, ND 9" 3K spool & stripper.

TOOH W/ tbg. & collars. LD bit sub. & bit PU 9 5/8 Pkr. & TTH W/ 112 jts, tbg. to 3629 ft.

Set Pkr. & load backside W/ 70 bbls. BW. Test to 500 psi Pump 75 bbls. down tbg.

3 1/2 bbls./min. @ 0 psi

Squeeze 300 sks. Class C cmt.

Displace 24.8 bbls. 50 ft. below pkr.

Shut in @ 2000 psi.

Shut well in & road crew to Odessa Texas Daily Total=10,895.00 Regards, Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Tuesday, March 01, 2011 12:43 PM
To: W.A. Baker
Cc: Alan Means
Subject: FW: P&A Job

FYT

-----Original Message-----

From: Gilbreath, Dianna [mailto:Dianna.Gilbreath@apachecorp.com]
Sent: Tuesday, March 01, 2011 7:00 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gj13ddj@att.net]
Sent: Monday, February 28, 2011 6:30 PM
To: Burks, Opian; Gilbreath, Dianna; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

~~2-28-2011~~

NMGSA Unit #285

Road crew to location, Hold safety meeting.

Open well

Pressure test below 9 5/8 Pkr. set @ 3629 ft. to 1000 psi.

Release Pkr. & TOOH w/ 40 stands.

Pkr. would not come up hole.

Go down hole w/ 1 stand to try and release Pkr.

Pkr. would not come up hole.

Hook-up pump and circ. BW around Pkr. Pkr will go down but not up.

Call for tool man.

Pkr. still acting the same.

Pull 5 points over weight & roll in right hand torque to release internal cone to relax slips.

TOOH & all that was on the end of tubing was the mandrel.

Sent Basic Tools tool sketch.

Plan is to run shoe and cut over Pkr.

Shut well in & road crew to Hobbs, NM

Daily Total=3485.00

Regards,

Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Wednesday, March 02, 2011 7:37 AM
To: 'W.A. Baker'
Cc: 'Alan Means'
Subject: FW: P&A Job

FYI

-----Original Message-----

From: Gilbreath, Dianne (mailto:Dianne.Gilbreath@apachecorp.com)
Sent: Wednesday, March 02, 2011 7:01 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones (mailto:gj@duj@art.net)
Sent: Tuesday, March 01, 2011 8:56 PM
To: Burks, Guinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Ig
Subject: P&A Job

3-1-2011

North Monument G/SA Unit #285
Road crew to location, hold safety meeting.
Open well
Make up 8 1/4 shoe & extension.
PU shoe & TIH W/ 4-4 1/4 drill collars.
Had to call out vacuum truck to keep vacuum on casing.
TIH W/ 2 7/8 tbg. Tagged up @ 1140 ft. Sit down on Pkr. & pushed to bottom.
Tagged up @ 3663 ft.
RU swivel, est. circ.
Start cutting on 8 5/8 Pkr.
Cut approx. 4" into Pkr.
Pull up 10 ft.
Shut well in & road crew to Hobbs NW
Will continue cutting into Pkr. in am.
Daily Cost 5035.00
Regards,
Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Thursday, March 03, 2011 7:02 AM
To: 'W.A. Baker'
Cc: 'Alan Means'
Subject: FW: P&A Job

Attachments: Packer.pdf



Packer.pdf (263 KB)

FYI

-----Original Message-----

From: Gilbreath, Dianne [mailto:Dianne.Gilbreath@apachecorp.com]
Sent: Thursday, March 03, 2011 6:38 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:qljddj@att.net]
Sent: Wednesday, March 02, 2011 7:40 PM
To: Burks, Guinn; Gilbreath, Dianne; Phillips, Lu; Ferbrache, Robbie
Subject: Fw: P&A Job

The #4 on the tool sketch is what is looking up. We have this up in the shoe. It is 6 .25 OD. FYI

----- Forwarded Message -----

From: Garry Jones <qljddj@att.net>
To: guinn.burks@usa.apachecorp.com; dianna.gilbreath@apachecorp.com; robbie.ferbrache@apachecorp.com; lu.phillips@apachecorp.com
Sent: Wed, March 2, 2011 7:34:56 PM
Subject: P&A Job

Road crew to location, hold safety meeting.
Open well
Est. Circ. Sit 2 points on Pkr. & continue cutting.
Cut approx. 1" & stopped cutting.
TOOH
Had top 7 1/2 " OD centralizer ring inside of shoe.
TH & start cutting. Cut 8".
This should be slip section.
Still getting back good cuttings.
Pull up hole 10'
Shut well in & road crew to Hobbs.
Will continue on in am.
Daily Total 4905.00
Regards,
Garry Jones
I have attached tool sketch.

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Friday, March 04, 2011 8:44 AM
To: W.A. Baker
Cc: Alan Means
Subject: FW: P&A Job

FYI

-----Original Message-----

From: Gilbreath, Dianne [mailto:Dianne.Gilbreath@apachecorp.com]
Sent: Friday, March 04, 2011 6:43 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gijddj@aol.net]
Sent: Thursday, March 03, 2011 7:01 PM
To: Burks, Guinn; Gilbreath, Dianne; Forbrache, Robbie; Phillips, Lu
Subject: P&A Job

~~2-2-2011~~

North Montana G/SA Unit #285

Road crew to location, held safety meeting.
Open well
Est. Circ.
Sit 2 points on Pkr. & start cutting.
Cut approx. 6 inches. Stopped getting back metal cuttings.
TOOH W/ shoe.
Shoe has to be redressed.
Shut well in & road crew to Hobbs NM
Daily Cost=3605.00
Regards,
Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Monday, March 07, 2011 8:55 AM
To: 'W.A. Baker'
Cc: 'Alan Means'
Subject: FW: P&A Job

FYI

-----Original Message-----

From: Gilbreath, Dianne [mailto:Dianne.Gilbreath@apachecorp.com]
Sent: Monday, March 07, 2011 5:32 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gijddj@att.net]
Sent: Saturday, ~~March 05~~ 2011 7:40 AM
To: Burks, Guilan; Gilbreath, Dianne; Forbrache, Robbie; Phillips, Lu
Subject: P&A Job

Road crew to location, held safety meeting.
Open well
PU 8 1/2 shoe TTH to 3660 ft.
Est. Circ.
Sit down 2 points on Pkr. Start cutting.
Getting back metal.
Started getting back rubber. Returns stopped. Thought Pkr, was in shoe.
TOOH
Nothing in shoe. Shoe still in good shape.
Standby for spear.
PU 3" spear & stabilizer, TTH. Sit down & rotate spear.
TOOH
Nothing on end of spear,
Will make run without stabilizer on Monday.
Shut well in & road crew to Odessa Texas Daily Cost=4695.00 Regards, Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Tuesday, March 08, 2011 9:40 AM
To: W.A. Baker
Cc: 'Alan Means'
Subject: FW: P&A Job

FYI - Looks like they were successful getting the packer out.

-----Original Message-----

From: Gilbreath, Dianne [mailto:Dianne.Gilbreath@apachecorp.com]
Sent: Tuesday, March 08, 2011 6:14 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gljddj@att.net]
Sent: Monday, March 07, 2011 8:31 PM
To: Burks, Quinn; Gilbreath, Dianne; Forbrache, Robbie; Phillips, Lu
Subject: P&A Job

3-7-2011

NMGSA Unit #285

Road crew to location, hold safety meeting.
Open well
PU 3" spear-TIE & tag top of Pkr. Work spear & TOGH.
Did not have Pkr.
PU 8 1/2 shoe, Est. circ. Sit 2 points on pkr. Start cutting.
Getting back rubber & metal.
Gained 500 psi on pump gauge.
PU 1 jt. & circ hole.
TOGH.
9 5/8 pkr. was inside shoe.
LD shoe
Shot well in & road crew to Hobbs NM
Will start drilling out cmt. in am.
Daily Cost=4965.00
Regards,
Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker@suddenlink.net

From: wobaker@cambridgemanagement.com
Sent: Wednesday, March 09, 2011 7:55 AM
To: W.A. Baker@suddenlink.net
Subject: Fw: P&A Job

-----Original Message-----

From: Lingnau, James A.
To: W.A. Baker
Cc: Alan Means
Subject: FW: P&A Job
Sent: Mar 9, 2011 7:35 AM

FYI

-----Original Message-----

From: Gilbreath, Dianne [mailto:Dianne.Gilbreath@apachecorp.com]
Sent: Wednesday, March 09, 2011 6:56 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gjiddj@att.net]
Sent: Tuesday, March 08, 2011 7:50 PM
To: Burks, Guinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

~~318-2011~~

NMGSA Unit #285

Road crew to location, Held safety meeting.

Open well

PU 8 5/8 bit, 4-41/4 collars, 2 7/8 tbg. TIH to 3667 + - EST, Circ.

Start drilling out cmt.

Drill to 9 5/8 shoe @ 3749 ft. Getting back cmt returns.

Drill down to 3800 ft. & start getting back formation.

PU 50 ft. & circ. hole.

We went to 3917 ft. with this bit before we did the squeeze job.

LD swivel & stand back 5 stands.

Plan is to spot cmt from 3800 ft. to 3650 ft.

Daily Total=4645.00

Regards,

Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker

From: Lingnau, James A. [JLingnau@targaresources.com]
Sent: Thursday, March 10, 2011 7:42 AM
To: W.A. Baker
Cc: 'Alan Means'
Subject: FW: P&A Job

FYI

-----Original Message-----

From: Gilbreath, Dianne [mailto:Dianne.Gilbreath@apachecorp.com]
Sent: Thursday, March 10, 2011 6:47 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gljddj@att.net]
Sent: Wednesday, March 09, 2011 8:33 PM
To: Burks, Guino; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

~~3-9-2011~~

NMGSA Unit #285

Road crew to location, held safety meeting.
Open well
TOOH W/ 2 7/8 tbg. & collars. LD @ 5/8 bit.
PU 7 7/8 bit & TIR W/ 4-4 1/4 collars & 2 7/8 tbg. to 3800 ft.
RU swivel.
Est. Circ.
Start drilling out cml. in 8 5/8 hole.
Drill to 3883 ft.
Circ. hole & LD swivel.
TOOH W/ 5 stands. (Up in 8 5/8 csg.)
Shut well in & road crew to Hobbs NM
Daily Cost=4905.00
Regards,
Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails). Please do not replicate, disclose, distribute, forward, or retain this e-mail or any part of this email. Thank you.

W.A. Baker@suddenlink.net

From: wbaker@cambridgemanagement.com
Sent: Friday, March 11, 2011 9:27 AM
To: W.A. Baker@suddenlink.net
Subject: Fw: P&A Job

-----Original Message-----

From: Lingnau, James A.
To: W.A. Baker
Cc: Alan Means
Subject: FW: P&A Job
Sent: Mar 11, 2011 8:43 AM

FYI - I will request Dianne to forward directly to you next week. I'll be out for spring break.

-----Original Message-----

From: Gilbreath, Dianne [<mailto:Dianne.Gilbreath@apachecorp.com>]
Sent: Friday, March 11, 2011 6:39 AM
To: Lingnau, James A.
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [<mailto:gljddj@att.net>]
Sent: Thursday, March 10, 2011 7:23 PM
To: Burks, Guinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

3-10-2011

NMGSAU Unit # 285

Road crew to location, held safety meeting.
Open well
TIH & tag @ 3888 ft.
Est. Circ.
Start drilling out cmt.
Drilled to 3933 ft. & bit plugged.
Also got back approx. 20 pieces of small metal.
LD swivel & TOOH.
Found some metal pieces up inside bit sub.
Shut well in & road crew to Hobbs, NM
Daily Total=5025.00
Regards,
Garry Jones

This email (including any attachments and accompanying emails) may contain proprietary and confidential information. If you are not the intended recipient, please telephone the sender and immediately delete this e-mail (including any attachments and accompanying emails).

W.A. Baker@suddenlink.net

From: wbaker@cambridgemanagement.com
Sent: Monday, March 14, 2011 7:12 AM
To: W.A. Baker@suddenlink.net
Subject: Fw: P&A Job

-----Original Message-----

From: Gilbreath, Dianne
To: wbaker@cambridgemanagement.com
To: Alan Means
Subject: FW: P&A Job
Sent: Mar 14, 2011 6:56 AM

-----Original Message-----

From: Garry Jones [mailto:gj@att.net]
Sent: Friday, March 11, 2011 5:34 PM
To: Burks, Guinn; Gilbreath, Dianne; Farbrache, Robbie; Phillips, Lu
Subject: P&A Job

3-11-2011

NMGSA Unit #285

Road crew to location, held safety meeting.

Open well

TIH to 3933 ft. PU swivel.

Est. circ.

Continue drilling out cmt. Still getting back a few metal pieces.

Drill down to 3955 ft. (22 ft. all day)

PU 5 ft.

Hook up cmt. pump to backside & reverse circ. 250 bbls/ clean BW to steel pit.

LD swivel & TOOH w/ 6 stands.

Shut well in & road crew to Odessa Texas Daily Total=5035.00 Regards, Garry Jones

Sent on the Sprint® Now Network from my BlackBerry®

W.A. Baker@suddenlink.net

From: wbaker@cambrianmgmt.com
Sent: Tuesday, March 15, 2011 7:41 AM
To: W.A. Baker@suddenlink.net
Subject: Fw: P&A Job

-----Original Message-----

From: Gilbreath, Dianne
To: JLingnau@targaresources.com
Cc: wbaker@cambrianmgmt.com
Cc: Alan Means
Subject: FW: P&A Job
Sent: Mar 15, 2011 7:15 AM

-----Original Message-----

From: Garry Jones [<mailto:gljddj@att.net>]
Sent: Monday, March 14, 2011 7:42 PM
To: Burks, Guinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

~~3-14-2011~~

NMGSA Unit #285

Road crew to location, held safety meeting.
Open well
TIH to 3955 ft.
PU swivel & est. circ. (50 bbls)
Drill out to 3988 ft. (33 ft.)
PU 5' ft. & circ. hole.
LD swivel & TOOH W/ 5 stands.
Shut well in & road crew to Hobbs, NM
Daily Total=4905.00
Regards,
Garry Jones

Sent on the Sprint® Now Network from my BlackBerry®

W.A. Baker@suddenlink.net

From: wbaker@cambridgiamgmt.com
Sent: Wednesday, March 16, 2011 7:17 AM
To: W.A. Baker@suddenlink.net
Subject: Fw: P&A Job

-----Original Message-----

From: Gilbreath, Dianne
To: JLingnau@targaresources.com
Cc: wbaker@cambridgiamgmt.com
Cc: Alan Means
Subject: FW: P&A Job
Sent: Mar 16, 2011 7:04 AM

-----Original Message-----

From: Garry Jones [<mailto:gliddj@att.net>]
Sent: Tuesday, March 15, 2011 8:57 PM
To: Burks, Guinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

~~3-15-2011~~

NMGSA Unit #285

Road crew to location, held safety meeting.
Open well
TIH to 3988 ft. RU swivel. Est. circ. (20 bbls) Continue drilling.
Drill to 4018 ft.
Test to 500 psi. Bleed off in 3 minutes.
Note: We had got a 1000 psi test @ 3808 ft. Squeeze job held OK.
Continue drilling to 4025 ft.
PU 5 ft. & circ. hole.
Pull 7 stands.
Shut well in & road crew to Hobbs, NM
Daily Total=4905.00
Regards,
Garry Jones

Sent on the Sprint® Now Network from my BlackBerry®

W.A. Baker

From: Gilbreath, Dianne [Dianne.Gilbreath@spachecorp.com]
Sent: Thursday, March 17, 2011 7:12 AM
To: J.Lingnau@targaresources.com
Cc: wbaker@cambridgemanagement.com; amean@cambridgemanagement.com
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones (mailto:gijddj@att.net)
Sent: Wednesday, March 16, 2011 7:47 PM
To: Burks, Guinn; Gilbreath, Dianne; Perbrache, Robbie; Phillips, Lu
Subject: P&A Job

3-16-2011

NMGSA Unit #285

Road crew to location, held safety meeting Open well TII W/ 7 stands to 4025 ft.
PU swivel. Est. circ. (30 bbls)
Continue drilling. Drill to 4071 ft.
PU 3 ft. circ. hole
LD swivel
TOOH W/ 7 stands.
Shut well in & Road crew to Hobbs NM
Daily Total=4775.00
Regards,
Garry Jones

W.A. Baker@suddenlink.net

From: wbaker@cambrianmgmt.com
Sent: Friday, March 18, 2011 7:52 AM
To: W.A. Baker@suddenlink.net
Subject: Fw: P&A Job

Sent on the Sprint® Now Network from my BlackBerry®

-----Original Message-----

From: "Gilbreath, Dianne" <Dianne.Gilbreath@apachecorp.com>
Date: Fri, 18 Mar 2011 07:02:12
To: Jlingnau@targaresources.com<Jlingnau@targaresources.com>
Cc: wbaker@cambrianmgmt.com<wbaker@cambrianmgmt.com>;
ameans@cambrianmgmt.com<ameans@cambrianmgmt.com>
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones [mailto:gjiddj@att.net]
Sent: Thursday, March 17, 2011 8:31 PM
To: Burks, Guinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

3-17-2011 B

NMGSA Unit # 285

Road crew to location, held safety meeting

Open well

TIH to 4071 ft. PU swivel, Est. circ. (Took 54 bbls) Continue drilling.

Drilled to 4100 ft. & fell through

Reamed down to 4260 ft. & sit down. PU 30 ft. work thru this interval again. Sit down in same place.

Started getting back metal slivers.

LD swivel & TOOH

2 7/8 tbg. twisted off below a collar.

Left 5 jts. 2 7/8 tbg, 4-4 1/4 collars, bit sub & 7 7/8 bit.

Will PU fishing tools in am.

I think what happened is when we thought we broke through @ 4100 ft. we twisted off then.

We then run that tubing beside the 5 jts. left in the hole.

That's 160 ft. which would be what we thought was 4260 ft.

The bottom of the hole is 4100 ft. so the top of our fish should be 3812 +-

Daily Total=4645.00

Regards,

Garry Jones

W.A. Baker

From: Gilbreath, Dianne [Dianne.Gilbreath@apachecorp.com]
Sent: Monday, March 21, 2011 7:03 AM
To: J.Lingnau@targaresources.com
Cc: wbaker@cambrianmgmt.com; armeans@cambrianmgmt.com
Subject: FW: P&A Job

-----Original Message-----

From: Garry Jones (mailto:gij@att.net)
Sent: Friday, March 18, 2011 7:51 PM
To: Burks, Quinn; Gilbreath, Dianne; Ferbrache, Robbie; Phillips, Lu
Subject: P&A Job

~~3/18/2011~~
NNGSA Unit #285

road crew to location, hold safety meeting Open well Strap & PU well hook, OS, jars.
bumpier-sub, 6-4 3/4 collars & 112 jts. 2 7/8 N-80 tbg. to 3818 +- latch onto fish work up
to 40K Pull 60K & work jars.
Hook-up pump & circ for 1 hr.
PU to 70K and jar on fish.
PU to 80K, 90K, 100K, & 110K and jar on fish Lost all of weight but 35K. Thought OS came
off of fish TOON Fished out 3 jts. 2 7/8 tbg.
Tbg. parted at collar.
Will go back in w/ full opening fishing tools and run freepoint on Monday.
Shot well in & road crew to Odessa Texas.
Daily total=4045.00
Regards,
Garry Jones

That's all right

But don't let them know you're talking to them

It's a good idea

to let them know

to let them know

to let them know

to let them know

APACHE CORPORATION

Page 1 of 1

Daily Land - Abandon Report

WELL NAME NMGSAU 285							DATE 03-21-2011	
Operator APACHE CORPORATION		API	GL	TGD	TVD	RNS 0.00	Working Int %	Report No 19
Region PERMIAN	District EUNICE - NM EZ	Licence		Well Supervisor GURRY BURKS		Engineer / Geologist DARRIN STEED		
Field	State NEW MEXICO	Country USA		Event Code LAB	Event Type LAND-ABANDON	Objective		
RIG Name BASIC I			RIG PHONE NO		RIG Fax No		Tool Pusher GARRY JONES	
AFE #: TW-10-0660		AFE Description:						
AFE Costs	Previous Day Cum 172,935	Daily Costs 12,054	Cumulative Cost 184,989		AFE Remaining	AFE %		
Consistent Summary 24 HR Forecast		FREEPOINT INDICATED ALL PIPE STUCK BELOW OS, OS SLIPPED OFF OF FISH @ 65K, TOPH W/ TOOLS. WILL PU WASH PIPE IN THE A.M.						
Remarks								
03-21-11 ROAD CREW TO LOCATION. HELD SAFETY MEETING. OPEN WELL. PU WALL HOOK. OS, SLUMPER SUB. JARS. 6 1/2" 2 1/4" COLLARS. 115 JTS. 2-7/8" TBG. TO 3914'. LATCH ONTO FISH & WORK JARS FROM 65K. RU WL. FREEPOINT INDICATED ALL PIPE STUCK BELOW OS. 7-7/8" BIT, 6" BIT SUB. 4 1/2" 3/4" COLLARS. 2 JTS. 2-7/8" TBG. RD WL. HOOK UP PUMP & CIRCULATE HOLE FOR 1.5 HRS. START WORKING PIPE. OS SLIPPED OFF OF FISH @ 65K, TOPH W/ TBG. COLLARS & FISHING TOOLS. WILL PU WASH PIPE IN THE A.M. SDFH								
Casing / Tubing Information								
Description	Size	Weight	Grade	Depth	Sacks	CMT Top	Packer / SN	TOC Method
Safety Drills								
Name	Annuliers	Casing	Loss BOP Test	Max BOP Test				
Daily Cost Detail								
Account Code	Description	AFE Amount	Previous	Daily Cost	Cumulative	Available	Description	
76011	COMPANY SUPERVISION		9,660	580	9,660			
76060	DRY HOLE PLUGGING		163,835	11,564	175,199			
Total Intangible Cost			172,935	12,054	184,989			
Total:			172,935	12,054	184,989			

APACHE CORPORATION

Page 1 of 1

Daily Land - Abandon Report

WELL NAME NMGSAU 285								DATE 03/22/2011									
Operator APACHE CORPORATION		API		GL		TMD		TVD		RKB 0.00		Working Int %		Report No 20			
Region PERMIAN		District EUNICE - NM EZ		License		Well Supervisor GUINN BURKS				Engineer / Geologist DARRIN STEED							
Field		State NEW MEXICO		County LEA		Event Code LAB		Event Type LAND-ABANDON				Objective					
RIG Name BASIC /				RIG PHONE NO				RIG Fax No				Tool Pusher GARRY JONES					
AFE #: TW-10-4443		AFE Description:															
AFE Costs		Previous Day Cum 184,699		Daily Costs 5,350		Cumulative Cost 190,049		AFE Remaining		AFE %							
Comment Summary 24 HR Forecast		RU POWER TONGS & BACK UPS. HAD TO SD DUE TO HIGH WINDS. RD AND WAIT ON DECISION.															
Remarks																	
03-22-11 ROAD CREW TO LOCATION. HELD SAFETY MEETING. MI 7-3/4" SHOE & 7-1/2" WASH PIPE. PU SHOE & WASH PIPE. COULD NOT GET WASH PIPE MADE UP W/ TONGS THAT WERE BROUGHT OUT. HAD TO HOT SHOT POWER TONGS FROM ODESSA, TX. RU POWER TONGS & BACK UPS. MAKE UP SHOE & 1 JT. OF WASH PIPE. LD WASH PIPE. HAD TO SD DUE TO HIGH WINDS. SDFN.																	
Casing / Tubing Information																	
Description		Size		Weight		Grade		Depth		Sacks		CMT Top		Packer / SN		TOC Method	
Safety Drills																	
Rams		Annulars		Casing		Last BOP Test		Next BOP Test									
Daily Cost Detail																	
Account Code		Description		AFE Amount		Previous		Daily Cost		Cumulative		Available		Description			
70011		COMPANY SUPERVISION				9,500		500		10,000							
70059		DRY HOLE PLUGGING				175,189		4,650		180,849							
Total Intangible Cost						184,699		5,350		190,049							
Total:						184,699		5,350		190,049							

APACHE CORPORATION

Page 1 of 1

Daily Land - Abandon Report

WELL NAME NMGSAU 285							DATE 03-23-2011		
Operator APACHE CORPORATION		API	GL	TMD	TVD	RHS 0.00	Working Int %	Report No 21	
Region PERMAN	District EUNICE - NM E2	License		Well Supervisor GUSIN BURE		Engineer / Geologist DARRIN STEED			
Field	State NEW MEXICO	County LEA	Event Code LAB	Event Type LAND-ABANDON		Objective			
RIG Name BASIS /			RIG PHONE NO		RIG Fax No		Tool Pusher GARRY JONES		
AFE #: TW-10-2443		AFE Description:							
AFE Costs		Previous Day Cum 150,045		Daily Costs 0,517		Cumulative Cost 150,562		AFE Remaining 0	AFE %
Component Summary 24 HR Forecast		ADVISED TO RDMO RD REVERSE HT & SWIVEL & PLUGGING EQUIPMENT, RUMH! EMPTY PITS CLEAN UP LOCATION AND GET READY FOR DRILLING DEPT TO TAKE OVER THIS DRILL OUT.							
Remarks									
03-23-11 ROAD CREW TO LOCATION HELD SAFETY MEETING, STAND BY FOR ORDERS, ADVISED TO RIGGO PLUGGING EQUIPMENT, OPEN WELL, PU 7-24" SHOE & 1 JT, WASH PIPE, BREAK OUT SHOE & LD WASH PIPE, TH W/ 3 STDS 4-3/4" COLLARS, 10 S COLLARS, RDMO SWIVEL & HOSES, RD REVERSE PUMP AND LINES TH W/ 124 JTS, 2-7/8" TBG, LD 124 JTS, 2-7/8" TBG, RD 9" HOP & 9" X 11" SPOOL, RUMH, RDMO									
Casing / Tubing Information									
Description	Size	Weight	Grade	Depth	Sacks	CMY Top	Packer / SN	TCC Method	
Safety Drills									
Ramp	Annulars		Casing	Last BOP Test	Next BOP Test				
Daily Cost Detail									
Account Code	Description	AFE Amount	Previous	Daily Cost	Cumulative	Available	Description		
70011	COMPANY SUPERVISION		10,000	500	10,500				
70039	DRY HOLE PLUGGING		150,045	0,017	150,062				
Total Intangible Cost			150,045	0,017	150,062				
Total:			150,045	0,517	150,562				



WELL CHRONOLOGY REPORT

Page 1 of 8

REGION: PERMIAN
TYPE: OPERATED

EVENT: LAND-ABANDON

WELL NAME: NORTH MONUMENT G/SA UNIT 215

OPERATOR: APACHE CORPORATION

FIELD:

COUNTY: LEA

APA W/:

FORMATION:

LOCATION:

DISTRICT: EUNICE - NM EZ

STATE: NEW MEXICO

PLAN DEPTH: 3,582.0 (ft)

CONTRACTOR: CAPSTAR DRILLING CAPSTAR 18

API #:

SPUD DATE:

ACTIVE DATUM: DFE

@ 3,582.0 (ft)

CAPSTAR - 18

AFE #: TW-10-4443

AFE DESC: DRILL OUT PLUGGED WELLBORE; ADD MORE PLUGS

AFE DHC: 0

(USD)

AFE CWC: 0

(USD)

AFE DCC: 0

(USD)

AFE OTH: 257,500

(USD)

AFE TOT: 257,500

(USD)

AFE #:

AFE DESC:

AFE DHC: 0

(USD)

AFE CWC: 0

(USD)

AFE DCC: 0

(USD)

AFE OTH:

(USD)

AFE TOT:

(USD)

REPORT DATE: 05/02/2011

REPORT NO: 0

MD: 0 (ft)

TVD: 0 (ft)

DFS: 0.00

DOL: 0.00

24 HR PROG: 0 (ft)

ROT HRS:

MW: 0

VIS: 0

DAILY DHC: 0

(USD)

EVENT DHC: 0

(USD)

CUM DHC: 0

(USD)

DAILY CWC: 0

(USD)

EVENT CWC: 0

(USD)

CUM CWC: 0

(USD)

DAILY DCC: 0

(USD)

EVENT DCC: 0

(USD)

CUM DCC: 0

(USD)

DAILY OTHER: 0

(USD)

EVENT OTH: 0

(USD)

CUM OTH: 0

(USD)

DAILY TOT: 0

(USD)

EVENT TOT: 0

(USD)

CUM TOT: 0

(USD)

CURRENT STATUS:

24 HR FORECAST:

DAILY OPS:

06:00 UPDATE:

REPORT DATE: 05/03/2011

REPORT NO: 1

MD: 3,930.0 (ft)

TVD: 3,930.0 (ft)

DFS: 0.33

DOL: 1.00

24 HR PROG: 3,930.0 (ft)

ROT HRS:

MW: 0

VIS: 0

DAILY DHC: 0

(USD)

EVENT DHC: 0

(USD)

CUM DHC: 0

(USD)

DAILY CWC: 0

(USD)

EVENT CWC: 0

(USD)

CUM CWC: 0

(USD)

DAILY DCC: 0

(USD)

EVENT DCC: 0

(USD)

CUM DCC: 0

(USD)

DAILY OTHER: 39,726

(USD)

EVENT OTH: 39,726

(USD)

CUM OTH: 39,726

(USD)

DAILY TOT: 39,726

(USD)

EVENT TOT: 39,726

(USD)

CUM TOT: 39,726

(USD)

CURRENT STATUS: TIH WASH PIPE TO 2200

24 HR FORECAST: TIH WASH PIPE WASH OVER FISH- LAY DOWN WASH PIPE TIH OVERSHOT - REC FISH

DAILY OPS: MIRU CAPSTAR 18 & CLOSED LOOP EQUIP- NU & TEST BOP EQUIP- PREPARE TO TIH WASH PIPE

06:00 UPDATE: 7:00:00 AM - 4:00:00 PM : MIRU CAPSTAR 18 & CLOSED LOOP EQUIP RIG MOVE 17 MILES

4:00:00 PM - 5:00:00 PM : STRAP & CALIPER DRILL COLLARS

5:00:00 PM - 8:00:00 PM : NU BOP & CHOKE MANIFOLD

8:00:00 PM - 9:00:00 PM : INSTALL FLOW LINE

9:00:00 PM - 11:30:00 PM : TEST BLIND RAMS- PIPE RAMS- CHOKE MANIFOLD- 2000#

11:30:00 PM - 12:00:00 AM : RIG UP TO RUN WASH PIPE

TIH W/ SHOE WASH PIPE- JARS - DP TO 2200'



WELL CHRONOLOGY REPORT

Page 2 of 8

REPORT DATE: 05/04/2011

REPORT NO: 2

MD: 4,091.0 (ft)	TVD: 4,091.0 (ft)	DFS: 1.33	DOL: 2.00
24 HR PROG: 161.0 (ft)	ROT HRS:	MW: 9.40 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 49,153 (USD)	EVENT OTH: 88,878 (USD)	CUM OTH: 88,878 (USD)	
DAILY TOT: 49,153 (USD)	EVENT TOT: 88,878 (USD)	CUM TOT: 88,878 (USD)	

CURRENT STATUS: TOO H WITH WASHPIPE TO PICK UP OVERSHOT & TIH TO RETRIEVE FISH

24 HR FORECAST: FINISH TOO H WITH WASHPIPE; P/U OVERSHOT ASSBLY; TIH; LATCH & RETRIEVE FISH;
P/U 7 7/8" BIT & TIH; DRILL CMT PLUGSDAILY OPS: TIH W/ 8 5/8" SHOE & WASHPIPE; REAMED CMT F/ 3795' TO 4082'; CIRC HOLE CLEAN
(SPOTTED 30 BLL PILL ON FISH); TOO H; P/U WASH PIPE SHOE #2 (7 5/8") & TIH
NO SPILLS06:00 UPDATE: 12:00:00 AM - 3:00:00 AM : TIH 8 5/8" SHOE 6 JTS 7 3/8" WASH PIPE W/ 6 5/8" ID - JARS - 6- 6 1/4" DRILL
COLLARS DP

TAGGED @ 3795'

8:00:00 AM - 5:30:00 PM : REAMED CMT F/ 3795' TO 4082'

5:30:00 PM - 6:00:00 PM : CIRC HOLE CLEAN & SPOTTED PILL ON TOP OF FISH

6:00:00 PM - 10:30:00 PM : TOO H TO CHANGE WASH PIPE SHOE

10:30:00 PM - 12:00:00 AM : P/U SHOE #2 = 7 5/8" SHOE 6 JTS 7 3/8" WASHPIPE W/ 6 5/8" ID - JARS - 6- 6 1/4"

DRILL COLLARS - DP

TIH WITH WASHPIPE SHOE #2 & WASHED DOWN TO BIT @ 4091'; CIRCULATED HOLE CLEAN & SPOTTED
PILL; TOO H W/ WASHPIPE

REPORT DATE: 05/05/2011

REPORT NO: 3

MD: 4,091.0 (ft)	TVD: 4,091.0 (ft)	DFS: 2.33	DOL: 3.00
24 HR PROG: 0 (ft)	ROT HRS:	MW: 9.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 40,161 (USD)	EVENT OTH: 129,039 (USD)	CUM OTH: 129,039 (USD)	
DAILY TOT: 40,161 (USD)	EVENT TOT: 129,039 (USD)	CUM TOT: 129,039 (USD)	

CURRENT STATUS: JARRING ON FISH (ROTARY WIRELINE IS IN ROUTE TO FREE POINT)

24 HR FORECAST: FISHING

DAILY OPS: TIH W/ WASHPIPE SHOE #2; WASHED TO BIT @ 4091; SPOTTED PILL; TOO H; TIH W/
OVERSHOT; UNABLE TO LATCH UPSET; TOO H; CUT DRLG LINE; TIH W/ O-SHOT ON 1 JT
WASHPIPE TO LATCH TUBING COLLAR ON 2ND JT; LATCHED FISH @ 3938'; JARRED FISH
(UNSUCCESSFUL)
NO SPILLS

06:00 UPDATE: 12:00:00 AM - 4:00:00 AM : FINISH TIH W/ WASHPIPE SHOE #2 & WASHED TO BIT @ 4091'

4:00:00 AM - 4:30:00 AM : CIRC HOLE CLEAN & SPOTTED 30 BBLS LCM PILL ON TOP OF FISH

4:30:00 AM - 8:00:00 AM : TOOW WITH WASHPIPE

8:00:00 AM - 12:00:00 PM : TIH W/ OVERSHOT ASSMBLY

12:00:00 PM - 12:30:00 PM : ATEMPTED TO ENGAGE FISH; UNABLE TO ENGAGE OVERSHOT ON TUBING
UPSET12:30:00 PM - 1:00:00 PM : TOO H TO PICK UP DIFFERENT GRAPPLE ON 1 JT WASHPIPE AND GO AFTER THE
COLLAR ON 2ND JT OF TUBING

1:00:00 PM - 1:30:00 PM : SERVICED RIG

1:30:00 PM - 4:00:00 PM : CUT DRILLING LINE & ADJUSTED BRAKES

4:00:00 PM - 6:30:00 PM : FINISH TOO H

6:30:00 PM - 11:30:00 PM : P/U GUIDE, OVERSHOT, X0, 1 JT WASHPIPE, D BUSHING, X0, BUMPER SUB, JAR,
X0, 6 DCs, X0, DP & TIH TO CATCH COLLAR ON 2ND JT OF 2 7/8" TUBING. WORKED OVER TOF @ 3905 &
CONTINUED DOWN TO 3938' & LATCHED TUBING COLLAR

11:30:00 PM - 12:00:00 AM : JARRING FISH

JARRING ON FISH (ROTARY WIRELINE IS IN ROUTE TO RUN FREE POINT)



WELL CHRONOLOGY REPORT

Page 3 of 8

REPORT DATE: 05/06/2011

REPORT NO: 4

MD: 4,091.0 (ft)	TVD: 4,091.0 (ft)	DFS: 3.33	DOL: 4.00
24 HR PROG: 0 (ft)	ROT HRS: 0	MW: 9.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 44,998 (USD)	EVENT OTH: 174,037 (USD)	CUM OTH: 174,037 (USD)	
DAILY TOT: 44,998 (USD)	EVENT TOT: 174,037 (USD)	CUM TOT: 174,037 (USD)	

CURRENT STATUS: DRILLING CEMENT PLUG @ 4110'

24 HR FORECAST: DRILLING CMT PLUGS & CONDITIONING MUD F/ CMT

DAILY OPS: JARRED FISH (NO MOVEMENT); RAN FREEPOINT & BACKED OFF DRILL COLLARS LEAVING 1 DC, BS & BIT; TOOH & LAYED DOWN 3 - 4.5" DC's & 2 JTS 2 7/8" TBG; TIH; SCREWED INTO FISH & JARRED FREE; TOOH W/ FISH (1 - DC, BS & BIT); SLM BHA TO DRILL OUT CMT PLUGS

NO SPILLS

06:00 UPDATE: 12:00:00 AM - 6:30:00 AM : JARRING ON FISH; JARRING @ 60K OVER AND PULLING UP TO 90K OVER (NO MOVEMENT)

6:30:00 AM - 10:00:00 AM : R/U ROTARY WIRELINE; RAN 1" SPUD BAR IN AND MADE IT ALL THE WAY TO THE BIT @ 4091'; BACKED OFF OF FISH LEAVING 1 DC, BIT SUB & BIT IN HOLE

10:00:00 AM - 2:00:00 PM : TOOH W/ FISH (RETRIEVED 3 - 4.5" DC's & 2 JTS 2 7/8" TUBING)

2:00:00 PM - 6:00:00 PM : TIH W/ 3 1/2" IF SCREW IN ASSEMBLY

6:00:00 PM - 7:00:00 PM : ENGAGED FISH; JARRED 3 TIMES AND FISH CAME FREE

7:00:00 PM - 11:00:00 PM : TOOH W/ FISH (RETRIEVED 1 - 4.5" DC, BIT SUB & BIT)

11:00:00 PM - 12:00:00 AM : SLM & CALIFER BHA; PREPARE TO DRILL CMT PLUGS

TIH W/ 8.5" VAREL MILL TOOTH; BS; 15 DC's; X-O SUB & DP; INSTALLED ROTATING RUBBER & ESTABLISHED SLOW PUMP RATE; REAMED HOLE F/ 3980' TO 4091'; DRILLING CMT PLUG F/ 4091' TO 4110'

REPORT DATE: 05/07/2011

REPORT NO: 5

MD: 4,275.0 (ft)	TVD: 4,274.9 (ft)	DFS: 4.33	DOL: 5.00
24 HR PROG: 184.0 (ft)	ROT HRS: 13.00 (hr)	MW: 9.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 30,891 (USD)	EVENT OTH: 204,928 (USD)	CUM OTH: 204,928 (USD)	
DAILY TOT: 30,891 (USD)	EVENT TOT: 204,928 (USD)	CUM TOT: 204,928 (USD)	

CURRENT STATUS: REAMING IN HOLE @ 3963'

24 HR FORECAST: REAM HOLE; DRILL OUT CEMENT PLUGS

DAILY OPS: TIH; REAMED F/ 3960' TO 4091'; DRILLED OUT CEMENT F/ 4091' TO 4275' (OBSERVED LARGE AMOUNTS OF FORMATION IN RETURNS INDICATING SEPERATION FROM ORIGINAL WELLBORE); TOOH TO CHANGE BHA; BEGAN TRIPPING IN HOLE

NO SPILLS

06:00 UPDATE: 12:00:00 AM - 3:30:00 AM : TIH W/ 8.5" MILL TOOTH BIT; BS; 15 6" DC's; 4" DP

3:30:00 AM - 4:30:00 AM : REAM FROM 3980' TO 4091'

4:30:00 AM - 12:00:00 PM : DRILLED OUT CEMENT F/ 4091' TO 4191'; SEEING FORMATION AND CEMENT CUTTING

12:00:00 PM - 12:30:00 PM : RAN WLS @ 4150' = 1.5 DEG

12:30:00 PM - 4:00:00 PM : DRILLED OUT CEMENT F/ 4191' TO 4245'; SAW CEMENT & FORMATION CUTTINGS UNTIL AFTER 4200' THEN ONLY FORMATION CUTTINGS

4:00:00 PM - 4:30:00 PM : RAN WLS @ 4245' = 1.25 DEG

4:30:00 PM - 6:30:00 PM : DRILLED F/ 4245' TO 4275'

6:30:00 PM - 10:00:00 PM : TOOH TO CHANGE BHA IN ORDER TO ATTEMPT TO STAY IN WELLBORE

10:00:00 PM - 12:00:00 AM : MADE UP BHA & TIH W/ BIT; BS; IBS; 1 - 10" DC; IBS; 1 - DC; IBS; 20 DC's; X-O FINISHED TIH; REAMED WITH STABILIZED ASSEMBLY F/ 3905' TO 3963'



WELL CHRONOLOGY REPORT

Page 4 of 8

REPORT DATE: 05/08/2011

REPORT NO: 6

MD: 4,275.0 (ft)	TVD: 4,274.9 (ft)	DFS: 5.33	DOL: 6.00
24 HR PROG: 0 (ft)	ROT HRS: 20.00 (hr)	MW: 9.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 19,966 (USD)	EVENT OTH: 224,894 (USD)	CUM OTH: 224,894 (USD)	
DAILY TOT: 19,966 (USD)	EVENT TOT: 224,894 (USD)	CUM TOT: 224,894 (USD)	

CURRENT STATUS: FINISHED TIH W/ SLICK ASSEMBLY; STARTING TO ATTEMPT TO DRILL INTO ORIGINAL WELLBORE

24 HR FORECAST: DRILLING OUT CMT PLUGS

DAILY OPS: TIH; REAMED F/ 3900' TO 4050'; WLS @ 4030' = 1 DEG; REAMED F/ 4050' TO 4170'; WLS @ 4170' = .5 DEG; REAMED F/ 4170' TO 4275' (TAGGED BOTTOM OF SIDETRACK); TOOH TO LAY DOWN IBS ASSEMBLY
NO SPILLS06:00 UPDATE: 12:00:00 AM - 2:00:00 AM : TIH W/ STABILIZED ASSEMBLY
2:00:00 AM - 11:00:00 AM : REAMED HOLE F/ 3900' TO 4050'
11:00:00 AM - 11:30:00 AM : WLS @ 4030' = 1 DEG
11:30:00 AM - 2:30:00 PM : REAMED HOLE F/ 4050' TO 4075'
2:30:00 PM - 3:00:00 PM : SERVICED RIG
3:00:00 PM - 8:00:00 PM : REAMED F/ 4075' TO 4170'
8:00:00 PM - 8:30:00 PM : WLS @ 4165' = .5 DEG
8:30:00 PM - 11:30:00 PM : REAMED & WASHED F/ 4170' TO 4275' (TAGGED BOTTOM)
11:30:00 PM - 12:00:00 AM : TRIP OUT OF HOLE W/ STABILIZED ASSEMBLY TO LAY DOWN IBS
FINISHED TIH TO ATTEMPT TO RE-ENTER ORIGINAL WELLBORE

REPORT DATE: 05/09/2011

REPORT NO: 7

MD: 4,887.0 (ft)	TVD: 4,885.9 (ft)	DFS: 6.33	DOL: 7.00
24 HR PROG: 612.0 (ft)	ROT HRS: 17.00 (hr)	MW: 9.40 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 27,898 (USD)	EVENT OTH: 252,792 (USD)	CUM OTH: 252,792 (USD)	
DAILY TOT: 27,898 (USD)	EVENT TOT: 252,792 (USD)	CUM TOT: 252,792 (USD)	

CURRENT STATUS: RUNNING WLS @ 5000' = 2 DEG

24 HR FORECAST: ATTEMPTING TO LOCATE ORIGINAL WELLBORE

DAILY OPS: TOOH W/ PACKED HOLE ASBLY; TIH W/ SLICK ASBLY; INSTALL ROTATING RUBBER; DRILL F/ 4275' TO 4655'; RS; WLS @ 4639' = 2.25 DEG; DRILL F/ 4655' TO 4887' (LOSING 10-30 BBLs HR) - 100% DOLOMITE
NO SPILLS06:00 UPDATE: 12:00:00 AM - 2:30:00 AM : TOOH
2:30:00 AM - 5:00:00 AM : TIH W/ 8 1/2" BIT; BS; 21DC'S; X-O & 4" DP
5:00:00 AM - 6:00:00 AM : INSTALL ROTATING RUBBER & CHECKED SLOW PUMP RATE
6:00:00 AM - 5:00:00 PM : DRILLING F/ 4275' TO 4655'
5:00:00 PM - 5:30:00 PM : SERVICED RIG
5:30:00 PM - 6:00:00 PM : WLS @ 4639' = 2.25 DEG
6:00:00 PM - 12:00:00 AM : DRILLING F/ 4655' TO 4887'; MUD LOGGER - 100% DOLOMITE
DRILLED F/ 4887' TO 5043' (LOSING 10-30 BBLs HR); CURRENTLY RUNNING WLS @ 5000'

REPORT DATE: 05/10/2011

REPORT NO: 8

MD: 5,120.0 (ft)	TVD: 5,118.8 (ft)	DFS: 7.33	DOL: 8.00
24 HR PROG: 233.0 (ft)	ROT HRS: 3.00 (hr)	MW: 9.00 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 47,659 (USD)	EVENT OTH: 300,451 (USD)	CUM OTH: 300,451 (USD)	
DAILY TOT: 47,659 (USD)	EVENT TOT: 300,451 (USD)	CUM TOT: 300,451 (USD)	

CURRENT STATUS: CIRCULATING @ 3985'; WAITING UNTIL 07:30 TO TIH & TAG CMT



WELL CHRONOLOGY REPORT

Page 5 of 8

24 HR FORECAST: WOC

DAILY OPS: DRILLED F/ 4887' TO 5045'; WLS @ 5000' = 2 DEG; DRILLED F/ 5045' TO 5120' (LOSING 10-30 BBLS HR); CIRCULATE & WAIT ON GYRO; SPOTTED 150 BBL PILL ON BOTTOM (45 VIS & 20 PPB LCM); DROPPED GYRO TOOL & SURVEYED OUT OF HOLE; TIH OPEN ENDED TO 4340'; CIRC HOLE

06:00 UPDATE: 12:00:00 AM - 5:30:00 AM : DRILLED F/ 4887' TO 5045' (LOSING 10-30 BBLS HR)
5:30:00 AM - 6:00:00 AM : WLS @ 5000' = 2 DEG
6:00:00 AM - 8:30:00 AM : DRILLED F/ 5045' TO 5120' (LOSING 10-30 BBLS HR)
8:30:00 AM - 1:30:00 PM : CIRCULATE; MIXED 150 BBL PILL @ 45 VIS & 20 PPB LCM; WAIT ON GYRO
1:30:00 PM - 2:00:00 PM : SPOTTED 150 BBL PILL ON BOTTOM & DROPPED GYRO
2:00:00 PM - 7:00:00 PM : TOOH WHILE RUNNING GYRO
7:00:00 PM - 9:30:00 PM : TIH W/ OPEN ENDED DRILL PIPE TO SPOT CEMENT PLUG F/ 4340' TO 3900'
9:30:00 PM - 12:00:00 AM : CIRCULATE TO ENSURE FLUID IS BALANCED F/ CMTING
PUMPED CMT PLUG F/ 4340' TO 3900' AS FOLLOWS:
20 BBLS FW AHEAD
230 SKS CLASS H W/ 1.2% CD-32, 3% SALT, 4#/SK RED DYE W/ .85 YIELD, 3.38 GPS MIXED @ 17.5 PPG = 35 BBLS SLY
DISPLACED W/ 3.5 BBLS FW SPACER FOLLOWED BY 33 BBLS CUT BRINE @ 9.1 PPG
PLUG BALANCED IN PLACE @ 01:00 5-11-11
TOOH TO 3000'
CIRCULATING & WOC; WILL GO TAG CMT @ 07:00 A.M.

REPORT DATE: 05/11/2011

REPORT NO: 9

MD: 5,120.0 (ft)	TVD: 5,119.4 (ft)	DFS: 8.33	DOL: 9.00
24 HR PRG: 0 (ft)	ROT HRS:	MW: (ft)	VIS: (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTH: 47,088 (USD)	EVENT OTH: 347,539 (USD)	CUM OTH: 347,539 (USD)	
DAILY TOT: 47,088 (USD)	EVENT TOT: 347,539 (USD)	CUM TOT: 347,539 (USD)	

CURRENT STATUS: WOC

24 HR FORECAST: TAG CMT PLUG WOC

DAILY OPS: SPOT CMT PLUG 4340-3900 - TOH TO 3100 CIRC- TAG CMT @ 4215 - SPOT CMT PLUG 4215-3800 TOH TO 2985 CIRC

06:00 UPDATE: 12:00:00 AM - 1:00:00 AM : PUMPED CMT PLUG F/ 4340' TO 3900' AS FOLLOWS:
20 BBLS FW AHEAD
230 SKS CLASS H W/ 1.2% CD-32, 3% SALT, 4#/SK RED DYE W/ .85 YIELD, 3.38 GPS MIXED @ 17.5 PPG = 35 BBLS SLY
DISPLACED W/ 3.5 BBLS FW SPACER FOLLOWED BY 33 BBLS CUT BRINE @ 9.1 PPG
PLUG BALANCED IN PLACE @ 01:00 5-11-11
1:00:00 AM - 11:00:00 AM : PULLED UP 3000' & CIRC CLEAN; WAIT ON CEMENT TO SET
11:00:00 AM - 1:00:00 PM : TIH TAG CMT @ 4215 CIRC
1:00:00 PM - 10:00:00 PM : WAIT ON CEMENT EQUIP & BULK CMT
10:00:00 PM - 11:00:00 PM : PUMPED CMT PLUG F/ 4215' TO 3800' AS FOLLOWS:
10 BBLS FW AHEAD
205 SKS CLASS H W/ 1.2% CD-32, 3% SALT, 3#/SK RED DYE W/ .94 YIELD, 3.35 GPS MIXED @ 17.5 PPG = 34 BBLS SLY
DISPLACED W/ 1.7 BBLS FW SPACER FOLLOWED BY 36 BBLS CUT BRINE @ 9.1 PPG
PLUG BALANCED IN PLACE @ 23:00 5-11-11
11:00:00 PM - 12:00:00 AM : TOH TO 2985
WOC PLUG 4215-3800



WELL CHRONOLOGY REPORT

Page 6 of 8

REPORT DATE: 05/12/2011

REPORT NO: 10

MD: 5,120.0 (ft)	TVD: 5,119.4 (ft)	DFS: 9.33	DOL: 10.00
24 HR PROG: 0 (ft)	ROT HRS:	MW: (ft)	VIS: (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 21,285 (USD)	EVENT OTH: 368,824 (USD)	CUM OTH: 368,824 (USD)	
DAILY TOT: 21,285 (USD)	EVENT TOT: 368,824 (USD)	CUM TOT: 368,824 (USD)	

CURRENT STATUS: WOC

24 HR FORECAST: WOC - TIH W/ DIRECTIONAL EQUIP DRILL DIRECTIONAL

DAILY OPS: WOC - TAG CMT @ 3933- TOH WOC

06:00 UPDATE: 12:00:00 AM - 11:00:00 AM : WOC - CIRCULATE

11:00:00 AM - 11:30:00 AM : TIH - TAG CMT @ 3933

11:30:00 AM - 12:30:00 PM : CIRCULATE

12:30:00 PM - 3:00:00 PM : TOH W/ DP

3:00:00 PM - 12:00:00 AM : WOC

WOC

REPORT DATE: 05/13/2011

REPORT NO: 11

MD: 3,930.0 (ft)	TVD: 3,930.0 (ft)	DFS: 10.33	DOL: 11.00
24 HR PROG: -1,190.0 (ft)	ROT HRS:	MW: 9.30 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 34,485 (USD)	EVENT OTH: 403,309 (USD)	CUM OTH: 403,309 (USD)	
DAILY TOT: 34,485 (USD)	EVENT TOT: 403,309 (USD)	CUM TOT: 403,309 (USD)	

CURRENT STATUS: SLIDE DRILL 3936

24 HR FORECAST: SLIDE DRILL SIDE TRACK CHANGE MOTOR

DAILY OPS: TIH W/ DIRECTIONAL TOOLS SLIDE DRILL 3899-3930 AZM 172-175

06:00 UPDATE: 12:00:00 AM - 8:30:00 AM : WOC- SET UP SCIENTIFIC

8:30:00 AM - 1:30:00 PM : PICK UP BIT MOTOR DIRECTIONAL EQUIP- TIH

1:30:00 PM - 12:00:00 AM : SLIDE DRILL 3899-3905 4' PH AZM 172-174; 3905-3930 6' PH AZM 172-175;

SLIDE DRILL 3930-3936 AZM 172-175 RED CMT & DOLOMITE RETURNS

REPORT DATE: 05/14/2011

REPORT NO: 12

MD: 3,956.0 (ft)	TVD: 3,956.0 (ft)	DFS: 11.33	DOL: 12.00
24 HR PROG: 26.0 (ft)	ROT HRS: 1.50 (hr)	MW: 9.30 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 28,062 (USD)	EVENT OTH: 431,371 (USD)	CUM OTH: 431,371 (USD)	
DAILY TOT: 28,062 (USD)	EVENT TOT: 431,371 (USD)	CUM TOT: 431,371 (USD)	

CURRENT STATUS: DRLG @ 3990 9' PH

24 HR FORECAST: DRILL & SURVEYS

DAILY OPS: SLIDE DRILL 3930-3945 CMT RETURNS TOH - TIH 1.5 MOTOR DRILL 3945-3956 80% CMT

20% DOLOMITE RETURNS- SURVEY 3929= 0.91 AZM 198.55

06:00 UPDATE: 12:00:00 AM - 3:30:00 PM : SLIDE DRILLING 4' PH 3930-3944 - 80% BLACK CMT IN RETURNS

3:30:00 PM - 4:00:00 PM : CIRCULATE

4:00:00 PM - 7:00:00 PM : TOH FOR MOTOR CHANGE

7:00:00 PM - 10:30:00 PM : TIH 1.5 MOTOR SPR 74 STKS @ 350#

10:30:00 PM - 11:30:00 PM : DRILL 3945-3951 80% CMT 20% DOLOMITE

11:30:00 PM - 12:00:00 AM : DRILL 3951-3956 80% CMT 20% DOLOMITE- SURVEY 3929= .91 AZM 198.55

DRILL 3956-3990 SURVEY 3929 = 0.91 AZM 198.55-70% CMT 30% DOLOMITE NO ISSUES



WELL CHRONOLOGY REPORT

Page 7 of 8

REPORT DATE: 05/15/2011

REPORT NO: 13

MD: 4,087.0 (ft)	TVD: 4,087.0 (ft)	DFS: 12.33	DOL: 13.00
24 HR PROG: 131.0 (ft)	ROT HRS: 24.00 (hr)	MW: 9.30 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 30,068 (USD)	EVENT OTH: 461,439 (USD)	CUM OTH: 461,439 (USD)	
DAILY TOT: 30,068 (USD)	EVENT TOT: 461,439 (USD)	CUM TOT: 461,439 (USD)	

CURRENT STATUS: CIRCULATE SAMPLES @ 4110- FOUND 10% CMT - 90% DOLOMITE @ 4105

24 HR FORECAST: LOCATE OLD HOLE CONTINUE PLUGGING OPS

DAILY OPS: SLIDE & ROTATE 3956-4087

06:00 UPDATE: 12:00:00 AM - 4:00:00 AM : SLIDE & ROTATE TO LOCATE HOLE F/ 3956-3979 CIRC SAMPLES 70% CMT 30%

DOLOMITE

4:00:00 AM - 6:00:00 AM : SLIDE & ROTATE 3979-3990 CIRC SAMPLES 10% CMT 90% DOLOMITE

6:00:00 AM - 12:00:00 AM : SLIDE & ROTATE 3990-4087 CIRC SAMPLES 10% CMT 90% DOLOMITE @ 4077

SLIDE & ROTATE 4087-4110 - FOUND 10% CMT 90% FORM. @ 4105- CIRC SAMPLES @ 4110

REPORT DATE: 05/16/2011

REPORT NO: 14

MD: 4,250.0 (ft)	TVD: 4,249.9 (ft)	DFS: 13.33	DOL: 14.00
24 HR PROG: 163.0 (ft)	ROT HRS: 24.00 (hr)	MW: 9.30 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 30,415 (USD)	EVENT OTH: 491,854 (USD)	CUM OTH: 491,854 (USD)	
DAILY TOT: 30,415 (USD)	EVENT TOT: 491,854 (USD)	CUM TOT: 491,854 (USD)	

CURRENT STATUS: TIH W/ OE DP

24 HR FORECAST: TOH DIRECTIONAL TOOLS- TIH W/ DP - SET CMT PLUG

DAILY OPS: SLIDE & ROTATE 4087-4250 UNABLE TO FIND OLD HOLE

06:00 UPDATE: 12:00:00 AM - 4:00:00 AM : SLIDE & ROTATE 4087-4105 - 5% CMT RETURNS

4:00:00 AM - 3:30:00 PM : SLIDE & ROTATE 4105-4170 TRACE CMT RETURNS

3:30:00 PM - 12:00:00 AM : SLIDE & ROTATE 4170-4250 NO CMT RETURNS - NO HOLE

CIRCULATE SWEEP TOH- LAY DOWN TOOLS- START TIH OE DP

REPORT DATE: 05/17/2011

REPORT NO: 15

MD: 3,800.0 (ft)	TVD: 3,800.0 (ft)	DFS: 14.33	DOL: 15.00
24 HR PROG: -450.0 (ft)	ROT HRS:	MW: (ft)	VIS: (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 41,681 (USD)	EVENT OTH: 533,535 (USD)	CUM OTH: 533,535 (USD)	
DAILY TOT: 41,681 (USD)	EVENT TOT: 533,535 (USD)	CUM TOT: 533,535 (USD)	

CURRENT STATUS: CIRCULATE & WOC

24 HR FORECAST: WOC -TAG CMT- TOH - TIH DIRECTIONAL TOOLS

DAILY OPS: NOTIFY NMOCD INTENT SET SIDETRACK PLUG OK'D BY BUDDY HILL- BJ SET CMT PLUG

4250-3800- TOH TO 2985 - CIRC - WOC

06:00 UPDATE: 12:00:00 AM - 1:00:00 AM : CIRCULATE SWEEP

1:00:00 AM - 4:00:00 AM : TOH LAY DOWN DIRECTIONAL TOOLS

4:00:00 AM - 6:30:00 AM : TIH OE DP

6:30:00 AM - 9:00:00 AM : WAIT ON ORDERS - CONFIRM W. NMOCD (BUDDY HILL) SIDETRACK PLUG

9:00:00 AM - 10:00:00 AM : BJ SET CMT PLUG 4250-3800

10 BFW SPACER

220 SX CLASS H W/ 1.2% CD-32 + 3% SALT MIX @

17.5# W/ .94 YIELD FOR 206.8 CU/FT W/ 3.33 GPS WATER FOR 17.05 BBLS WATER

FOR 36 BBLS SLURRY

DISPLACE W/ 1.7 BFW + 36 BBLS 9.3 BRINE

10:00:00 AM - 11:00:00 AM : TOH TO 2985- REPAIR DRUM CHAIN

11:00:00 AM - 12:00:00 AM : WOC- CIRCULATE

WOC- CIRCULATE



WELL CHRONOLOGY REPORT

Page 8 of 8

REPORT DATE: 05/18/2011

REPORT NO: 16

MD: 3,920.0 (ft)	TVD: 7,344.7 (ft)	DFS: 15.33	DOL: 16.00
24 HR PROG: 120.0 (ft)	ROT HRS:	MW: 10.00 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 31,446 (USD)	EVENT OTH: 564,981 (USD)	CUM OTH: 564,981 (USD)	
DAILY TOT: 31,446 (USD)	EVENT TOT: 564,981 (USD)	CUM TOT: 564,981 (USD)	

CURRENT STATUS: CLEANING & JETTING PITS

24 HR FORECAST: FINISH JETTING PITS; RELEASE RIG TO MOVE TO DAYTON HARDY #8; RIG DOWN & RELEASE RIG

DAILY OPS: WOC; TIH & TAG CMT @ 3663'; TOOHH; TIH W/ DIR TOOLS; TOOHH; TIH & DRILL OUT CMT TO 3920'; CLEAN HOLE; TOOHH
NO SPILLS

06:00 UPDATE: 12:00:00 AM - 9:00:00 AM : WOC

9:00:00 AM - 9:30:00 AM : TIH & TAGGED CMT @ 3663'

9:30:00 AM - 3:00:00 PM : P/U DIRECTIONAL TOOLS & LAY DOWN DIRECTIONAL TOOLS

5:00:00 PM - 7:30:00 PM : TIH SLICK TO DRILL OUT CMT TO 3920'

7:30:00 PM - 10:00:00 PM : DRILLED OUT CMT F/ 3663' TO 3920'

10:00:00 PM - 11:30:00 PM : CIRC HOLE CLEAN & DISPLACE W/ CLEAN BRINE

11:30:00 PM - 12:00:00 AM : TOOHH

FINISHED TOOHH; N/D BOP & CAPPED WELL; CLEANING & JETTING PITS

REPORT DATE: 05/19/2011

REPORT NO: 17

MD: 3,920.0 (ft)	TVD: 7,286.5 (ft)	DFS: 16.33	DOL: 17.00
24 HR PROG: 0 (ft)	ROT HRS:	MW: 29.00 (ppg)	VIS: (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 0 (USD)	
DAILY CWC: 0 (USD)	EVENT CWC: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0 (USD)	EVENT DCC: 0 (USD)	CUM DCC: 0 (USD)	
DAILY OTHER: 12,985 (USD)	EVENT OTH: 577,966 (USD)	CUM OTH: 577,966 (USD)	
DAILY TOT: 12,985 (USD)	EVENT TOT: 577,966 (USD)	CUM TOT: 577,966 (USD)	

CURRENT STATUS: RIG RELEASED @ 0600 5-19-11; WAITING ON TRUCKS

24 HR FORECAST: MOVE RIG TO DAYTON HARDY #8

DAILY OPS: TOOHH; N/D BOP; CAPPED WELL; CLEAN & JETTED PITS; RIG RELEASED @ 0600 5-19-11;
WAIT ON TRUCKS

06:00 UPDATE: 12:00:00 AM - 2:00:00 AM : TOOHH

2:00:00 AM - 4:30:00 AM : N/D BOP & CAPPED WELL

4:30:00 AM - 6:00:00 AM : CLEAN & JETTED PITS (RIG RELEASED @ 0600 5-19-11)

RIG RELEASED @ 0600 5-19-11