

Teri / M. Duffey

Subject: Consulting trip
Entry Type: Task
Company: Gandy Corp

Start: Mon 4/25/2005 6:00 AM
End: Tue 4/26/2005 6:00 AM
Duration: 1 day

Categories: Gandy Consulting

drove 250 miles to Gandy SWD well - State T #2 west of their Lovington Yard
met w/ Dale Gandy (owner) and reviewed info from his files relating to the wellbore mechanics of this well
Dale got some add'l files for my review also - incl logs
waited on Computalog to load guns at their shop
CLog didn't arrive until 11 AM - originally they said they would be on location at 8 AM
CLog crane winch was fouled - waited on new crane until 4 PM
WIH w/ gauge ring, junk basket and sat down on junk at 2300' - Dale said they lost a rope socket+ at that point when the well was perf'd in Aug'03 - they assumed it was pumped down hole out of the tubing afterwards....
removed GR/JB and added one more weight bar - WIH and beat on plug w/ WB (3) - got stuck - pulled out of rope socket...
POOH and RD WL, SDFD. SITP is 900 psi.