

**Teri / M. Duffey**

---

**Subject:** Consulting trip  
**Type:** Task  
**Company:** Gandy Corp

**Start:** Mon 4/25/2005 6:00 AM  
**End:** Tue 4/26/2005 6:00 AM  
**Duration:** 1 day

**Categories:** Gandy Consulting

drove 250 miles to Gandy SWD well - State T #2 west of their Lovington Yard  
met w/ Dale Gandy (owner) and reviewed info from his files relating to the wellbore mechanics of this well  
Dale got some add'l files for my review also - incl logs  
waited on Computalog to load guns at their shop  
CLog didn't arrive until 11 AM - originally they said they would be on location at 8 AM  
CLog crane winch was fouled - waited on new crane until 4 PM  
WIH w/ gauge ring, junk basket and sat down on junk at 2300' - Dale said they lost a rope socket+ at that point when the well was perf'd in Aug'03 - they assumed it was pumped down hole out of the tubing afterwards....  
removed GR/JB and added one more weight bar - WIH and beat on plug w/ WB (3) - got stuck - pulled out of rope socket...  
POOH and RD WL, SDFD. SITP is 900 psi.