

API NUMBER	30-045-22633	SUR CSG OD	9.68	cmt	cmt	cmt	cmt
OPERATOR NAME	APA Develop Corp.	SUR CSG TD	195	cmt	cmt	cmt	cmt
PROPERTY NAME	Santa Fe Leggs	SURF CSG WT	36	cmt	cmt	cmt	cmt
WELL NUMBER	1	TOP OF CMT	0	cmt	cmt	cmt	cmt
SECTION	11	ACTUAL	CIRC	cmt	cmt	cmt	cmt
TOWNSHIP	21N	CACULATED		cmt	cmt	cmt	cmt
RANGE	10W			cmt	cmt	cmt	cmt
FOOTAGE	990' FSL 2310' FEL			cmt	cmt	cmt	cmt
NO BOND ON THIS WELL				cmt	cmt	cmt	cmt
FORMATION, TOP	TOPS TO ISOLATE	PROD CSG OD	7	cmt	cmt	cmt	cmt
Entrada	5249	PROD CSG TD	5627	cmt	cmt	cmt	cmt
Todilto	5238	PROD CSG WT	20&	cmt	cmt	cmt	cmt
Morrison	4324	TOP OF CMT	0	cmt	cmt	cmt	cmt
dakota	4233	ACTUAL	CIRC	cmt	cmt	cmt	cmt
greenhorn	3963	CACULATED		cmt	cmt	cmt	cmt
Gallup	2934	DV Tool	2801	cmt	cmt	cmt	cmt
mancos	2248	PACKER		cmt	cmt	cmt	cmt
point lookout	2123			cmt	cmt	cmt	cmt
cliff house	1343	PERF TOP	5404	cmt	cmt	cmt	cmt
		PERF BOTTOM	5412	cmt	cmt	cmt	cmt

TYPE OF PLUG	PLUG SET AT	OPEN HOLE
--------------	-------------	-----------

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE

PICK UP WORK STRING

PLUG @ 5400-5100 TAG PLUG, TEST CSG, IF CSG DOES NOT TEST,
TAG PLUGS AS REQUIRED

PLUG @ 4570-4150

PLUG @ 3005-2855

PLUG @ 1200-1050

PLUG @ 270 TO SURFACE

INSTALL P&A MARKER

CLOSE PITS ACCORDING TO NMOC D GUIDELINES

CLEAN AND LEVEL LOCATION

BEFORE EXAMINATION	
BY COMPLETION DATE	
OCD	2
CASE NO.	12345

API NUMBER	30-045-23027	SUR CSG OD	9.68	cmt	cmt	cmt	cmt
OPERATOR NAME	APA Develop Corp.	SUR CSG TD	183	cmt	cmt	cmt	cmt
PROPERTY NAME	Santa Fe Leggs	SURF CSG WT	32.3	cmt	cmt	cmt	cmt
WELL NUMBER	2	TOP OF CMT	0	cmt	cmt	cmt	cmt
SECTION	11	ACTUAL	CIRC	cmt	cmt	cmt	cmt
TOWNSHIP	21N	CACULATED		cmt	cmt	cmt	cmt
RANGE	10W			cmt	cmt	cmt	cmt
FOOTAGE	990' FSL 2310' FWL			cmt	cmt	cmt	cmt
BOND # 246					cmt	cmt	
FORMATION, TOP	TOPS TO ISOLATE	PROD CSG OD	7		cmt	cmt	
entrada	5415	PROD CSG TD	5584		cmt	cmt	
Todilto	5401	PROD CSG WT	20&		cmt	cmt	
Morrison	4487	TOP OF CMT	0		cmt	cmt	
dakota	4302	ACTUAL	CIRC		cmt	cmt	
greenhorn	4120	CACULATED			cmt	cmt	
Gallup	2980	DV Tool	2824		cmt	cmt	
mancos	2270	PACKER			cmt	cmt	
point lookout	2196				cmt	cmt	
		PERF TOP	5415		cmt	cmt	
		PERF BOTTOM	5422		cmt	cmt	

TYPE OF PLUG	PLUG SET AT	OPEN HOLE
--------------	-------------	-----------

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE

PICK UP WORK STRING

PLUG @ 5400-5100 TAG PLUG, TEST CSG, IF CSG DOES NOT TEST,
TAG PLUGS AS REQUIRED

PLUG @ 4570-4150'

PLUG @ 3005-2855'

PLUG @ 1200-1050'

PLUG @ 270' TO SURFACE

INSTALL P&A MARKER

CLOSE PITS ACCORDING TO NMOCD GUIDELINES

CLEAN AND LEVEL LOCATION

API NUMBER	30-045-23227	SUR CSG OD	9.68	cmt	cmt	cmt	cmt
OPERATOR NAME	APA Develop Corp.	SUR CSG TD	185	cmt	cmt	cmt	cmt
PROPERTY NAME	Santa Fe Barbs	SURF CSG WT	32.3	cmt	cmt	cmt	cmt
WELL NUMBER	1	TOP OF CMT	0	cmt	cmt	cmt	cmt
SECTION	10	ACTUAL	CIRC	cmt	cmt	cmt	cmt
TOWNSHIP	21N	CACULATED		cmt	cmt	cmt	cmt
RANGE	10W			cmt	cmt	cmt	cmt
FOOTAGE	990' FSL 500' FWL			cmt	cmt	cmt	cmt
BOND # 238					cmt	cmt	
FORMATION, TOP	TOPS TO ISOLATE	PROD CSG OD	7		cmt	cmt	
entrada	5424	PROD CSG TD	5607		cmt	cmt	
Todilto	5416	PROD CSG WT	20&		cmt	cmt	
Morrison	4506	TOP OF CMT	0		cmt	cmt	
dakota	4322	ACTUAL	CIRC		cmt	cmt	
greenhorn	4143	CACULATED			cmt	cmt	
Gallup	3000	DV Tool	3876		cmt	cmt	
mancos	2294	PACKER			cmt	cmt	
point lookout	2202				cmt	cmt	
		PERF TOP	3316		cmt	cmt	
		PERF BOTTOM	3334		cmt	cmt	
		perf also 5516-5595					
TYPE OF PLUG	PLUG SET AT	OPEN HOLE					

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE

PICK UP WORK STRING

PLUG @ 5500-5145' TAG PLUG

PLUG @ 4615-4195' TAG PLUG

PLUG @ 3300-3150' TAG PLUG, TEST CASING, IF CASING DOES NOT TEST,
TAG PLUGS AS REQUIRED

PLUG @ 3050-2900'

PLUG @ 1245-1095

PLUG @ 260 TO SURFACE

INSTALL P&A MARKER

CLOSE PITS ACCORDING TO NMOCD GUIDELINES

CLEAN AND LEVEL LOCATION