

**MANZANO OIL CORPORATION
CAYUMA #1**

**HIGHLIGHTS OF DRILLING AND
COMPLETION HISTORY**

1/21/2000 Reentered well.

1/23/2000 Set 125 sks cement plug from 9402' back to 9178'. Dressed off to 9257'. Kicked off.

2/03/2000 DST #1: Strawn from 11,590-11,666'.

2/05/2000 TD 11,860' MD. True vertical depth 11,859'.

2/06/2000 Set 245 sk cement plug from 10,700' back to 10,376'. Dressed off to 10,500'. Kicked off.

2/16/2000 DST #2: Strawn from 11,610-770'.

2/19/2000 TD 11,770' MD. True vertical depth 11,740'. Ran casing.

3/16/2000 Perf Strawn: 11,631-677' overall - total 14'.

3/17/2000 Acidize w/3000 gal. 3.5 BPM @ 6700 psi.

3/18/2000
thru
3/22/2000 Swab dry. Would recover oil 1st couple of hours each day then no recovery thereafter.

3/23/2000 Acidized w/23,000 gal. 13.8 BPM @ 6800 psi.

5/16/2000 SITP & SICP 1250 psi.

5/17/2000 FTP (25/64") 400 psi. Flowed 90 BO + 118 MCFG + 0 BW. GOR 1311 ft³/bbl.

5