

**MANZANO OIL CORPORATION  
PRODUCTION HISTORY**

**Cayuma #1-A  
3580'FSL & 990'FWL  
Sec 1, T16S, R36E  
Lea County, New Mexico**

5/16/00 Received test allowable of 7500 BO for May. Open well on 24/64" choke this a.m. w/SITP & SICP 1250 psi. On 4/4/00 SITP & SICP 1175 psi. Presently filling heater treater and checking tank battery system.

5/17/00 FTP (25/64") 400 psi. SICP 840 psi. Flowed 90 BO + 118 MCFG + 0 BW in 18 hrs. GOR 1311.

5/18/00 FTP (25/64") 352 psi. SICP 750 psi. Flowed 73 BO + 99 MCFG + 0 BW. Instantaneous gas rate 163 MCFGPD.

5/19/00 FTP (25/64") 300 psi. Flowed 90 BO + 109 MCFG + 0 BW.

5/20/00 FTP (25/64") 300 psi. Flowed 75 BO + 77 MCFG + 0 BW.

5/21/00 FTP (25/64") 300 psi. Flowed 72 BO + 107 MCFG + 0 BW.

5/22/00 FTP (25/64") 275 psi. Flowed 70 BO + 106 MCFG + 0 BW.

5/23/00 FTP (25/64") 275 psi. Flowed 85 BO + 116 MCFG + 0 BW. GOR 1365.

5/24/00 FTP (25/64") 275 psi. SICP 900 psi. Flowed 83 BO + 115 MCFG + 18 BW. GOR 1386.

5/25/00 FTP (25/64") 300 psi. SICP 925 psi. Flowed 73 BO + 111 MCFG + 10 BW. GOR 1521.

5/26/00 FTP (25/64") 250 psi. SICP 925 psi. Flowed 68 BO + 96 MCFG + 6 BW. GOR 1412.

5/27/00 FTP (25/64") 250 psi. SICP 925 psi. Flowed 60 BO + 92 MCFG + 3 BW. GOR 1533.

5/28/00 FTP (25/64") 250 psi. SICP 925 psi. Flowed 56 BO + 86 MCFG + 0 BW. GOR 1536.

5/29/00 FTP (25/64") 250 psi. SICP 925 psi. Flowed 60 BO + 84 MCFG + 0 BW. GOR 1400.

5/30/00 FTP (25/64") 250 psi. SICP 925 psi. Flowed 40 BO + 79 MCFG + 0 BW. GOR 1975.

5/31/00 FTP (25/64") 300 psi. SICP 925 psi. Flowed 45 BO + 76 MCFG + 0 BW. GOR 1689.

