

EPNG PRESSURE BUILD-UP TEST

TEST WELL DATA	Basin Dakota	Pool
----------------	--------------	------

Date Feb. 5, 1963

TEST WELL: Operator: - El Paso Natural Gas Company Well Name & No. Huerfano Unit #125

Location 1700 fr. N , 1040 fr. W lines, E Sec. 30 T. 26 N., R. 9 W

TD: Casing: 5-1/2" @ 6776' Tubing: 2" @ 6594'

Completed: 3/14/61 First Delivery: 4/25/61

Pay Zone: Open Hole Interval: or Perforations: 6524 - 6632

Stimulation: Sand Water Frac

SIPC: 1935 SIPT: 1891 DAYS SI: 42

I. P. Test: 5883 MCF, 3 hrs. 3/4" Choke: 7754 MCF AOF thru tubing or casing

Current Deliverability: 1136 MCF, Date Tested: 1962

WELLS ON SAME BASIC LEASE

<u>Name</u>	<u>Location</u>	<u>Deliverability</u>	<u>Date of Test</u>
Huerfano Unit 111	F-20-26-9	724	1962
Huerfano Unit 120	C-25-26-10	1862	1962
Huerfano Unit 130	D-29-26-9		
Huerfano Unit 134	J-36-26-10		
Huerfano Unit 136	J-21-26-9		
Huerfano Unit 137	J-31-26-9		

Proration Department

SAN JUAN COUNTY, NEW MEXICO

BASIN DAKOTA

TOWNSHIP 26-N RANGE 9-W

HUERFANO UNIT

