

Submit 3 Copies To Appropriate District Office  
 District I  
 1625 N. French Dr., Hobbs, NM 87240  
 District II  
 811 South First, Artesia, NM 87210  
 District III  
 1000 Rio Brazos Rd., Aztec, NM 87410  
 District IV  
 2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico  
 Energy, Minerals and Natural Resources

Form C-103  
 Revised March 25, 1999

OIL CONSERVATION DIVISION  
 2040 South Pacheco  
 Santa Fe, NM 87505

WELL API NO. **30-007-20193**

5. Indicate Type of Lease  
 STATE  FEE

6. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
 Oil Well  Gas Well  Other COALBED METHANE

2. Name of Operator  
**EL PASO ENERGY RATON, L.L.C.**

3. Address of Operator  
 P.O. BOX 190; RATON, NM 87740

4. Well Location  
 Unit Letter E : 1346 feet from the North line and 1204 feet from the West line  
 Section 8 Township 30N Range 18E NMPM COLFAX County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)  
**8426' (GR)**

7. Lease Name or Unit Agreement Name:  
**VPR D**

8. Well No. **6**

9. Pool name or Wildcat

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

<b>NOTICE OF INTENTION TO:</b>		<b>SUBSEQUENT REPORT OF:</b>	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPLETION <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER:	RE-COMPLETION <input checked="" type="checkbox"/>

12.  
 07/18/01 Patterson set bridge plug at: 1860'  
 Maverick Re-Frac'd the 2<sup>nd</sup> Stage: 1804'- 1814', 1820'- 1830'  
 Pumped 800 gals 7.5% HCL Acid, 70% quality nitrogen foam, with 129,000 lbs  
 16/30 mesh sand at 32-34-35 bpm, w/ATP of 2536 psi, ISIP 2,900 psi.

07/24/01 Cleaned out to 2100'. Ran tubing & rods. Well ready for production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 08/01/01  
 Type or print name: William M. Ordemann Telephone No.: (505) 445-6724

(This space for State use)

APPROVED BY [Signature] TITLE **DISTRICT SUPERVISOR** DATE 8/13/01  
 Conditions of approval, if any: