

ROUTE TICKET

1-8 43

Mr. W. Mex. Oil Co. Comm. Floor No. \_\_\_\_\_

Remarks Halbe, N. Mex.

From Ralph S. Henderson  
2

Form 9-331a  
(Nov. 1936)  
Indian Agency \_\_\_\_\_

(SUBMIT IN TRIPLICATE)

Santa Fe  
U. S. Land Office \_\_\_\_\_  
Permit No. **003941**

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY  
S. W. Fuller (Fee)  
Stearns Oil & Gas Co.

RECEIVED  
JAN 12 1943  
SANTA FE  
LAND OFFICE

Allottee \_\_\_\_\_  
Lease No. \_\_\_\_\_

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL _____		SUBSEQUENT REPORT OF WATER SHUT-OFF _____	
NOTICE OF INTENTION TO CHANGE PLANS _____		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF ALTERING CASING _____	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL _____		SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____		SUBSEQUENT REPORT OF ABANDONMENT _____	
NOTICE OF INTENTION TO PULL OR ALTER CASING _____		SUPPLEMENTARY WELL HISTORY _____	
NOTICE OF INTENTION TO ABANDON WELL _____			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

January 7, 1943

Well No. **1** is located **660** ft. from **N** line and **660** ft. from **E** line of sec. **28**  
**NE 1/4 Sec. 28** **S-N** **30-E** **N.M.P.M.**  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
**Frio Dam** **3057** **New Mexico**  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **4499.1** ft.

### DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

At 7:00 P.M. January 9, 1943, 72 hours will have elapsed since setting 13" casing at 1084' and cementing to the surface with 300 sacks of cement.

At this time, we plan to test this casing shut-off in the following manner:

Build up 1000# pressure and hold for 30 minutes. If the test is o.k. drill plug, again build up 1000# pressure and hold for 30 minutes. If this too is o.k. drilling will be resumed.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Stearns Oil and Gas Company**

Address **Box "7" Hobbs, New Mexico**

By *Alfred Henderson*  
Field Supt.

Title \_\_\_\_\_

