

NO. OF COPIES PREPARED	
DISTRIBUTION	
SANTA FE	
FILE	<input checked="" type="checkbox"/>
M.S.O.S.	
LAND OFFICE	
OPERATOR	

50. Indicate Type of Lease  
State  Fee   
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
(USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1.  OIL WELL  GAS WELL  CO2  OTHER

2. Name of Operator  
Amoco Production Company

3. Address of Operator  
P. O. Box 68 Hobbs, NM 88240

4. Location of Well  
UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM  
THE West LINE, SECTION 31 TOWNSHIP 19-N RANGE 35-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)  
4610' GL

7. Unit Agreement Name  
Bravo Dome Carbon Dioxide Gas Unit

8. Form or Lease Name  
Bravo Dome Carbon Dioxide Gas Unit 1935

9. Well No.  
311 F

10. Field and Pool, or Withcat  
Und. Tubb

12. County  
Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 4-22-81 Swanson Drilling (Rig #3) spudded a 12-1/4" hole at 8:00 p.m. Drilled to a TD of 708' and ran 8-5/8" casing set at 703'. Cemented with 500 SX Class H cement. Plugged down 3:00 p.m. 4-23-81. Circulated 120 SX. WOC 18 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2530' and ran 5-1/2" casing set at 2530'. Cemented with 850 SX Class H cement. Plugged down 11:30 p.m. 4-27-81. Circulated 170 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD 1-Amerada 1-UGI 1-Cities Svc.  
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun Tex.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mark Jones TITLE Admin. Analyst DATE 5-1-81

APPROVED BY Carl Elling TITLE Geologist DATE 5/6/81

CONDITIONS OF APPROVAL, IF ANY: