

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Cities Service Production Co. Box 97, Hobbs, New Mexico  
(Address)

LEASE Driggers WELL NO. 1 UNIT G S 22 T 11-N R 21-E  
DATE WORK PERFORMED 4-19-58 and 4-21-58 <sup>58</sup> Wool Wildcat

This is a Report of: (Check appropriate block)  Results of Test of Casing Shut-off  
 Beginning Drilling Operations  Remedial Work  
 Plugging  Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

This well was drilled to 2298' in sand. Ran 75.3 jts. (2260.80) of 9 5/8" OD 36# 8R J-55 SS Casing set at 2275' and cemented with 200 sacks of neat cement. Plug was down at 10:00 PM 4-19-58. Cement was allowed to set 30 hours prior to testing for shut-off. Prior to and after drilling plug, 1000 pounds pressure was applied during a 30 minute interval with no drop in pressure. Drilling resumed.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		
		(Company)

OIL CONSERVATION COMMISSION I hereby certify that the information given above is true and complete to the best of my knowledge.

Name R. L. Stewart Name [Signature]  
Title Assistant Engineer Position Dist. Supt.  
Date April 24, 1958 Company Cities Service Production Co.