

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2080  
SANTA FE, NEW MEXICO 87501

**CO2 LEASE**  
AUG 29 1983

Form C-103  
Revised 10-1-77

Indicate Type of Lease  
State  Fee   
State Oil & Gas Lease No. L-5809

OIL CONSERVATION DIVISION  
SANTA FE

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REPERM OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE APPLICATION FOR PERMIT - 17041 (C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> CO2 OTHER	7. Unit Agreement Name BDCDGU
2. Name of Operator Amoco Production Company	8. Farm or Lease Name BDCDGU
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 2033 061M
4. Location of well UNIT LETTER <u>M</u> <u>660</u> FEET FROM THE <u>South</u> <u>660</u> THE <u>West</u> <u>6</u> LINE, SECTION <u>20-N</u> <u>33-E</u> TOWNSHIP <u>660</u> RANGE <u>660</u> NMPM.	10. Field and Pool, or unusual Und. Tubb
11. Elevation (Show whether DF, RT, CR, etc.) 4990' GL	12. County Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK   
TEMPORARILY ABANDON   
PULL OR ALTER CASING   
OTHER

PLUG AND ABANDON   
CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIATION WORK   
COMMENCE DRILLING OPNS.   
CASING TEST AND CEMENT JOB   
OTHER

ALTERING CASING   
PLUG AND ABANDONMENT

17. Describe Process or Complete Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 8-10-83 CO2 in Action (Rig #18) spudded a 12-1/4" hole at 2:30 pm. Drilled to a TD of 753' and 9-5/8" casing set at 753'. Cemented with 375 sacks class H. Plugged down at 11:45 am. on 8-19-83. Circulated 80 sacks cement. Tested casing at 600 psi for 30 min. and OK. Ran log. Circulated and pumped 100 bbls of 20#/bbl LCM pill, and 130 bbl of mud. Drilled to a TD of 2610' and set 7" casing. Cemented with 800 sacks class H. Plugged down at 3:30 am on 8-25-83. Circulated 154 sacks cement. Rig released at 5:00 am 8-25-83. Currently, waiting on completion unit.

0+2-NMOCD,SF 1-HOU R.E.Ogden Rm 21.150 1-SUSP 1-PJS 1-Amerada 1-Amerigas 1-Cities Serv.  
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun. Tex. 1-Exxon 1-Jim Russell, Clayton  
1-F.J. Nash, Hou Rm 4.206

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Peter J. Lewis TITLE Assist. Admin. Analyst DATE 8-25-83  
APPROVED Roy Johnson TITLE OIL AND GAS INSPECTOR DATE 8/29/83  
CONDITIONS OF APPROVAL, IF ANY: