Submit 1 Copy T	o Appropriate District State of New Mexico	Form C-103
Office	Energy Minerals and Netural Resource	
<u>District I</u> – (575) 1625 N. French I <u>District II</u> – (575	Dr., Hobbs, NM 88240	WELL API NO.
811 S. First St., A	5) 334-6178 1220 South St. Francis Dr	5. Indicate Type of Lease STATE X FEE
	2 5) 476-3460 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	6. State Oil & Gas Lease No.
(DO NOT USE T DIFFERENT RE	SUNDRY NOTICE AND REPORTS ON WELLS	A New Mexico "S"
PROPOSALS.) 1. Type of W	/ell: Oil Well X Gas Well 🗌 Øther	8. Well Number 001
2. Name of C		9. OGRID Number 272005
3. Address of	f Operator 403 Mission Arch Dr., Roswell, NM 88201	10. Pool name or Wildcat West Sawyer; San Andres
4. Well Loca	tion	
	LetterH:_1980feet from theNorth line a	nd660feet from theEastline
Secti	ion 32 Township 9S Range	37E NMPM Lea County
100	11. Elevation (Show whether DR, RKB, RT, G	iR, etc.)
	12. Check Appropriate Box to Indicate Nature of N	otice, Report or Other Data
	NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM R	EMEDIAL WORK 🔲 PLUG AND ABANDON 🗍 REMEDIAL	L WORK
TEMPORARI		CE DRILLING OPNS. P AND A X
· · · · · · ·		
DOWNHOLE		
OTHER:	en de l'agrice d'altre de la constata de la constat La constata de la cons La constata de la cons	
8/15/2013	Move in rig up and lay down rods. Installed BOP and worked to f	ree tubing.
8/16/2013	Worked to free tubing. Shut down early. Will back off tubing Mc	onday and attempt to jar OOH.
8/19/2013	Attempted back off at 2403'. Did not work. Attempted second ba joints of tubing with collar on the last joint. Pin looking up down and latched on to fish. Jars would not work. Released overshot ar RIH and jarred tubing for the remainder of the day. No movement	hole. Picked up overshot, bumper sub and jars. RIH and POOH with tools. Picked up another set of jars.

- 8/20/2013 POOH and laid down tools. RIH and perforated at 2215'. Squeezed perfs with 40 sx class c cement. WOC and tagged at 2062'. Circulated hole with mud and brine. POOH with tubing and perforated at 519'. Pumped cement down 4 ¹/₂" casing to perfs at 519' and up annulus to surface. Pumped 160 sx cement with good circulation, but no cement to surface.
- 8/21/2013 Rigged down cut off wellhead. One inched annulus from 30' and filled up 4 ½" casing. Installed marker and cut off anchors.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

2216'.

SIGNATURE Shichold fra TITLE Recistored	Hart DATE 9-9-13
	ra anAmail (MPHONE 575-370-3200
APPROVED BY: Maley Blown TITLE Complian	ve Officer DATE 9/12/2013
Conditions of Approval (if any)	Q
	SEP 1 2 2013 7