

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-41229
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator MURCHISON OIL & GAS, INC.		6. State Oil & Gas Lease No.
3. Address of Operator 1100 MIRA VISTA BLVD., PLANO, TX 75093		7. Lease Name or Unit Agreement Name JACKSON UNIT
4. Well Location Unit Letter N : 200 feet from the S line and 1670 feet from the W line Section 22 Township 24S Range 33E NMPM LEA County		8. Well Number 023H
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3529' GR		9. OGRID Number 15363
		10. Pool name or Wildcat TRIPLE X; BONE SPRING, WEST

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: PERFORATIONS ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

08/01 - 05/14: Frac w/Baker 15 stage system from 11,310'-15,450'; used 3,657,223 lbs sand, 76,945 bbls treated water & 926 bbls acid.
08/07 - 08/14: Milled out ports & circ hole clean. Started flowing well back at 6 AM; turned well over to production.

Spud Date: 06/23/2014

Rig Release Date: 07/23/2014

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Michael S. Daugherty TITLE EVP & COO DATE 09/04/2014

Type or print name Michael S. Daugherty E-mail address: mdaugherty@jdmii.com PHONE: 972-931-0700

For State Use Only

APPROVED BY: Malays Brown TITLE Dist. Supervisor DATE 9/16/2014
Conditions of Approval (if any):

SEP 16 2014