

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 87240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
June 19, 2008

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-025-42478
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name: North Hobbs G/SA Unit
8. Well Number 952
9. OGRID Number 157984
10. Pool name or Wildcat Hobbs; Grayburg-San Andres

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

HOBBS OCD

JUL 07 2015

RECEIVED

1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other <input checked="" type="checkbox"/> WIW
2. Name of Operator Occidental Permian Ltd.
3. Address of Operator P.O. Box 4294, Houston, TX 77210-4294
4. Well Location Unit Letter 0 : 828 feet from the South line and 2299 feet from the East line Section 18 Township 18-S Range 38-E NMPM County Lea
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3659.5' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☐  
CASING/CEMENT JOB ☐

OTHER: Spud & Run Surface Casing ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attached

Spud Date:

6/29/15

Rig Release Date:

hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mark Stephens TITLE Regulatory Compliance Analyst DATE 7/2/15  
Type or print name Mark Stephens E-mail address: Mark\_Stephens@oxy.com PHONE (713) 366-5158

For State Use Only

APPROVED BY [Signature] TITLE Petroleum Engineer DATE 07/17/15  
Conditions of Approval (if any):

JUL 21 2015

MB

jm

North Hobbs G/SA Unit No. 952  
API No. 30-025-42478

6/28/15 - MI X RU H&P 340

6/29/15 - Spud 12-1/4" hole @ 10:00 a.m. (NMOCD notified)

6/29/15 -

07/1/15: Drill 12-1/4" surface hole to 1583'. Rig up casing crew and run 40 jts. 9-5/8", 36#, J-55, LT&C casing with 11 centralizers and set at 1583'. RU Halliburton x cement with 430 sx. Cl. C. 13.5 ppg (lead) and 200 sx. Cl.C. 14.8 ppg (tail). Circulate 148 sx. to surface. Cut off casing x weld on wellhead. Test wellhead to 1400 psi. NU BOP stack x test BOP's and related equipment to 250 psi low and 3000 psi high (annular to 2100 psi). Test casing to 2450 psi x 30 min. RU x install MWD equipment. TIH x tag cement at 1510'. Drill out float x shoe to 1583'. Commence directional drilling of 8-3/4" hole.