Submit 1 Copy To Appropriate District Office	State of New Mexico Energy, Minerals and Natural Resources	Form C-103 Revised July 18, 2013
1625 N. French Dr., Hobbs, NM 88240	cD	WELL API NO.
District II – (575) 748-1283 811 S. First St., Artesia, NM 88210 55	OIL CONSERVATION DIVISION	30-025-42992
District III - (505) 334-6178	1220 South St. Francis Dr.	5. Indicate Type of Lease STATE S FEE
<u>District IV</u> – (505) 476-3460	Santa Fe, NM 87505	6. State Oil & Gas Lease No.
1220 S. St. Francis Dr., Santa Fe, NM ¹¹¹ 87505	IVED	
	AND REPORTS ON WELLS TO DRILL OR TO DEEPEN OR PLUG BACK TO A	7. Lease Name or Unit Agreement Name
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		Red Raider BKS State
1. Type of Well: Oil Well 🖾 Gas Well 🗌 Other		8. Well Number
2. Name of Operator		9. OGRID Number
COG Operating LLC	1	229137
 Address of Operator 2208 W. Main Street, Artesia, NM 8 	8210	10. Pool name or Wildcat Red Hills; Bone Spring, North
4. Well Location		
Unit LetterO: feet from the South line and feet from the Line /		
	winship 24S Range 33E	NMPM Lea County
11.	Elevation (Show whether DR, RKB, RT, GR, et 3509' GR	<i>[C.]</i>
12 Check Appr	priate Box to Indicate Nature of Notice	e Report or Other Data
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data		
PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK ALTERING CASING TEMPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. P AND A		
PULL OR ALTER CASING MULTIPLE COMPL CASING/CEMENT JOB		
DOWNHOLE COMMINGLE		
CLOSED-LOOP SYSTEM		Completion Operations
		Completion Operations and give pertinent dates, including estimated date
of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of		
proposed completion or recompletion.		
2/10/17 to 2/25/17 Load & test annulus to 1475#. Good test. Ran CBL. TOC @ 2550'. Set CBP @ 13980'. Test to 8505#. Good test.		
Perf 9579-13960' (1276). Acdz w/86646 gal 7 1/2% acid. Frac w/8685280# sand & 9944424 gal fluid.		
2/28/17 to 3/1/17 Drilled out frac plugs. Clean down to CBP @ 13980'.		
3/2/17 Set 2 7/8" 6.5# L-80 tbg @ 8977' & pkr @ 8960'. Installed gas-lift system.		
3/17/17 Began flowing back & testing.		
Spud Date: 1/21/17	Rig Release Date:	2/5/17
I hereby certify that the information above	e is true and complete to the best of my knowle	dge and belief
	is the and complete to the best of my knowle	age and benef.
SIGNATURE Storm Dave	TITLE: Regulatory Analys	DATE: _4/20/17
Type or print name: Stormi Davis	E-mail address: <u>sdavis@cond</u>	cho.com PHONE: (575) 748-6946
For State Use Only Petroleum Engineer		
APPROVED BY:	TITLE	DATE 04/19/17
Conditions of Approval (Fany):		