

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103  
Revised July 18, 2013

WELL API NO. 30-025-34643
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. 19552
7. Lease Name or Unit Agreement Name North Hobbs Unit (G/SA)
8. Well Number 521
9. OGRID Number 157984
10. Pool name or Wildcat Hobbs (G/SA)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3646' GL

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator  
Occidental Permian Ltd

3. Address of Operator  
P.O. Box 4294, Houston, TX 77210

4. Well Location  
Unit Letter C : 990 feet from the North line and 1500 feet from the West line  
Section 33 Township 18S Range 38E NMPM County Lea

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐  
CLOSED-LOOP SYSTEM ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☐  
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

MIRU x NDWH x NUBOP. POOH ESP x 126 jts tbq. Disassembled ESP x found pumps locked. RIH 4 1/4" bit x tagged @ 4266'. Pumped 150 bbls PW but wouldn't circulate. Perf'd 5-1/2" csg in 2 runs from 4080'-4260'. Ran 2 step acid job 1. Set 5-1/2" RBP @4261' x pkr @4230' x pumped 200 gals of 15% PAD acid x flushed w/ 50 bbls of FW 2. Set 5-1/2" RBP @4100' x pkr @4060' x pumped 300 gals of 15% PAD acid x flushed w/ 50 bbls of FW. Set 5-1/2" pkr @3960' x pumped 55 gals of PAW3900 mixed w 29 bbls FW followed by 385 gals of SCW261 mixed w 46 bbls FW x over flushed w 900 bbls PW. RIH ESP @ 3966' x 123 jts tbq @ 4054'. RD x NDBOP x NUWH

Spud Date: 04/11/17

Rig Release Date: 04/13/17

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE April Hood TITLE Regulatory Specialist DATE 05/09/2017

Type or print name April Hood E-mail address: April\_Hood@Oxy.com PHONE: 713-366-5771

For State Use Only

APPROVED BY: [Signature] TITLE Petroleum Engineer DATE 05/09/17

Conditions of Approval (if any):