

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-025-42923

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
VB-2450-1

7. Lease Name or Unit Agreement Name
Pacífico State San Andres Unit <315942>

8. Well Number 001H

9. OGRID Number
873

10. Pool name or Wildcat
WC; San Andres (98155)

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
Apache Corporation

3. Address of Operator
303 Veterans Airpark Lane, Suite 1000 Midland, TX 79705

4. Well Location

Unit Letter D : 200 feet from the FNL line and 660 feet from the FWL line
Section 16 Township 10S Range 36E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
4026' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: TA ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Apache temporarily abandoned this well, as follows:

5/17/2017 MIRUSU

5/18/2017 Pump 80 BW down csg & 30 BW down tbq to control well. POOH w/prod equip.

5/19/2017 Set CIBP @ 5190'; test to 550 psi - held good. Pumped 6 sx cement down tbq.

5/22/2017 RIH & tag cmt @ 5073'. Test csg to 550 psi - held good. Chart attached.

*George Bower came to witness and gave go ahead to run MIT.

This Approval of Temporary
Abandonment Expires 5/22/2022

Spud Date:

2/3/2016

Rig Release Date:

2/26/2016

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Reesa Fisher

TITLE Sr. Staff Reg Analyst

DATE 5/30/2017

Type or print name Reesa Fisher

E-mail address: Reesa.Fisher@apachecorp.com

PHONE: (432) 818-1062

For State Use Only

APPROVED BY:

Maxey S Brown

TITLE

AO/II

DATE

6/5/2017

Conditions of Approval (if any):

