

Office

District I - (575) 393-6161

1625 N. French Dr., Hobbs, NM 87401

District II - (575) 748-1283

811 S. First St., Artesia, NM 88210

District III - (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV - (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM 87505

Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

Revised July 18, 2013

WELL API NO.

30-025-26375

5. Indicate Type of Lease

STATE ☐FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

South Hobbs G/SA Unit

Turner TR2

8. Well Number

300 30

9. OGRID Number

157984

10. Pool name or Wildcat

Hobbs; Grayburg - San Andres

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator

Occidental Permian LTD

3. Address of Operator

PO Box 4294 Houston, TX 77210

4. Well Location

Unit Letter E : 1990 feet from the N line and 511 feet from the W line
Section 34 Township 18S Range 38E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3306' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐DOWNHOLE COMMINGLE ☐CLOSED-LOOP SYSTEM ☐OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☐CASING/CEMENT JOB ☐OTHER: Recompletion to South Hobbs Unit ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. *

07/13/18 MIRU x NDWH x NUBOP. 07/14/18 Ran CBL from 6565' to surface x tagged TOC @ 4100'. 07/16/18 RIH to 6480' x spotted 80 bbls plugging mud. POOH to 6440' x pumped 40 sxs cmt w/ 36 bbls BW. POOH to 5760' x waited on cement to set up for 2 1/2 hrs. RIH x tagged TOC @ 6198'. POOH to 5760' x pumped 40 sxs cmt w/ 32 bbls BW. POOH to 5350' x spotted 40 sxs cmt w/ 30 bbls BW x POOH. 007/17/18 RIH 7" pkr x 110 jts 2 7/8 tbg @ 3490'. Test Csg to 600 psi- OK- Cir well w/ 150 bbls BW. Tested lines @ 3000 psi - OK. Squeeze holes @ 3995' x pumped 15 bbls FW w/ cmt x pumped 157 bbls cmt x displaced w/ 27 bbls BW. 07/18/18 RIH x tagged TOC @ 3498'. RIH 6 1/8" bit x drilled cement from 3498' to 3850'. 07/19/18 Tagged TOC @ 5080'. 07/20/18 Ran USIT log from 5050' to surface. 07/23/18 Perf'd 7" csg from 4092' to 4310' w/ 380 total shots. 07/24/18 Ran acid job w/ 7500 gals 15% x flushed w/ 60 bbls FW. 07/25/18 RIH 7" RBP @ 65 w/ 4 sx sand. 07/30/18 Well head upgrade

08/22/18 POOH RBP 8/23/18 RIH 194 jts 2 7/8" tbg @ 3985' x ESP @ 4046'. RD x NDBOP x NUWH.

Well is currently on production

Spud Date:

07/13/18

Rig Release Date:

X

Provide copies of logs run during recompletion
Provide Gas Capture Plan

I hereby certify that the information above is true and complete to the best of my

SIGNATURE

April Hood

TITLE

Regulatory Specialist

DATE

12/17/2018

Type or print name

April Hood

E-mail address:

April_Hood@Oxy.com

PHONE:

713-366-5771

For State Use Only

APPROVED BY:

Karen Sharp

TITLE

Staff Mgr

DATE

12-21-18

Conditions of Approval (if any):