

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-28545	
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name Bess	
8. Well Number 2	
9. OGRID Number 247692	
10. Pool name or Wildcat N. Bagley Permo Penn	
4. Well Location Unit Letter <u>A</u> : <u>660</u> feet from the <u>North</u> line and <u>660</u> feet from the <u>East</u> line Section <u>20</u> Township <u>11 S</u> Range <u>33 E</u> NMPM County <u>Lea</u>	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4289 KB	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☒
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

05/27/20 Set CIBP @ 8430' Circulate MLF. Pressure test casing to 750 psi. Test pass.
05/28/20 Spot 25 sx class "H" cmt on CIBP. Perf @ 7260'. Attempt to Sqz. Call OCD for instruction.
Spot balance plug @ 7310' w/ 25 sx class "H" cmt (Per Kerry w/ OCD). WOC.
05/29/20 Attempt to tag plug. No Tag Call OCD for instruction. Pressure test casing. Test pass. Spot balance plug @ 7310' w/ 25 sx class "H" cmt (Per Kerry w/ OCD).
WOC. Attempt to tag plug. No Tag Call OCD for instruction. Spot balance plug @ 7310' w/ 25 sx class "H" cmt (Third time Per Kerry w/ OCD). WOC.
05/30/20 Tag cement inside the tubing @ @ 3770'. Lay down 28 joint of cement tubing. Attempt to tag. No Tag Call OCD for instruction. Pressure test casing. Test pass.
Spot balance plug @ 7310' w/ 25 sx class "H" cmt (Fourth time Per Kerry w/ OCD). WOC.
05/31/20 Tag plug @ 7174'. Perf @ 4950'. Sqz w/ 40 sx class "C" cmt. WOC Tag plug @ 4770'. Perf @ 3800'. Sqz w/ 40 sx class "C" cmt. WOC.
08/01/20 Tag plug @ 3690'. Perf @ 2420'. Sqz w/ 65 sx class "C" cmt. WOC. Tag plug @ 2318'. Perf @ 1670'. Sqz w/ 65 sx class "C" cmt. WOC.
08/02/20 Tag plug @ 1450'. Perf @ 395'. Circulate cement to surface. Cut off wellhead 3' below ground level. Verify cement to surface. Install dry hole marker.

Spud Date:

05/20/2020

Rig Release Date:

06/02/2020

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Nhi Le TITLE Production Analyst DATE 08/14/2020

Type or print name Nhi Le E-mail address: nle@jaymgt.com PHONE: 713-621-6785
For State Use Only

APPROVED BY: Kerry Fat TITLE C O A DATE 9-11-20
Conditions of Approval (if any):