

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

AUG 15 1 25 PM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-9380	
7. Unit Agreement Name	
NONE	
8. Farm or Lease Name	
N. M. "AQ" State NCT-5	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Undesignated	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
TEXACO Inc.
3. Address of Operator
P. O. Box 728 - Hobbs, New Mexico
4. Location of Well
UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM
THE <u>East</u> LINE, SECTION <u>23</u> TOWNSHIP <u>10-S</u> RANGE <u>33-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
Not Available

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 4000'
11 3/4" O. D. Casing Cemented at 370'

Ran 3979' of 8 5/8" O. D. Casing, 32.00 LB, J-55, New, and cemented at 4000' with 700 Sx. Trinity Lite Wate, plus 200 Sx. Incor neat. Plug at 3970'. Job complete 6:00 A. M. August 11, 1967.

Tested 8 5/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 6:00 A. M. to 6:30 A. M. August 12, 1967. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1500 P. S. I. from 7:00 A. M. to 7:30 A. M. August 12, 1967. Tested O. K. Job complete 7:30 A. M. August 12, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. D. Raymond TITLE District Superintendent DATE August 14, 1967

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: