

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG 7 10 39 AM '68

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-2519	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Southland Royalty Company		State "A"
3. Address of Operator		9. Well No.
1405 Wilco Bldg., Midland, Texas 79701		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>O</u> , <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>2080</u> FEET FROM		Undesig. (Inbe-Permo
THE <u>East</u> LINE, SECTION <u>5</u> TOWNSHIP <u>11-S</u> RANGE <u>34-E</u> NMPM.		Penn. Ext.)
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4201' GR		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11" hole to 3985'. Ran 128 jts 8 5/8" 24# & 32# J-55 ST&C (used) casing set @ 3985'. Cemented w/500 sx. regular cement w/6% gel plus 150 sx. Incor w/2% gel. Plug down @ 10 a.m., 8-1-68. WOC 24 hours. Top cement by temperature survey @ 1855'. Tested BOP and casing to 1500 psi for 30 min. - held O.K. Drill ahead w/7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>C.H. Can</u>	TITLE <u>District Engineer</u>	DATE <u>8-5-68</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		